

**Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs
Improvements to Roads And Drains at Palannahalli
Chokkanahalli Vinayakanagara Dwarakanagara and
Surrounding area in ward No-05 Byatarayanapura Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.**

EMB

"FIRST AND PART BILL"

**Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs
Improvements to Roads And Drains at Palannahalli
Chokkanahalli Vinayakanagara Dwarakanagara and
Surrounding area in ward No-05 Byatarayanapura Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.**

PRE-MEASUREMENT SHEETS

"FIRST AND PART BILL"

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
1	Earthwork excavation by manual means for Drains and similar works in ordinar soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods completed as per specifications.							
	Shivpura Layout							
	Kanti Sweets Road							
	LHS							
	Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30		
	Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30		
	Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30		
	Ch.90.0 to 102.0m	1	30.00	0.60	0.40	7.20		
	Ch.102.0 to 132.0m	1	30.00	0.60	0.40	7.20		
	Ch.132.0 to 162.0m	1	30.00	0.60	0.40	7.20		
	Ch.162.0 to 192.0m	1	30.00	0.60	0.25	4.50		
	Ch.192.0 to 222.0m	1	30.00	0.60	0.25	4.50		
	Ch.222.0 to 224.0m	1	14.00	0.60	0.30	2.52		
	RHS							
	Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20		
	Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20		
	Ch.60.0 to 90.0m	1	30.00	0.60	0.25	4.50		
	Ch.90.0 to 102.0m	1	30.00	0.60	0.20	3.60		
	Ch.102.0 to 132.0m	1	30.00	0.60	0.36	6.48		
	Ch.132.0 to 162.0m	1	30.00	0.60	0.38	6.84		
	Ch.162.0 to 192.0m	1	30.00	0.60	0.40	7.20		
	Ch.192.0 to 222.0m	1	30.00	0.60	0.45	8.10		
	Ch.222.0 to 224.0m	1	14.00	0.60	0.35	2.94		
	2nd Main Road Near Hindustan Hardware							
	RHS							
	Ch.0.00 to 30.0m	1	30.00	0.60	0.39	7.02		
	Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20		
	Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20		
	Ch.90.0 to 120.0m	1	30.00	0.60	0.38	6.84		
	Ch.120.0 to 150.0m	1	30.00	0.60	0.32	5.76		
	Ch.150.0 to 160.0m	1	10.00	0.60	0.30	1.80		
	Ch.160.0 to 190.0m	1	30.00	0.60	0.30	5.40		
	Ch.190.0 to 220.0m	1	30.00	0.60	0.30	5.40		
	Ch.220.0 to 226.7m	1	6.70	0.60	0.35	1.41		
	LHS							
	Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60		
	Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60		



11/2/2021
29/5/21
Assistant Engineer
00.00.4

161.31

29/5/2021
Assistant Executive Engineer
00.00.4

Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60	
Ch.90.0 to 120.0m	1	30.00	0.60	0.10	1.80	
Ch.120.0 to 150.0m	1	30.00	0.60	0.40	7.20	
Ch.150.0 to 160.0m	1	10.00	0.60	0.40	2.40	
Ch.160.0 to 190.0m	1	30.00	0.60	0.40	7.20	
Ch.190.0 to 220.0m	1	30.00	0.60	0.45	8.10	
Ch.220.0 to 226.7m	1	6.70	0.60	0.36	1.45	
Cross Road-1						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.32	5.76	
Ch.120.0 to 126.0m	1	6.00	0.60	0.30	1.08	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20	
Ch.90.0 to 120.0m	1	30.00	0.60	0.28	5.04	
Ch.120.0 to 126.0m	1	6.00	0.60	0.45	1.62	
Cross Road-2						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40	
Ch.60.0 to 90.0m	1	30.00	0.60	0.30	5.40	
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40	
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10	
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.32	5.76	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.36	6.48	
Ch.120.0 to 150.0m	1	30.00	0.60	0.38	6.84	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Shivpura Layout						
6th Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.32	5.76	
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40	
Ch.60.0 to 90.0m	1	30.00	0.60	0.30	5.40	
Ch.90.0 to 120.0m	1	30.00	0.60	0.35	6.30	
Ch.120.0 to 128.0m	1	8.00	0.60	0.40	1.92	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	



[Signature]
 Assistant Engineer
 206-11

[Signature] 30/5/24
 Assistant Executive Engineer
 206-11

Ch.90.0 to 120.0m	1	30.00	0.60	0.35	6.30
Ch.120.0 to 128.0m	1	8.00	0.60	0.45	2.16
5th 'A' Cross Road					
RHS					
Ch.0.00 to 9.00m	1	9.00	0.60	0.36	1.94
Ch.9.00 to 39.0m	1	30.00	0.60	0.30	5.40
Ch.39.0 to 69.0m	1	30.00	0.60	0.20	3.60
Ch.69.0 to 99.0m	1	30.00	0.60	0.20	3.60
Ch.99.0 to 129.0m	1	30.00	0.60	0.40	7.20
Ch.129.0 to 159.0m	1	30.00	0.60	0.40	7.20
Ch.159.0 to 170.5m	1	11.50	0.60	0.40	2.76
LHS					
Ch.0.00 to 9.00m	1	9.00	0.60	0.40	2.16
Ch.9.00 to 39.0m	1	30.00	0.60	0.35	6.30
Ch.39.0 to 69.0m	1	30.00	0.60	0.32	5.76
Ch.69.0 to 99.0m	1	30.00	0.60	0.36	6.48
Ch.99.0 to 129.0m	1	30.00	0.60	0.20	3.60
Ch.129.0 to 159.0m	1	30.00	0.60	0.30	5.40
Ch.159.0 to 170.5m	1	11.50	0.60	0.20	1.38
5th 'B' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 58.0m	1	28.00	0.60	0.35	5.88
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 58.0m	1	28.00	0.60	0.35	5.88
4th 'A' Cross Road					
RHS					
Ch.0.00 to 7.00m	1	7.00	0.60	0.35	1.47
Ch.7.00 to 37.0m	1	30.00	0.60	0.40	7.20
Ch.37.0 to 67.0m	1	30.00	0.60	0.40	7.20
Ch.67.0 to 97.0m	1	30.00	0.60	0.20	3.60
Ch.97.0 to 127.0m	1	30.00	0.60	0.20	3.60
Ch.127.0 to 144.7m	1	17.70	0.60	0.30	3.19
LHS					
Ch.0.00 to 7.00m	1	7.00	0.60	0.30	1.26
Ch.7.00 to 37.0m	1	30.00	0.60	0.30	5.40
Ch.37.0 to 67.0m	1	30.00	0.60	0.20	3.60
Ch.67.0 to 97.0m	1	30.00	0.60	0.45	8.10
Ch.97.0 to 127.0m	1	30.00	0.60	0.45	8.10
Ch.127.0 to 144.7m	1	17.70	0.60	0.45	4.78
4th 'B' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30
Ch.60.0 to 64.3m	1	4.30	0.60	0.20	0.52
LHS					

Handwritten notes and signatures in the right margin of the table, including a large signature and some illegible text.



Handwritten signature and text:
 Assistant Engineer
 00.00.00 Bangalore-14

Handwritten signature and text:
 Assistant Executive Engineer
 Bangalore-14

116-22

Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10
Ch.30.0 to 60.0m	1	30.00	0.60	0.45	8.10
Ch.60.0 to 64.3m	1	4.30	0.60	0.20	0.52
3rd 'A' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 46.30m	1	16.30	0.60	0.35	3.42
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 46.30m	1	16.30	0.60	0.28	2.74
3rd 'B' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 67.7m	1	7.70	0.60	0.30	1.39
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 67.7m	1	7.70	0.60	0.20	0.92
2nd 'A' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 47.0m	1	17.00	0.60	0.35	3.57
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 47.0m	1	17.00	0.60	0.35	3.57
2nd 'B' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.40	7.20
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10
Ch.210.0 to 216.2m	1	6.20	0.60	0.20	0.74
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40
Ch.120.0 to 150.0m	1	30.00	0.60	0.30	5.40
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20
Ch.180.0 to 210.0m	1	30.00	0.60	0.40	7.20
Ch.210.0 to 216.2m	1	6.20	0.60	0.45	1.67
1st 'A' Cross road					
RHS					

168.85



[Signature]
Assistant Engineer
B.D.S.O. & M.H.O. Bangalore

[Signature]
Assistant Executive Engineer
B.D.S.O. & M.H.O. Bangalore

Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 50.7m	1	20.70	0.60	0.35	4.35
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 50.7m	1	20.70	0.60	0.35	4.35
1st 'B' Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.20	3.60
Ch.120.0 to 148.5m	1	28.50	0.60	0.30	5.13
Ch.148.5 to 178.5m	1	30.00	0.60	0.45	8.10
Ch.178.5 to 208.5m	1	30.00	0.60	0.45	8.10
Ch.208.5 to 210.0m	1	1.50	0.60	0.45	0.41
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40
Ch.120.0 to 148.5m	1	28.50	0.60	0.30	5.13
Ch.148.5 to 178.5m	1	30.00	0.60	0.31	5.58
Ch.178.5 to 208.5m	1	30.00	0.60	0.35	6.30
Ch.208.5 to 210.0m	1	1.50	0.60	0.38	0.34
Srinivasa Hotel Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30
Ch.60.0 to 64.0m	1	4.00	0.60	0.35	0.84
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30
Ch.60.0 to 64.0m	1	4.00	0.60	0.20	0.48
Someshawara Layout					
Sri Siddeshawara General Store Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 73.4m	1	13.40	0.60	0.30	2.41
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30
Ch.60.0 to 73.4m	1	13.40	0.60	0.45	3.62
Sri Ramanginaiya Nilaya # 9					
RHS					
Ch.0.00 to 3.00m	1	3.00	0.60	0.45	0.81



Assistant Engineer
 0.00.0 16/11/2021
 160.34

Assistant Executive Engineer
 0.00.0 16/11/2021
 160.34

Ch.3.00 to 10.0m	1	7.00	0.60	0.35	1.47	
Ch.10.0 to 29.0m	1	19.00	0.60	0.35	3.99	
Ch.29.0 to 59.0m	1	30.00	0.60	0.30	5.40	
Ch.59.0 to 89.0m	1	30.00	0.60	0.30	5.40	
Ch.89.0 to 119.0m	1	30.00	0.60	0.31	5.58	
Ch.119.0 to 128.4m	1	9.40	0.60	0.35	1.97	
LHS						
Ch.0.00 to 3.00m	1	3.00	0.60	0.45	0.81	
Ch.3.00 to 10.0m	1	7.00	0.60	0.35	1.47	
Ch.10.0 to 29.0m	1	19.00	0.60	0.35	3.99	
Ch.29.0 to 59.0m	1	30.00	0.60	0.30	5.40	
Ch.59.0 to 89.0m	1	30.00	0.60	0.30	5.40	
Ch.89.0 to 119.0m	1	30.00	0.60	0.31	5.58	
Ch.119.0 to 128.4m	1	9.40	0.60	0.35	1.97	
Gangothri Badavani						
1st Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 51.8m	1	21.80	0.60	0.35	4.58	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 51.8m	1	21.80	0.60	0.35	4.58	
2nd Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 64.0m	1	4.00	0.60	0.40	0.96	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 64.0m	1	4.00	0.60	0.30	0.72	
3rd Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 97.0m	1	7.00	0.60	0.30	1.26	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40	
Ch.60.0 to 90m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 97.0m	1	7.00	0.60	0.45	1.89	
Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 62.6m	1	2.60	0.60	0.30	0.47	



159.19

Assistant Engineer

Assistant Executive Engineer

4/16/24


LHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40			
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40			
Ch.60.0 to 62.6m	1	2.60	0.60	0.20	0.31			
Main Road								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60			
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60			
Ch.60.0 to 67.6m	1	7.60	0.60	0.40	1.82			
LHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40			
Ch.30.0 to 60.0m	1	30.00	0.60	0.50	9.00			
Ch.60.0 to 67.6m	1	7.60	0.60	0.50	2.28			
Poojappa Layout								
4th Cross Road								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40			
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20			
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10			
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40			
Ch.120.0 to 150.0m	1	30.00	0.60	0.32	5.76			
Ch.150.0 to 180.0m	1	30.00	0.60	0.35	6.30			
Ch.180.0 to 210.0m	1	30.00	0.60	0.20	3.60			
Ch.210.0 to 240.0m	1	30.00	0.60	0.20	3.60			
Ch.240.0 to 270.0m	1	30.00	0.60	0.40	7.20			
Ch.270.0 to 300.0m	1	30.00	0.60	0.40	7.20			
Ch.300.0 to 330.0m	1	30.00	0.60	0.40	7.20			
Ch.330.0 to 347.0m	1	17.00	0.60	0.45	4.59			
LHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40			
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20			
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10			
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40			
Ch.120.0 to 150.0m	1	30.00	0.60	0.32	5.76			
Ch.150.0 to 180.0m	1	30.00	0.60	0.35	6.30			
Ch.180.0 to 210.0m	1	30.00	0.60	0.20	3.60			
Ch.210.0 to 240.0m	1	30.00	0.60	0.20	3.60			
Ch.240.0 to 270.0m	1	30.00	0.60	0.40	7.20			
Ch.270.0 to 300.0m	1	30.00	0.60	0.40	7.20			
Ch.300.0 to 330.0m	1	30.00	0.60	0.40	7.20			
Ch.330.0 to 347.0m	1	17.00	0.60	0.45	4.59			
Muneshawara Swamy General Store								
RHS								
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40			
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30			
Ch.60.0 to 90.0m	1	30.00	0.60	0.39	7.02			



 Assistant Engineer


 Assistant Engineer

219.79


 Assistant Executive Engineer
 5/6/24

Ch.90.0 to 99.0m		1	9.00	0.60	0.45	2.43		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.30	5.40		
Ch.30.0 to 60.0m		1	30.00	0.60	0.35	6.30		
Ch.60.0 to 90.0m		1	30.00	0.60	0.39	7.02		
Ch.90.0 to 99.0m		1	9.00	0.60	0.45	2.43		
Kempegowda Layout								
Main Road								
RHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.45	8.10		
Ch.30.0 to 60.0m		1	30.00	0.60	0.46	8.28		
Ch.60.0 to 90.0m		1	30.00	0.60	0.38	6.84		
Ch.90.0 to 120.0m		1	30.00	0.60	0.36	6.48		
Ch.120.0 to 150.0m		1	30.00	0.60	0.35	6.30		
Ch.150.0 to 180.0m		1	30.00	0.60	0.36	6.48		
Ch.180.0 to 183.7m		1	3.70	0.60	0.45	1.00		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.45	8.10		
Ch.30.0 to 60.0m		1	30.00	0.60	0.46	8.28		
Ch.60.0 to 90.0m		1	30.00	0.60	0.38	6.84		
Ch.90.0 to 120.0m		1	30.00	0.60	0.36	6.48		
Ch.120.0 to 150.0m		1	30.00	0.60	0.35	6.30		
Ch.150.0 to 180.0m		1	30.00	0.60	0.36	6.48		
Ch.180.0 to 183.7m		1	3.70	0.60	0.45	1.00		
1st Main Road								
RHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.30	5.40		
Ch.30.0 to 60.0m		1	30.00	0.60	0.20	3.60		
Ch.60.0 to 90.0m		1	30.00	0.60	0.20	3.60		
Ch.90.0 to 120.0m		1	30.00	0.60	0.20	3.60		
Ch.120.0 to 142.0m		1	22.00	0.60	0.40	5.28		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.30	5.40		
Ch.30.0 to 60.0m		1	30.00	0.60	0.20	3.60		
Ch.60.0 to 90.0m		1	30.00	0.60	0.30	5.40		
Ch.90.0 to 120.0m		1	30.00	0.60	0.36	6.48		
Ch.120.0 to 142.0m		1	22.00	0.60	0.40	5.28		
Cross Road-5								
RHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.35	6.30		
Ch.30.0 to 60.0m		1	30.00	0.60	0.35	6.30		
Ch.60.0 to 62.0m		1	2.00	0.60	0.35	0.42		
LHS								
Ch.0.00 to 30.0m		1	30.00	0.60	0.35	6.30		
Ch.30.0 to 60.0m		1	30.00	0.60	0.35	6.30		
Ch.60.0 to 62.0m		1	2.00	0.60	0.35	0.42		



[Signature]
Assistant Engineer
163-07

[Signature]
Assistant Executive Engineer
163-07

1st Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10		
Ch.30.0 to 60.0m	1	30.00	0.60	0.45	8.10		
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10		
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10		
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60		
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60		
2nd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60		
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60		
Ch.60.0 to 88.0m	1	28.00	0.60	0.30	5.04		
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10		
Ch.30.0 to 60.0m	1	30.00	0.60	0.45	8.10		
Ch.60.0 to 88.0m	1	28.00	0.60	0.36	6.05		
3rd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48		
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84		
Ch.60.0 to 90.0m	1	30.00	0.60	0.36	6.48		
Ch.90.0 to 92.0m	1	2.00	0.60	0.38	0.46		
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48		
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84		
Ch.60.0 to 90.0m	1	30.00	0.60	0.36	6.48		
Ch.90.0 to 92.0m	1	2.00	0.60	0.38	0.46		
Cross Road End							
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30		
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30		
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30		
Ch.90.0 to 120.0m	1	30.00	0.60	0.35	6.30		
Ch.120.0 to 150.0m	1	30.00	0.60	0.35	6.30		
Ch.150.0 to 180.0m	1	30.00	0.60	0.35	6.30		
Ch.180.0 to 210.0m	1	30.00	0.60	0.35	6.30		
Ch.210.0 to 218.0m	1	8.00	0.60	0.35	1.68		
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.50	9.00		
Ch.30.0 to 60.0m	1	30.00	0.60	0.45	8.10		
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76		
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40		
Ch.120.0 to 150.0m	1	30.00	0.60	0.30	5.40		



Assistant Engineer
 194.04

Assistant Executive Engineer
 194.04

Ch.150.0 to 180.0m	1	30.00	0.60	0.30	5.40
Ch.180.0 to 210.0m	1	30.00	0.60	0.38	6.84
Ch.210.0 to 218.0m	1	8.00	0.60	0.45	2.16
Arogya Hospital beside Road					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 90.0m	1	30.00	0.60	0.30	5.40
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10
Ch.210.0 to 240.0m	1	30.00	0.60	0.25	4.50
Ch.240.0 to 270.0m	1	30.00	0.60	0.23	4.14
Ch.270.0 to 300.0m	1	30.00	0.60	0.26	4.68
Ch.300.0 to 330.0m	1	30.00	0.60	0.33	5.94
Ch.330.0 to 360.0m	1	30.00	0.60	0.36	6.48
Ch.360.0 to 390.0m	1	30.00	0.60	0.33	5.94
Ch.390.0 to 420.0m	1	30.00	0.60	0.34	6.12
Ch.420.0 to 450.0m	1	30.00	0.60	0.39	7.02
Ch.450.0 to 480.0m	1	30.00	0.60	0.38	6.84
Ch.480.0 to 490.5m	1	9.50	0.60	0.39	2.22
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 90.0m	1	30.00	0.60	0.30	5.40
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10
Ch.210.0 to 240.0m	1	30.00	0.60	0.25	4.50
Ch.240.0 to 270.0m	1	30.00	0.60	0.23	4.14
Ch.270.0 to 300.0m	1	30.00	0.60	0.26	4.68
Ch.300.0 to 330.0m	1	30.00	0.60	0.33	5.94
Ch.330.0 to 360.0m	1	30.00	0.60	0.36	6.48
Ch.360.0 to 390.0m	1	30.00	0.60	0.33	5.94
Ch.390.0 to 420.0m	1	30.00	0.60	0.34	6.12
Ch.420.0 to 450.0m	1	30.00	0.60	0.39	7.02
Ch.450.0 to 480.0m	1	30.00	0.60	0.38	6.84
Ch.480.0 to 490.5m	1	9.50	0.60	0.39	2.22
M.C.E.C.H.S Layout					
1st Cross Road					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20
Ch.90.0 to 120.0m	1	30.00	0.60	0.36	6.48



24/5/21
 Assistant Engineer
 02.002 ಮೈಸೂರು ನಗರ ಮಂತ್ರಿ

24/5/21
 Assistant Executive Engineer
 02.002 ಮೈಸೂರು ನಗರ ಮಂತ್ರಿ

Ch.120.0 to 150.0m	1	30.00	0.60	0.38	6.84	
Ch.150.0 to 180.0m	1	30.00	0.60	0.39	7.02	
Ch.180.0 to 181.8m	1	1.80	0.60	0.35	0.38	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.32	5.76	
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84	
Ch.60.0 to 90.0m	1	30.00	0.60	0.38	6.84	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.30	5.40	
Ch.150.0 to 180.0m	1	30.00	0.60	0.25	4.50	
Ch.180.0 to 181.8m	1	1.80	0.60	0.20	0.22	
2nd Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 186.3m	1	6.30	0.60	0.26	0.98	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 186.3m	1	6.30	0.60	0.26	0.98	
3rd Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 192.6m	1	12.60	0.60	0.26	1.97	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 192.6m	1	12.60	0.60	0.26	1.97	
4th Cross Road						
LHS						

225.55



[Signature]
 ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
 Assistant Engineer
 ಕೆ.ಎಂ.ಎ. ಮ್ಯಾಟರಿಯಲ್ ಹೌಸ್ ಲಿಮಿಟೆಡ್

[Signature]
 ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
 Assistant Executive Engineer
 ಕೆ.ಎಂ.ಎ. ಮ್ಯಾಟರಿಯಲ್ ಹೌಸ್ ಲಿಮಿಟೆಡ್

Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 199.9m	1	19.90	0.60	0.26	3.10	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.34	6.12	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 199.9m	1	19.90	0.60	0.38	4.54	
5th Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.34	6.12	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 201.9m	1	21.90	0.60	0.38	4.99	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.34	6.12	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 201.9m	1	21.90	0.60	0.38	4.99	
6th Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.34	6.12	
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 206.8m	1	26.80	0.60	0.38	6.11	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.33	5.94	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.34	6.12	

249.82



[Signature]
 Assistant Engineer
 10/6/2021
 ಸಾಂಕೇತಿಕ ಮತ್ತು ಮಾಪನ ಇಲಾಖೆ
 ಬೆಂಗಳೂರು

[Signature]
 Assistant Executive Engineer
 10/6/2021
 ಸಾಂಕೇತಿಕ ಮತ್ತು ಮಾಪನ ಇಲಾಖೆ
 ಬೆಂಗಳೂರು

Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	
Ch.180.0 to 206.8m	1	26.80	0.60	0.38	6.11	
7th Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68	
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14	
Ch.150.0 to 180.0m	1	30.00	0.60	0.28	5.04	
Ch.180.0 to 206.8m	1	30.00	0.60	0.26	4.68	
Ch.210.0 to 211.5m	1	1.50	0.60	0.40	0.36	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68	
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14	
Ch.150.0 to 180.0m	1	30.00	0.60	0.28	5.04	
Ch.180.0 to 210.0m	1	30.00	0.60	0.26	4.68	
Ch.210.0 to 211.5m	1	1.50	0.60	0.40	0.36	
8th Cross Road						
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68	
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14	
Ch.150.0 to 180.0m	1	30.00	0.60	0.28	5.04	
Ch.180.0 to 206.8m	1	30.00	0.60	0.26	4.68	
Ch.210.0 to 214.6m	1	4.60	0.60	0.40	1.10	
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68	
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14	
Ch.150.0 to 180.0m	1	30.00	0.60	0.28	5.04	
Ch.180.0 to 210.0m	1	30.00	0.60	0.26	4.68	
Ch.210.0 to 214.6m	1	4.60	0.60	0.40	1.10	
Cross Road-4 Bilal Imam #103/17						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76	
Ch.90.0 to 120.0m	1	30.00	0.60	0.26	4.68	
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14	



[Signature]
 Assistant Engineer
 ಬೆಂಗಳೂರು ಮಳೆನೀರಿನ ಮತ್ತು ಕಳೆಸೇವೆ ಆಯುಕ್ತರ ಕಛೇರಿ

200.02

[Signature]
 Assistant Executive Engineer
 ಬೆಂಗಳೂರು ಮಳೆನೀರಿನ ಮತ್ತು ಕಳೆಸೇವೆ ಆಯುಕ್ತರ ಕಛೇರಿ

Ch.30.0 to 37.5m	1	7.50	0.60	0.39	1.76
Cross Road-1					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 90.0m	1	30.00	0.60	0.29	5.22
Ch.90.0 to 120.0m	1	30.00	0.60	0.36	6.48
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10
Ch.150.0 to 159.5m	1	9.50	0.60	0.40	2.28
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20
Ch.90.0 to 120.0m	1	30.00	0.60	0.30	5.40
Ch.120.0 to 150.0m	1	30.00	0.60	0.36	6.48
Ch.150.0 to 159.5m	1	9.50	0.60	0.40	2.28
Cross Road-2					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.38	6.84
Ch.90.0 to 118.0m	1	28.00	0.60	0.37	6.22
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.38	6.84
Ch.90.0 to 118.0m	1	28.00	0.60	0.37	6.22
Cross Road at End					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40
Ch.60.0 to 90.0m	1	30.00	0.60	0.38	6.84
Ch.90.0 to 120.0m	1	30.00	0.60	0.36	6.48
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 180.0m	1	30.00	0.60	0.20	3.60
Ch.180.0 to 210.0m	1	30.00	0.60	0.20	3.60
Ch.210.0 to 240.0m	1	30.00	0.60	0.36	6.48
Ch.240.0 to 270.0m	1	30.00	0.60	0.45	8.10
Cross Road -3 Right side					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.32	5.76
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10
Ch.120.0 to 136.0m	1	26.00	0.60	0.40	6.24
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40



[Signature]
14/6/24
Assistant Engineer

197 - 61

[Signature]
14/6/24
Assistant Executive Engineer

Ch.30.0 to 60.0m	1	30.00	0.60	0.32	5.76
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10
Ch.120.0 to 136.0m	1	26.00	0.60	0.40	6.24
Cross Road-4 Right side					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.32	5.76
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76
Ch.90.0 to 116m	1	26.00	0.60	0.45	7.02
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.32	5.76
Ch.60.0 to 90.0m	1	30.00	0.60	0.32	5.76
Ch.90.0 to 116m	1	26.00	0.60	0.45	7.02
Cross Road-5 right side					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 86.0m	1	26.00	0.60	0.45	7.02
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 86.0m	1	26.00	0.60	0.45	7.02
Cross Road-6 right side					
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30
Ch.30.0 to 52.0m	1	22.00	0.60	0.35	4.62
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60
Ch.30.0 to 52.0m	1	22.00	0.60	0.36	4.75
Agrahara Layout Main Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120m	1	30.00	0.60	0.36	6.48
Ch.120 to 150.0m	1	30.00	0.60	0.38	6.84
Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20
Ch.180.0 to 210.0m	1	30.00	0.60	0.40	7.20
Ch.210.0 to 237.7m	1	27.70	0.60	0.30	4.99
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120m	1	30.00	0.60	0.36	6.48
Ch.120 to 150.0m	1	30.00	0.60	0.38	6.84



203.48

11/05/24
 Assistant Engineer
 ದಿ. 0.00.4 ಮೈಸೂರು ಉಪ ವಿಭಾಗ

15/6/24
 Assistant Executive Engineer
 ಮೈಸೂರು ಉಪ ವಿಭಾಗ

Ch.150.0 to 180.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.180.0 to 210.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.210.0 to 237.7m	1	27.70	0.60	0.30	4.99	✓	
Thirumenahalli (Ward No-05)							
1st Cross Road							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.90.0 to 101.0m	1	11.00	0.60	0.45	2.97	✓	
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.60.0 to 90.0m	1	30.00	0.60	0.23	4.14	✓	
Ch.90.0 to 101.0m	1	11.00	0.60	0.20	1.32	✓	
2nd Cross Road							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	✓	
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40	✓	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	✓	
Ch.90.0 to 120.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.150.0 to 153.5 m	1	3.50	0.60	0.30	0.63	✓	
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	✓	
Ch.30.0 to 60.0m	1	30.00	0.60	0.30	5.40	✓	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	✓	
Ch.90.0 to 120.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.150.0 to 153.5 m	1	3.50	0.60	0.30	0.63	✓	
MVM Sumo Institution Road							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.30.0 to 43.3m	1	13.30	0.60	0.30	2.39	✓	
LHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.45	8.10	✓	
Ch.30.0 to 43.3m	1	13.30	0.60	0.38	3.03	✓	
Balaji Layout							
Pristine Woods Apartments							
RHS							
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	✓	
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60	✓	
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20	✓	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	✓	
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10	✓	
Ch.150.0 to 164.0m	1	14.00	0.60	0.30	2.52	✓	
LHS							



[Signature]
 Assistant Engineer
 0.0.00.2 ಭೂಮಿ ಮತ್ತು ಮಾರ್ಗ

[Signature]
 Assistant Executive Engineer
 16/11/2024
 0.0.00.2 ಭೂಮಿ ಮತ್ತು ಮಾರ್ಗ-24

169.32

Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10
Ch.150.0 to 164.0m	1	14.00	0.60	0.30	2.52
Main Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20
Ch.90.0 to 120.0m	1	30.00	0.60	0.20	3.60
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14
Ch.150.0 to 180.0m	1	30.00	0.60	0.23	4.14
Ch.180.0 to 195.0m	1	15.00	0.60	0.26	2.34
Road gap					
Ch.195.0 to 225.0m	1	30.00	0.60	0.40	7.20
Ch.225.0 to 255.0m	1	30.00	0.60	0.45	8.10
Ch.255.0 to 285.0m	1	30.00	0.60	0.45	8.10
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20
Ch.60.0 to 90.0m	1	30.00	0.60	0.40	7.20
Ch.90.0 to 120.0m	1	30.00	0.60	0.20	3.60
Ch.120.0 to 150.0m	1	30.00	0.60	0.23	4.14
Ch.150.0 to 180.0m	1	30.00	0.60	0.23	4.14
Ch.180.0 to 195.0m	1	15.00	0.60	0.26	2.34
Road gap					
Ch.195.0 to 225.0m	1	30.00	0.60	0.30	5.40
Ch.225.0 to 255.0m	1	30.00	0.60	0.39	7.02
Ch.255.0 to 285.0m	1	30.00	0.60	0.38	6.84
1st Cross road Left side					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 86.0m	1	26.00	0.60	0.38	5.98
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 86.0m	1	26.00	0.60	0.38	5.93
2nd Cross road Left side					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 48.30m	1	18.30	0.60	0.35	3.84
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40
Ch.30.0 to 48.30m	1	18.30	0.60	0.30	3.29



[Signature]
Assistant Engineer
Bangalore

202.05

[Signature]
Assistant Executive Engineer
Bangalore

3rd Cross road Left side						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.20	3.60	
Ch.60.0 to 61.0m	1	1.00	0.60	0.20	0.12	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.40	7.20	
Ch.60.0 to 61.0m	1	1.00	0.60	0.32	0.19	
2nd Cross Road Right side						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84	
Ch.60.0 to 62.0m	1	2.00	0.60	0.33	0.40	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.26	4.68	
Ch.60.0 to 62.0m	1	2.00	0.60	0.38	0.46	
1st Cross Road Right side						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.35	6.30	
Ch.30.0 to 60.0m	1	30.00	0.60	0.35	6.30	
3rd Cross Road Right						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 58.0m	1	28.00	0.60	0.38	6.38	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 58.0m	1	28.00	0.60	0.38	6.38	
Cross Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 31.0m	1	1.00	0.60	0.38	0.23	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60	
Ch.30.0 to 31.0m	1	1.00	0.60	0.20	0.12	
4th Cross Right Side						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.20	3.60	
Ch.30.0 to 48.0m	1	18.00	0.60	0.26	2.81	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 48.0m	1	18.00	0.60	0.36	3.89	
Basavalingappa Nagar						

125.02



[Signature]
 Assistant Engineer
 ವಿ.ಪಿ.ಎಂ.ಪಿ. ಪ್ರಾಧಿಕಾರನುಷ್ಠಾನ ಉಪ ನಿರ್ದೇಶಕರು

[Signature]
 Assistant Executive Engineer
 ವಿ.ಪಿ.ಎಂ.ಪಿ. ಪ್ರಾಧಿಕಾರನುಷ್ಠಾನ ಉಪ ನಿರ್ದೇಶಕರು

Main Road						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.36	6.48	
Ch.90.0 to 120.0m	1	30.00	0.60	0.40	7.20	
Ch.120.0 to 150.0m	1	30.00	0.60	0.40	7.20	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 210.0m	1	30.00	0.60	0.38	6.84	
Ch.210.0 to 240.0m	1	30.00	0.60	0.45	8.10	
Ch.240.0 to 270.0m	1	30.00	0.60	0.45	8.10	
Ch.270.0 to 300.0m	1	30.00	0.60	0.20	3.60	
Ch.300.0 to 322.5m	1	22.50	0.60	0.20	2.70	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.30	5.40	
Ch.30.0 to 60.0m	1	30.00	0.60	0.36	6.48	
Ch.60.0 to 90.0m	1	30.00	0.60	0.36	6.48	
Ch.90.0 to 120.0m	1	30.00	0.60	0.40	7.20	
Ch.120.0 to 150.0m	1	30.00	0.60	0.40	7.20	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 210.0m	1	30.00	0.60	0.38	6.84	
Ch.210.0 to 240.0m	1	30.00	0.60	0.45	8.10	
Ch.240.0 to 270.0m	1	30.00	0.60	0.45	8.10	
Ch.270.0 to 300.0m	1	30.00	0.60	0.20	3.60	
Ch.300.0 to 322.5m	1	22.50	0.60	0.20	2.70	
Kattigenahalli Main Road						
RHS						
Ch.0.00 to 15.0m	1	15.00	0.60	0.30	2.70	
Ch.15.0 to 45.0m	1	30.00	0.60	0.20	3.60	
Ch.45.0 to 75.0m	1	30.00	0.60	0.45	8.10	
Ch.75.0 to 105.0m	1	30.00	0.60	0.40	7.20	
Ch.105.0 to 135.0m	1	30.00	0.60	0.30	5.40	
Ch.135.0 to 165.0m	1	30.00	0.60	0.30	5.40	
Ch.165.0 to 195.0m	1	30.00	0.60	0.36	6.48	
Ch.195.0 to 225.0m	1	30.00	0.60	0.38	6.84	
Ch.225.0 to 255.0m	1	30.00	0.60	0.34	6.12	
Ch.255.0 to 273.0m	1	18.00	0.60	0.30	3.24	
Ch.273.0 to 303.0m	1	30.00	0.60	0.32	5.76	
Ch.303.0 to 333.0m	1	30.00	0.60	0.20	3.60	
Ch.333.0 to 363.0m	1	30.00	0.60	0.30	5.40	
Ch.363.0 to 393.0m	1	30.00	0.60	0.30	5.40	
Ch.393.0 to 418.0m	1	25.00	0.60	0.23	3.45	
Ch.418.0 to 448.0m	1	30.00	0.60	0.45	8.10	
Ch.448.0 to 478.0m	1	30.00	0.60	0.45	8.10	
Ch.478.0 to 508.0m	1	30.00	0.60	0.45	8.10	
Ch.508.0 to 538.0m	1	30.00	0.60	0.30	5.40	
Ch.538.0 to 568.0m	1	30.00	0.60	0.30	5.40	



251.67

[Signature]
19/6/24
Assistant Engineer

ಹಾಸನ ಜಿಲ್ಲಾ ಮಾರ್ಗದರ್ಶಿ ಕಛೇರಿ
ಹಾಸನ ಜಿಲ್ಲಾ ಮಾರ್ಗದರ್ಶಿ ಕಛೇರಿ

[Signature]
19/6/24
Assistant Executive Engineer
ಹಾಸನ ಜಿಲ್ಲಾ ಮಾರ್ಗದರ್ಶಿ ಕಛೇರಿ
ಹಾಸನ ಜಿಲ್ಲಾ ಮಾರ್ಗದರ್ಶಿ ಕಛೇರಿ

Ch.568.0 to 598.0m	1	30.00	0.60	0.36	6.48
Ch.598.0 to 628.0m	1	30.00	0.60	0.38	6.84
Ch.628.0 to 658.0m	1	30.00	0.60	0.35	6.30
Ch.658.0 to 688.0m	1	30.00	0.60	0.38	6.84
Ch.688.0 to 718.0m	1	30.00	0.60	0.38	6.84
Ch.718.0 to 748.0m	1	30.00	0.60	0.20	3.60
Ch.748.0 to 778.0m	1	30.00	0.60	0.20	3.60
Ch.778.0 to 808.0m	1	30.00	0.60	0.20	3.60
Ch.808.0 to 838.0m	1	30.00	0.60	0.20	3.60
Ch.838.0 to 860.0m	1	22.00	0.60	0.26	3.43
LHS					
Ch.0.00 to 15.0m	1	15.00	0.60	0.30	2.70
Ch.15.0 to 45.0m	1	30.00	0.60	0.20	3.60
Ch.45.0 to 75.0m	1	30.00	0.60	0.45	8.10
Ch.75.0 to 105.0m	1	30.00	0.60	0.40	7.20
Ch.105.0 to 135.0m	1	30.00	0.60	0.30	5.40
Ch.135.0 to 165.0m	1	30.00	0.60	0.30	5.40
Ch.165.0 to 195.0m	1	30.00	0.60	0.36	6.48
Ch.195.0 to 225.0m	1	30.00	0.60	0.38	6.84
Ch.225.0 to 255.0m	1	30.00	0.60	0.34	6.12
Ch.255.0 to 273.0m	1	18.00	0.60	0.30	3.34
Ch.273.0 to 303.0m	1	30.00	0.60	0.32	5.76
Ch.303.0 to 333.0m	1	30.00	0.60	0.20	3.60
Ch.333.0 to 363.0m	1	30.00	0.60	0.30	5.40
Ch.363.0 to 393.0m	1	30.00	0.60	0.30	5.40
Ch.393.0 to 418.0m	1	25.00	0.60	0.23	3.45
Ch.418.0 to 448.0m	1	30.00	0.60	0.45	8.10
Ch.448.0 to 478.0m	1	30.00	0.60	0.45	8.10
Ch.478.0 to 508.0m	1	30.00	0.60	0.45	8.10
Ch.508.0 to 538.0m	1	30.00	0.60	0.30	5.40
Ch.538.0 to 568.0m	1	30.00	0.60	0.30	5.40
Ch.568.0 to 598.0m	1	30.00	0.60	0.36	6.48
Ch.598.0 to 628.0m	1	30.00	0.60	0.38	6.84
Ch.628.0 to 658.0m	1	30.00	0.60	0.35	6.30
Ch.658.0 to 688.0m	1	30.00	0.60	0.38	6.84
Ch.688.0 to 718.0m	1	30.00	0.60	0.38	6.84
Ch.718.0 to 748.0m	1	30.00	0.60	0.45	8.10
Ch.748.0 to 778.0m	1	30.00	0.60	0.45	8.10
Ch.778.0 to 808.0m	1	30.00	0.60	0.45	8.10
Ch.808.0 to 838.0m	1	30.00	0.60	0.20	3.60
Ch.838.0 to 860.0m	1	22.00	0.60	0.26	3.43
Kattigenahalli Surrounding					
Ist Cross Road					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	6.90
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60



[Signature]
20/6/24
Assistant Engineer

[Signature]
20/6/24
Assistant Executive Engineer

247.32

Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 180.0m	1	30.00	0.60	0.20	3.60
Ch.180.0 to 185.0m	1	5.00	0.60	0.35	1.05
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 180.0m	1	30.00	0.60	0.20	3.60
Ch.180.0 to 185.0m	1	5.00	0.60	0.35	1.05
Cross Road-2					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 175.0m	1	25.00	0.60	0.20	3.00
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.36	6.48
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.30	5.40
Ch.150.0 to 175.0m	1	25.00	0.60	0.30	4.50
Cross Road-3					
RHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 180.0m	1	30.00	0.60	0.20	3.60
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10
Ch.210.0 to 225.0m	1	15.00	0.60	0.45	4.05
LHS					
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02
Ch.120.0 to 150.0m	1	30.00	0.60	0.20	3.60
Ch.150.0 to 180.0m	1	30.00	0.60	0.20	3.60
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10
Ch.210.0 to 225.0m	1	15.00	0.60	0.45	4.05
Cross Road-4					



[Signature]
 Assistant Engineer
 ಮೈಸೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

205.80

[Signature]
 Assistant Executive Engineer
 ಮೈಸೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02	
Ch.60.0 to 90.0m	1	30.00	0.60	0.35	6.30	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.37	6.66	
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10	
Ch.210.0 to 240.0m	1	30.00	0.60	0.45	8.10	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.45	8.10	
Ch.150.0 to 180.0m	1	30.00	0.60	0.38	6.84	
Ch.180.0 to 210.0m	1	30.00	0.60	0.45	8.10	
Ch.210.0 to 240.0m	1	30.00	0.60	0.45	8.10	
Cross Road-5						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02	
Ch.60.0 to 90.0m	1	30.00	0.60	0.20	3.60	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.39	7.02	
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.40	7.20	
Ch.30.0 to 60.0m	1	30.00	0.60	0.39	7.02	
Ch.60.0 to 90.0m	1	30.00	0.60	0.30	5.40	
Ch.90.0 to 120.0m	1	30.00	0.60	0.39	7.02	
Ch.120.0 to 150.0m	1	30.00	0.60	0.30	5.40	
Ch.150.0 to 180.0m	1	30.00	0.60	0.45	8.10	
Cross Road-6						
RHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	
Ch.90.0 to 120.0m	1	30.00	0.60	0.45	8.10	
Ch.120.0 to 150.0m	1	30.00	0.60	0.46	8.28	
Ch.150.0 to 180.0m	1	30.00	0.60	0.29	5.22	
Ch.180.0 to 210.0m	1	30.00	0.60	0.36	6.48	
Ch.210.0 to 240.0m	1	30.00	0.60	0.38	6.84	
LHS						
Ch.0.00 to 30.0m	1	30.00	0.60	0.36	6.48	
Ch.30.0 to 60.0m	1	30.00	0.60	0.38	6.84	
Ch.60.0 to 90.0m	1	30.00	0.60	0.45	8.10	

275.76



[Signature]
Assistant Engineer
K. S. Material Test House Pvt. Ltd. Bangalore

[Signature]
Assistant Executive Engineer
K. S. Material Test House Pvt. Ltd. Bangalore

Ch.90.0 to 120.0m		1	30.00	0.60	0.45	8.10		
Ch.120.0 to 150.0m		1	30.00	0.60	0.46	8.28		
Ch.150.0 to 180.0m		1	30.00	0.60	0.30	5.36		
Ch.180.0 to 210.0m		1	30.00	0.60	0.34	6.12		
Ch.210.0 to 240.0m		1	30.00	0.60	0.38	6.84		
M.C.E.C.H.S Layout								
1st Cross road		1	6.00	0.80	0.80	3.84		
2nd Cross road		1	6.00	0.80	0.80	3.84		
3rd Cross road		1	6.00	0.80	0.80	3.84		
4th Cross road		1	6.00	0.80	0.80	3.84		
5th Cross road		1	6.00	0.80	0.80	3.84		
6th Cross road		1	6.00	0.80	0.80	3.84		
Basavalingapura								
Masjid Road		1	5.50	0.80	0.80	3.52		
New Culverts								
Shivshankar Layout								
1st Main Road		1	7.00	1.40	1.20	11.76		
2nd Main Road		1	7.10	1.40	1.20	11.93		
Dutta Town Ship								
Main road		1	6.80	1.40	1.20	11.42		
Basavalingapura								
Cross Road		1	19.00	1.40	1.20	31.92		
Total Quantity						4678.52	213.9079	(1000771.53)

1000772 38

Contractor



Consultant

Assistant Engineer

Asst. Executive Engineer

27/6/24
ಶಹಾಬ್ ಅಫಝಲ್ ಉಪ ನಿರ್ದೇಶಕರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪ್ರಾ.ನಿರ್ದೇಶಕರು ಉಪ ನಿರ್ದೇಶಕರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬಂಗಾಳು-14

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
2	Removing & Refixing Stone slabs of drains and pointing in CM (1:3) Complete as per specification and direction of the engineer in-charge of the work.							
	Shivpura Layout							
	Kanti Sweets Road							
	LHS							
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
	RHS							
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	30.00	1.35		40.50		
		1	14.00	1.35		18.90		
	Baba Nagar							
	2nd Main Road Near Hindustan Hardware							
	LHS							
	Ch.0.00 to 30.0m	1	30.00	1.35		40.50		
	Ch.30.0 to 60.0m	1	30.00	1.35		40.50		
	Ch.60.0 to 90.0m	1	30.00	1.35		40.50		
	Ch.90.0 to 120.0m	1	30.00	1.35		40.50		
	Ch.120.0 to 150.0m	1	30.00	1.35		40.50		
	Ch.150.0 to 160.0m	1	10.00	1.35		13.50		
	Ch.160.0 to 190.0m	1	30.00	1.35		40.50		
	Ch.190.0 to 220.0m	1	30.00	1.35		40.50		
	Ch.220.0 to 226.7m	1	6.70	1.35		9.05		
	Cross Road-1							
	RHS							
	Ch.0.00 to 30.0m	1	30.00	1.35		40.50		
	Ch.30.0 to 60.0m	1	30.00	1.35		40.50		
	Ch.60.0 to 90.0m	1	30.00	1.35		40.50		
	Ch.90.0 to 120.0m	1	30.00	1.35		40.50		
	Ch.120.0 to 126.0m	1	6.00	1.35		8.10		
	LHS							
	Ch.0.00 to 30.0m	1	30.00	1.35		40.50		
	Ch.30.0 to 60.0m	1	30.00	1.35		40.50		
	Ch.60.0 to 90.0m	1	30.00	1.35		40.50		
	Ch.90.0 to 120.0m	1	30.00	1.35		40.50		
	Ch.120.0 to 126.0m	1	6.00	1.35		8.10		
	Cross Road-2							
	RHS							
	Ch.0.00 to 30.0m	1	30.00	1.35		40.50		



1070.15
Assistant Engineer
ಬಾಹ್ಯಾಂಗ ಪ್ರಮಾಣೀಕರಣ
ಬಾಹ್ಯಾಂಗಪ್ರಮಾಣೀಕರಣ ಉಪ ನಿರ್ದೇಶಕರು

1070.15
Assistant Executive Engineer
ಬಾಹ್ಯಾಂಗ ಪ್ರಮಾಣೀಕರಣ
ಬಾಹ್ಯಾಂಗಪ್ರಮಾಣೀಕರಣ ಉಪ ನಿರ್ದೇಶಕರು
1070.15

Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Shivpura Layout				
6th Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 128.0m	1	8.00	1.35	10.80
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 128.0m	1	8.00	1.35	10.80
5th 'A' Cross Road				
RHS				
Ch.0.00 to 9.00m	1	9.00	1.35	12.15
Ch.9.00 to 39.0m	1	30.00	1.35	40.50
Ch.39.0 to 69.0m	1	30.00	1.35	40.50
Ch.69.0 to 99.0m	1	30.00	1.35	40.50
Ch.99.0 to 129.0m	1	30.00	1.35	40.50
Ch.129.0 to 159.0m	1	30.00	1.35	40.50
Ch.159.0 to 170.5m	1	11.50	1.35	15.53
LHS				
Ch.0.00 to 9.00m	1	9.00	1.35	12.15
Ch.9.00 to 39.0m	1	30.00	1.35	40.50
Ch.39.0 to 69.0m	1	30.00	1.35	40.50
Ch.69.0 to 99.0m	1	30.00	1.35	40.50
Ch.99.0 to 129.0m	1	30.00	1.35	40.50
Ch.129.0 to 159.0m	1	30.00	1.35	40.50
Ch.159.0 to 170.5m	1	11.50	1.35	15.53
5th 'B' Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 58.0m	1	28.00	1.35	37.80
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 58.0m	1	28.00	1.35	37.80
4th 'A' Cross Road				
RHS				
Ch.0.00 to 7.00m	1	7.00	1.35	9.45
Ch.7.00 to 37.0m	1	30.00	1.35	40.50

Assistant Engineer

Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-24

Ch.37.0 to 67.0m	1	30.00	1.35	40.50
Ch.67.0 to 97.0m	1	30.00	1.35	40.50
Ch.97.0 to 127.0m	1	30.00	1.35	40.50
Ch.127.0 to 144.7m	1	17.70	1.35	23.90
LHS				
Ch.0.00 to 7.00m	1	7.00	1.35	9.45
Ch.7.00 to 37.0m	1	30.00	1.35	40.50
Ch.37.0 to 67.0m	1	30.00	1.35	40.50
Ch.67.0 to 97.0m	1	30.00	1.35	40.50
Ch.97.0 to 127.0m	1	30.00	1.35	40.50
Ch.127.0 to 144.7m	1	17.70	1.35	23.90
4th 'B' Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 64.3m	1	4.30	1.35	5.81
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 64.3m	1	4.30	1.35	5.81
Srinivasa Hotel Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 64.0m	1	4.00	1.35	5.40
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 64.0m	1	4.00	1.35	5.40
Someshawara Layout				
Sri Siddeshawara General Store Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 73.4m	1	13.40	1.35	18.09
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 73.4m	1	13.40	1.35	18.09
Sri Ramanginaiya Nilaya # 9				
RHS				
Ch.0.00 to 3.00m	1	3.00	1.35	4.05
Ch.3.00 to 10.0m	1	7.00	1.35	9.45
Ch.10.0 to 29.0m	1	19.00	1.35	25.65
Ch.29.0 to 59.0m	1	30.00	1.35	40.50
Ch.59.0 to 89.0m	1	30.00	1.35	40.50
Ch.89.0 to 119.0m	1	30.00	1.35	40.50
Ch.119.0 to 128.4m	1	9.40	1.35	12.69
LHS				
Ch.0.00 to 3.00m	1	3.00	1.35	4.05
Ch.3.00 to 10.0m	1	7.00	1.35	9.45
Ch.10.0 to 29.0m	1	19.00	1.35	25.65
Ch.29.0 to 59.0m	1	30.00	1.35	40.50




Assistant Engineer

1138-32

Assistant Executive Engineer

Ch.59.0 to 89.0m	1	30.00	1.35	40.50
Ch.89.0 to 119.0m	1	30.00	1.35	40.50
Ch.119.0 to 128.4m	1	9.40	1.35	12.69
Gangothri Badavani				
1st Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 51.8m	1	21.80	1.35	29.43
LHS				
Ch.0.00 to 30.0m	1	30.00	0.00	0.00
Ch.30.0 to 51.8m	1	21.80	1.35	29.43
2nd Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	0.00	0.00
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 64.0m	1	4.00	1.35	5.40
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	0.00	0.00
Ch.60.0 to 64.0m	1	4.00	0.00	0.00
3rd Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 70.5m	1	10.50	1.35	14.18
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 70.5m	1	10.50	1.35	14.18
Poojappa Layout				
4th Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 210.0m	1	30.00	1.35	40.50
Ch.210.0 to 240.0m	1	30.00	1.35	40.50
Ch.240.0 to 270.0m	1	30.00	1.35	40.50
Ch.270.0 to 300.0m	1	30.00	1.35	40.50
Ch.300.0 to 330.0m	1	30.00	1.35	40.50
Ch.330.0 to 347.0m	1	17.00	1.35	22.95
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 210.0m	1	30.00	1.35	40.50
Ch.210.0 to 240.0m	1	30.00	1.35	40.50
Ch.240.0 to 270.0m	1	30.00	1.35	40.50



1302-75
Assistant Engineer

Assistant Executive Engineer
12-24
12-24

Ch.270.0 to 300.0m	1	30.00	1.35	40.50
Ch.300.0 to 330.0m	1	30.00	1.35	40.50
Ch.330.0 to 347.0m	1	17.00	1.35	22.95
Muneshawara Swamy General Store				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 99.0m	1	9.00	1.35	12.15
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 99.0m	1	9.00	1.35	12.15
Kempegowda Layout				
Main Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 183.7m	1	3.70	1.35	5.00
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 183.7m	1	3.70	1.35	5.00
1st Main Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 142.0m	1	22.00	1.35	29.70
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 142.0m	1	22.00	1.35	29.70
Cross Road-5				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 62.0m	1	2.00	1.35	2.70
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50




14/5/24
Assistant Executive Engineer

14/5/24

Assistant Executive Engineer

Ch.60.0 to 62.0m		1	2.00	1.35	2.70		
1st Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
RHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
2nd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 88.0m		1	28.00	1.35	37.80		
RHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 88.0m		1	28.00	1.35	37.80		
3rd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
Ch.90.0 to 92.0m		1	2.00	1.35	2.70		
RHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
Ch.90.0 to 92.0m		1	2.00	1.35	2.70		
Cross Road End							
LHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
Ch.90.0 to 120.0m		1	30.00	1.35	40.50		
Ch.120.0 to 150.0m		1	30.00	1.35	40.50		
Ch.150.0 to 180.0m		1	30.00	1.35	40.50		
Ch.180.0 to 210.0m		1	30.00	1.35	40.50		
Ch.210.0 to 218.0m		1	8.00	1.35	10.80		
RHS							
Ch.0.00 to 30.0m		1	30.00	1.35	40.50		
Ch.30.0 to 60.0m		1	30.00	1.35	40.50		
Ch.60.0 to 90.0m		1	30.00	1.35	40.50		
Ch.90.0 to 120.0m		1	30.00	1.35	40.50		
Ch.120.0 to 150.0m		1	30.00	1.35	40.50		
Ch.150.0 to 180.0m		1	30.00	1.35	40.50		
Ch.180.0 to 210.0m		1	30.00	1.35	40.50		
Ch.210.0 to 218.0m		1	8.00	1.35	10.80		
1st Cross Left Side Of Main Road					1320.30		



16/1/2021
Assistant Engineer

16/1/2021
Assistant Executive Engineer

LHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
RHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
2nd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 88.0m		1	28.00	✓	1.35	✓	37.80
RHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 88.0m		1	28.00	✓	1.35	✓	37.80
3rd Cross Left Side Of Main Road							
LHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
Ch.90.0 to 92.0m		1	2.00	✓	1.35	✓	2.70
RHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
Ch.90.0 to 92.0m		1	2.00	✓	1.35	✓	2.70
Cross Road-4 Bilal Imam #103/17							
RHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
Ch.90.0 to 120.0m		1	30.00	✓	1.35	✓	40.50
Ch.120.0 to 150.0m		1	30.00	✓	1.35	✓	40.50
Ch.150.0 to 180.0m		1	30.00	✓	1.35	✓	40.50
Ch.180.0 to 191.2m		1	11.20	✓	1.35	✓	15.12
LHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50
Ch.90.0 to 120.0m		1	30.00	✓	1.35	✓	40.50
Ch.120.0 to 150.0m		1	30.00	✓	1.35	✓	40.50
Ch.150.0 to 180.0m		1	30.00	✓	1.35	✓	40.50
Ch.180.0 to 191.2m		1	11.20	✓	1.35	✓	15.12
Cross Road -3 Guru Krupa # 40							
RHS							
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50



[Signature]
Assistant Engineer

1366.74

[Signature]
Assistant Executive Engineer

[Signature]
25/6/24

Ch.90.0 to 93.5m		1	3.50	1.35	4.73
LHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 93.5m		1	3.50	1.35	4.73
Cross Road -2					
RHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 56.0m		1	26.00	1.35	35.10
LHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 56.0m		1	26.00	1.35	35.10
Cross Road-1					
RHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 93.5m		1	4.00	1.35	5.40
LHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 93.5m		1	4.00	1.35	5.40
Dutta town ship					
2nd Cross Road SreeKaram Nilaya					
RHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 37.5m		1	7.50	1.35	10.13
LHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 37.5m		1	7.50	1.35	10.13
Cross Road-1					
RHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 120.0m		1	30.00	1.35	40.50
Ch.120.0 to 150.0m		1	30.00	1.35	40.50
Ch.150.0 to 159.5m		1	9.50	1.35	12.83
LHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 120.0m		1	30.00	1.35	40.50
Ch.120.0 to 150.0m		1	30.00	1.35	40.50
Ch.150.0 to 159.5m		1	9.50	1.35	12.83
Cross Road-2					
RHS					
Ch.0.00 to 30.0m		1	30.00	1.35	40.50
Ch.30.0 to 60.0m		1	30.00	1.35	40.50
Ch.60.0 to 90.0m		1	30.00	1.35	40.50
Ch.90.0 to 118.0m		1	28.00	1.35	37.80



[Signature]
Assistant Engineer

12.27.15

[Signature]
Assistant Executive Engineer
ಬಹುಮಾನದ ಸಹ ನಿರ್ದೇಶಕರು

LHS									
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.90.0 to 118.0m		1	28.00	✓	1.35	✓	37.80	✓	
Cross Road at End									
RHS									
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.90.0 to 120.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.120.0 to 150.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.150.0 to 180.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.180.0 to 210.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.210.0 to 240.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.240.0 to 270.0m		1	30.00	✓	1.35	✓	40.50	✓	
Agrahara Layout Main Road									
RHS									
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	27.70	✓	1.35	✓	37.40	✓	
LHS									
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	30.00	✓	1.35	✓	40.50	✓	
		1	27.70	✓	1.35	✓	37.40	✓	
Thirumenahalli (Ward No-05)									
1st Cross Road									
RHS									
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.90.0 to 101.0m		1	11.00	✓	1.35	✓	14.85	✓	
LHS									
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.90.0 to 101.0m		1	11.00	✓	1.35	✓	14.85	✓	
2nd Cross Road									
RHS									
Ch.0.00 to 30.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.30.0 to 60.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.60.0 to 90.0m		1	30.00	✓	1.35	✓	40.50	✓	
Ch.90.0 to 120.0m		1	30.00	✓	1.35	✓	40.50	✓	




[Handwritten signature]
 Assistant Engineer
 28/6/2024

1600.29

[Handwritten signature]
 Assistant Executive Engineer
 28/6/2024
 1600.29

Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 153.5 m	1	3.50	1.35	4.73
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 153.5 m	1	3.50	1.35	4.73
MVM Sumo Institution Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 43.3m	1	13.30	1.35	17.96
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 43.3m	1	13.30	1.35	17.96
Balaji Layout				
Pristine Woods Apartments				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 164.0m	1	14.00	1.35	18.90
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 164.0m	1	14.00	1.35	18.90
Main Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 195.0m	1	15.00	1.35	20.25
Road gap				
Ch.195.0 to 225.0m	1	30.00	1.35	40.50
Ch.225.0 to 255.0m	1	30.00	1.35	40.50
Ch.255.0 to 285.0m	1	30.00	1.35	40.50
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 195.0m	1	15.00	1.35	20.25



1460-16
Assistant Engineer
Karnataka State Road Transport Corporation

1460-16
Assistant Executive Engineer
Karnataka State Road Transport Corporation

Road gap					
Ch.195.0 to 225.0m	1	30.00	1.35	40.50	
Ch.225.0 to 255.0m	1	30.00	1.35	40.50	
Ch.255.0 to 285.0m	1	30.00	1.35	40.50	
1st Cross road Left side					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 86.0m	1	26.00	1.35	35.10	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 86.0m	1	26.00	1.35	35.10	
2nd Cross road Left side					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 48.30m	1	18.30	1.35	24.71	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 48.30m	1	18.30	1.35	24.71	
3rd Cross road Left side					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 61.0m	1	1.00	1.35	1.35	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 61.0m	1	1.00	1.35	1.35	
2nd Cross Road Right side					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 62.0m	1	2.00	1.35	2.70	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
Ch.60.0 to 62.0m	1	2.00	1.35	2.70	
1st Cross Road Right side					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 60.0m	1	30.00	1.35	40.50	
3rd Cross Road Right					
RHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 58.0m	1	28.00	1.35	37.80	
LHS					
Ch.0.00 to 30.0m	1	30.00	1.35	40.50	
Ch.30.0 to 58.0m	1	28.00	1.35	37.80	
Cross Road					
RHS					



Assistant Engineer

 ಸಹಾಯಕ ಇಂಜಿನಿಯರ್

1134.81

Assistant Executive Engineer

 ಸಹಾಯಕ ನಿರ್ದೇಶಕ ಇಂಜಿನಿಯರ್

Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 31.0m	1	1.00	1.35	1.35
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 31.0m	1	1.00	1.35	1.35
4th Cross Right Side				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 48.0m	1	18.00	1.35	24.30
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 48.0m	1	18.00	1.35	24.30
Kattigenahalli Surrounding				
1st Cross Road				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 185.0m	1	5.00	1.35	6.75
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 185.0m	1	5.00	1.35	6.75
Cross Road-2				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 175.0m	1	25.00	1.35	33.75
LHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 175.0m	1	25.00	1.35	33.75
Cross Road-3				
RHS				
Ch.0.00 to 30.0m	1	30.00	1.35	40.50
Ch.30.0 to 60.0m	1	30.00	1.35	40.50
Ch.60.0 to 90.0m	1	30.00	1.35	40.50
Ch.90.0 to 120.0m	1	30.00	1.35	40.50
Ch.120.0 to 150.0m	1	30.00	1.35	40.50
Ch.150.0 to 180.0m	1	30.00	1.35	40.50
Ch.180.0 to 210.0m	1	30.00	1.35	40.50



1468.30
Assistant Engineer
K.A. DO. & M. N. CHANDRASEKHAR

1468.30
Assistant Executive Engineer
K.A. DO. & M. N. CHANDRASEKHAR

Ch.210.0 to 225.0m		1	15.00	1.35	20.25	
LHS						
Ch.0.00 to 30.0m		1	30.00	1.35	40.50	
Ch.30.0 to 60.0m		1	30.00	1.35	40.50	
Ch.60.0 to 90.0m		1	30.00	1.35	40.50	
Ch.90.0 to 120.0m		1	30.00	1.35	40.50	
Ch.120.0 to 150.0m		1	30.00	1.35	40.50	
Ch.150.0 to 180.0m		1	30.00	1.35	40.50	
Ch.180.0 to 210.0m		1	30.00	1.35	40.50	
Ch.210.0 to 225.0m		1	15.00	1.35	20.25	
Cross Road-4						
RHS						
Ch.0.00 to 30.0m		1	30.00	1.35	40.50	
Ch.30.0 to 60.0m		1	30.00	1.35	40.50	
Ch.60.0 to 90.0m		1	30.00	1.35	40.50	
Ch.90.0 to 120.0m		1	30.00	1.35	40.50	
Ch.120.0 to 150.0m		1	30.00	1.35	40.50	
Ch.150.0 to 180.0m		1	30.00	1.35	40.50	
Ch.180.0 to 210.0m		1	30.00	1.35	40.50	
Ch.210.0 to 240.0m		1	30.00	1.35	40.50	
LHS						
Ch.0.00 to 30.0m		1	30.00	1.35	40.50	
Ch.30.0 to 60.0m		1	30.00	1.35	40.50	
Ch.60.0 to 90.0m		1	30.00	1.35	40.50	
Ch.90.0 to 120.0m		1	30.00	1.35	40.50	
Ch.120.0 to 150.0m		1	30.00	1.35	40.50	
Ch.150.0 to 180.0m		1	30.00	1.35	40.50	
Ch.180.0 to 210.0m		1	30.00	1.35	40.50	
Ch.210.0 to 240.0m		1	30.00	1.35	40.50	
Cross Road-5						
RHS						
Ch.0.00 to 30.0m		1	30.00	1.35	40.50	
Ch.30.0 to 60.0m		1	30.00	1.35	40.50	
Ch.60.0 to 90.0m		1	30.00	1.35	40.50	
Ch.90.0 to 120.0m		1	30.00	1.35	40.50	
Ch.120.0 to 150.0m		1	30.00	1.35	40.50	
Ch.150.0 to 180.0m		1	30.00	1.35	40.50	
LHS						
Ch.0.00 to 30.0m		1	30.00	1.35	40.50	
Ch.30.0 to 60.0m		1	30.00	1.35	40.50	
Ch.60.0 to 90.0m		1	30.00	1.35	40.50	
Ch.90.0 to 120.0m		1	30.00	1.35	40.50	
Ch.120.0 to 150.0m		1	30.00	1.35	40.50	
Ch.150.0 to 180.0m		1	30.00	1.35	40.50	
					17420.81	1158.00
Total Quantity					4355.20	112.4130
						489581.24

Contractor



Consultant

Assistant Engineer

Asst, Executive Engineer

17/12/24

ಬಹುಮಾನವಾದ ಉಪ ಬಿಡುಗಡೆ

ಬಿ.ಎಂ.ಎ., ಬೆಂಗಳೂರು-24

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
3	Removing and resetting of footpath slabs complete as per specification and direction of the engineer in-charge of the work							
	Basavalingappa Nagar							
	Missing slabs							
		1	10.00	0.90		9.00		
		1	12.00	0.90		10.80		
		1	8.00	0.90		7.20		
		1	4.00	0.90		3.60		
		1	6.00	0.90		5.40		
		1	9.00	0.90		8.10		
		1	10.00	0.90		9.00		
	Total Quantity					44.10	210.9082	9301.05

Contractor



Consultant

Assistant Engineer

Asst. Executive Engineer

ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ
ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ
ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ

ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ
ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ
ಹೆಚ್.ಎಚ್.ಎಸ್. ಬೈರಪ್ಪ

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
4	Providing Granite Slabs of selected quality Roughly dressed and fixed in cement mortor (1:6) including fixing curing etc., complete 7.5 cms thick complete as per specification and direction of the engineer in-charge of the work.							
	Shivapura Layout							
	Missing slabs/Damaged Slabs							
	6th Cross Road	1	12.00	1.35		16.20		
		1	10.00	1.35		13.50		
		1	3.00	1.35		4.05		
		1	8.00	1.35		10.80		
	5th 'A' Cross Road	1	9.00	1.35		12.15		
		1	6.50	1.35		8.78		
		1	2.80	1.35		3.78		
		1	6.30	1.35		8.51		
		1	10.50	1.35		14.18		
		1	3.60	1.35		4.86		
	5th 'B' Cross Road	1	16.30	1.35		22.01		
		1	3.20	1.35		4.32		
		1	2.80	1.35		3.78		
		1	9.20	1.35		12.42		
		1	6.90	1.35		9.32		
	3rd 'A' Cross Road	1	9.20	1.35		12.42		
		1	6.30	1.35		8.51		
		1	5.40	1.35		7.29		
		1	3.20	1.35		4.32		
		1	8.10	1.35		10.94		
	3rd 'B' Cross Road	1	12.30	1.35		16.61		
		1	9.30	1.35		12.56		
		1	2.30	1.35		3.11		
		1	6.20	1.35		8.37		
		1	3.10	1.35		4.19		
	2nd Cross 'A' Road	1	3.10	1.35		4.19		
		1	2.80	1.35		3.78		
		1	6.50	1.35		8.78		
		1	4.80	1.35		6.48		



Assistant Engineer
ಬಹುಮುಖ್ಯತೆ ಮತ್ತು ವಿಭಾಗ
ಬಹುಮುಖ್ಯತೆ ಮತ್ತು ವಿಭಾಗ

260.15
Assistant Executive Engineer
ಬಹುಮುಖ್ಯತೆ ಮತ್ತು ವಿಭಾಗ
ಬಹುಮುಖ್ಯತೆ ಮತ್ತು ವಿಭಾಗ

		1	6.10	1.35	8.24	
Muneshawara Nagar						
4th 'C' Cross Road		1	9.30	1.35	12.56	
		1	6.20	1.35	8.37	
3rd Main Road		1	13.40	1.35	18.09	
Balaji Layout						
Pristine Woods Apartments		1	5.40	1.35	7.29	
		1	3.90	1.35	5.27	
		1	6.50	1.35	8.78	
		1	2.30	1.35	3.11	
		1	11.60	1.35	15.66	
Main Road		1	12.30	1.35	16.61	
		1	9.10	1.35	12.29	
		1	4.60	1.35	6.21	
1st Cross road Left side		1	3.20	1.35	4.32	
		1	4.10	1.35	5.54	
3rd Cross road Left side		1	6.10	1.35	8.24	
		1	5.30	1.35	7.16	
Cross Road		1	9.10	1.35	12.29	
		1	3.50	1.35	4.73	
Thirumenahalli (Ward No-05)						
1st Cross Road		1	10.50	1.35	14.18	
		1	6.10	1.35	8.24	
		1	2.30	1.35	3.11	
2nd Cross Road		1	3.20	1.35	4.32	
		1	4.10	1.35	5.54	
		1	8.60	1.35	11.61	
		1	9.10	1.35	12.29	
Total Quantity					484.11	749.42
						362801.72

Contractor



[Signature]
Assistant Engineer
ಕರ್ನಾಟಕ ಮಲ್ಟಿ ಮೇಟರ್ಯಾಲ್ ಟೆಸ್ಟ್ ಹೌಸ್ ಪ್ರೈವೇಟ್ ಲಿಮಿಟೆಡ್
ಬೆಂಗಳೂರು-24

[Signature]
Asst. Executive Engineer
ಕರ್ನಾಟಕ ಮಲ್ಟಿ ಮೇಟರ್ಯಾಲ್ ಟೆಸ್ಟ್ ಹೌಸ್ ಪ್ರೈವೇಟ್ ಲಿಮಿಟೆಡ್
ಬೆಂಗಳೂರು-24

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :									
Detailed Measurements									
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount	
5	Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including cost of materials, labour, HOM completed as per specifications. KPWD S.R 2018-19.	It No.	34.1	Pg No.	254				
	New Culverts								
	Shivshankar Layout								
	1st Main Road	1	7.00	1.40	0.15	1.47			
	2nd Main Road	1	7.10	1.40	0.15	1.49			
	Dutta Town Ship								
	Main road	1	6.80	1.40	0.15	1.43			
	Basavalingapura								
	Cross Road	1	19.00	1.40	0.15	3.99	8.39		
Total Quantity						5.42	4524.3556	24513.00	

24522.00

Contractor



Assistant Engineer

Asst, Executive Engineer

20.08.2019

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
6	Providing and Constructing granite /trap/basalt size stone masonry in foundation with cement mortar and stone hammered dressed in courses not less than 20Cms high bond stones at 2m apart in each course including cost of materials. Labours HOM, curing complete as per specification and direction of the engineer in-Charge of the work.							
	M.C.E.C.H.S Layout							
	1st Cross road	1	6.00	0.45	0.45	1.22		
	2nd Cross road	1	6.00	0.45	0.45	1.22		
	3rd Cross road	1	6.00	0.45	0.45	1.22		
	4th Cross road	1	6.00	0.45	0.45	1.22		
	5th Cross road	1	6.00	0.45	0.45	1.22		
	6th Cross road	1	6.00	0.45	0.45	1.22	7.32	
Total Quantity						7.29	4920.48	35870.28

Contractor



Assistant Engineer

Asst. Executive Engineer

15/7/24
ಸಹಾಯಕ ಎಂಜಿನಿಯರ್
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಮೈಸೂರು ನಗರ ಪಂಚಾಯತ್

15/7/24
ಅಸ್ಟಿ. ಎಕ್ಸಿಕ್ಯೂಟಿವ್ ಎಂಜಿನಿಯರ್
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಮೈಸೂರು ನಗರ ಪಂಚಾಯತ್
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಮೈಸೂರು ನಗರ ಪಂಚಾಯತ್-24

43

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
8	Providing and laying plain/reinforced cement concrete for side drains walls and bottom raft thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates 0.43 cum machinacally mixed, well compacted for walls and bottom including centring, shuttering, cost of materials, HOM of machinery, curing, etc., completed as per MORTH specifications No. 1500, 1700, 2200.							
	New Culverts							
	Raft							
	Shivshankar Layout							
	1st Main Road	1	7.00	1.20	0.20	1.68		
	2nd Main Road	1	7.10	1.20	0.20	1.70		
	Dutta Town Ship							
	Main road	1	6.80	1.20	0.20	1.63		
	Basavalingapura							
	Cross Road	1	19.00	1.20	0.20	4.56		
	Side Wall							
	Shivshankar Layout							
	1st Main Road	2	7.00	0.20	0.80	2.24		
	2nd Main Road	2	7.10	0.20	0.80	2.27		
	Dutta Town Ship							
	Main road	2	6.80	0.20	0.80	2.18		
	Basavalingapura							
	Cross Road	2	19.00	0.20	0.80	6.08		
Total Quantity						22.34	5330.52	119106.00

5170 119083.75

Contractor



Assistant Engineer

Asst, Executive Engineer

ಶಾಂತಿ ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಅಧೀನದಲ್ಲಿ
ಬೆಂಗಳೂರು ನಗರ ಪಾಲಿಕೆ
ಪಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli
 nahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division
 Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :									
Detailed Measurements									
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount	
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disgn (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. KPWD S.R 2018-19.	It No.	34.1	Pg No.	254				
	New Culverts								
	Shivshankar Layout								
	1st Main Road								
	Total Drain length=7.0m								
	Main bar 12mm dia bar @ 160mm								
	0.90kg/mtr, Double mat								
	No of U-bar=88.00Nos	88	2.30		0.90	181.1	182.16		
	Distribution bar								
	Distribution bar 10mm dia @ 170mm								
	0.61kg/mtr, , Double mat	28	7.00		0.90	176.46			
	2nd Main Road								
	Total Drain length=7.1m								
	Main bar 12mm dia bar @ 160mm								
	0.90kg/mtr, Double mat								
	No of U-bar=89.00Nos	89	2.30		0.90	183.7	184.23		
	Distribution bar								
	Distribution bar 10mm dia @ 170mm								
	0.61kg/mtr, , Double mat	28	7.10		0.90	178.92			
	Dutta Town Ship								
	Main road								
	Total Drain length=6.8m								
	Main bar 12mm dia bar @ 160mm								
	0.90kg/mtr, Double mat								
	No of U-bar=85.00Nos	85	2.30		0.90	176.0			
	Distribution bar								
	Distribution bar 10mm dia @ 170mm								
	0.61kg/mtr, , Double mat	28	6.80		0.90	171.4	171.37		
	Basavalingapura								
	Cross Road								
	Total Drain length=19m								
	Main bar 12mm dia bar @ 160mm								
	0.90kg/mtr, Double mat								
	No of U-bar=238Nos	238	2.30		0.90	491.6	492.66		
	Distribution bar								
	Distribution bar 10mm dia @ 170mm								
	0.61kg/mtr, , Double mat	28	19.00		0.90	478.86			
						2037.9	2040.54		
Total Quantity						2.04	73050.25	149022.51	

Contractor

PMC

Assistant Engineer

Asst, Executive Engineer

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

of Measurement :

Detailed Measurements

	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
10	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finishing surface on both sides etc., completed as per drawing and direction of engineer in charge of work. <i>Item No. 10</i>							
	M.C.E.C.H.S Layout							
	1st Cross road	1	6.00	1.50		9.00		
	2nd Cross road	1	6.00	1.50		9.00		
	3rd Cross road	1	6.00	1.50		9.00		
	4th Cross road	1	6.00	1.50		9.00		
	5th Cross road	1	6.00	1.50		9.00		
	6th Cross road	1	6.00	1.50		9.00		
	Basavalingapura							
	Masjid Road	1	5.50	1.20		6.60		
	New Culverts							
	Shivshankar Layout							
	1st Main Road	1	7.00	1.20		8.40		
	2nd Main Road	1	7.10	1.20		8.52		
	Dutta Town Ship							
	Main road	1	6.80	1.20		8.16		
	Basavalingapura							
	Cross Road	1	19.00	1.20		22.80		
	Total Quantity					108.48	5472.18	593623.00

593622.09

Contractor



Assistant Engineer

Asst. Executive Engineer

ಹಾಕಯಕ ಕಾರ್ಯಾಚರಣೆ ತಫಾಯತರೂ
ಬ್ಯಾಟರಾಯನಕೂರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಒ., ಬಂಗಲೂರು-24

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements									
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount	
11	KSRRB300-14. Excavation for roads in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes in accordance with requirements of lines, grade and cross sections, and transportation with lead of 1.00 Km and complete as per specifications MORTH specification No.30 loading and unloading with 8Km lead=(i No-199.14,p No-143.KPWD SR 2018-19								
	Vijay Nagar Layout								
	5th Main Road From Entrance								
	Ch.0.00 to 30.0m	1	30.00	(5.8+5.9)/2	0.30	52.65			
	Ch.30.0 to 60.0m	1	30.00	(5.9+6.1)/2	0.30	54.00			
	Ch.60.0 to 90.0m	1	30.00	(6.1+5.9)/2	0.30	54.00			
	Ch.90.0 to 120.0m	1	30.00	(5.9+5.9)/2	0.30	53.10			
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.7)/2	0.23	40.02			
	Ch.150.0 to 180.0m	1	30.00	(5.7+5.2)/2	0.25	40.88			
	Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.40	62.40			
	Ch.210.0 to 224.0m	1	14.00	(4.4+4.5)/2	0.35	21.81			
	Ch.224.0 to 254.0m	1	30.00	(7.3+6.5)/2	0.35	72.45			
	Ch.254.0 to 284.0m	1	30.00	(6.5+6.4)/2	0.33	63.86			
	Ch.284.0 to 314.0m	1	30.00	(6.4+6.6)/2	0.26	50.70			
	Ch.314.0 to 344.0m	1	30.00	(6.6+7.1)/2	0.36	73.98			
	Ch.344.0 to 374.0m	1	30.00	(7.1+7.0)/2	0.30	63.45			
	Ch.374.0 to 404.0m	1	30.00	(7.0+5.9)/2	0.25	48.38			
	Ch.404.0 to 434.0m	1	30.00	(5.9+6.2)/2	0.36	65.34			
	Ch.434.0 to 464.0m	1	30.00	(6.2+6.2)/2	0.30	55.80			
	Ch.464.0 to 494.0m	1	30.00	(6.2+5.5)/2	0.20	35.10			
	Ch.494.0 to 524.0m	1	30.00	(5.5+5.4)/2	0.20	32.70			
	Ch.524.0 to 554.0m	1	30.00	(5.4+4.8)/2	0.20	30.60			
	Ch.554.0 to 584.0m	1	30.00	(5.4+4.8)/2	0.30	45.90			
	Ch.584.0 to 596.3m	1	12.30	(4.8+4.8)/2	0.35	20.66			
	4th Main Road From End								
	Ch.0.00 to 30.0m	1	30.00	(5.8+6.0)/2	0.30	53.10			
	Ch.30.0 to 60.0m	1	30.00	(5.0+5.8)/2	0.20	32.40			
	Ch.60.0 to 90.0m	1	30.00	(5.0+5.8)/2	0.23	37.26			
	Ch.90.0 to 120.0m	1	30.00	(5.8+5.9)/2	0.35	61.43			
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.8)/2	0.35	61.43			
	Ch.150.0 to 180.0m	1	30.00	(5.8+5.8)/2	0.30	52.20			
	Ch.180.0 to 207.0m	1	27.00	(5.8+5.8)/2	0.20	31.32			
	1st Cross Hasini Grand Appartment Road								
	Ch.0.00 to 30.0m	1	30.00	(5.4+6.0)/2	0.20	34.20			
	Ch.30.0 to 60.0m	1	30.00	(6.0+5.6)/2	0.35	60.90			
	Ch.60.0 to 90.0m	1	30.00	(5.6+5.5)/2	0.23	38.30			
	Ch.90.0 to 120.0m	1	30.00	(5.5+5.5)/2	0.23	37.95			
	Ch.120.0 to 136.0m	1	16.00	(6.1+5.5)/2	0.40	37.12			
	2nd Cross M. Valarmathi Muniratnam #7								
	Ch.0.00 to 30.0m	1	30.00	(5.5+5.6)/2	0.20	33.30			
	Ch.30.0 to 60.0m	1	30.00	(5.6+5.9)/2	0.20	34.50			
	Ch.60.0 to 90.0m	1	30.00	(5.9+6)/2	0.30	53.55			
	Ch.90.0 to 103.5m	1	13.50	(6+5.8)/2	0.36	28.67			
	3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 24								
						1725.38			



Assistant Engineer
Signature and Stamp

Assistant Executive Engineer
Signature and Stamp

Ch.0.00 to 30.0m	1	30.00	(5.3+5.7)/2	0.30	49.50
Ch.30.0 to 60.0m	1	30.00	(5.7+5.8)/2	0.36	62.10
Ch.60.0 to 82.5m	1	22.50	(5.8+4.8)/2	0.35	41.74
4th Cross Amma Residency # 4					
Ch.0.00 to 30.0m	1	30.00	(5.8+5.0)/2	0.26	42.12
Ch.30.0 to 60.0m	1	30.00	(5.0+5.4)/2	0.25	39.00
Ch.60.0 to 76.5m	1	16.50	(5.4+5.8)/2	0.42	38.81
5th Cross #44 VR House					
Ch.0.00 to 30.0m	1	30.00	(5.9+5.3)/2	0.30	50.40
Ch.30.0 to 60.0m	1	30.00	(5.3+5.7)/2	0.26	42.90
Ch.60.0 to 83.4m	1	23.40	(5.7+5.4)/2	0.32	41.56
6th Cross Vaishnavi Beauty Care					
Ch.0.00 to 30.0m	1	30.00	(5.7+5.5)/2	0.30	50.40
Ch.30.0 to 59.6m	1	29.60	(5.5+5.6)/2	0.23	37.78
3rd Main Road From End					
Ch.0.00 to 19.10m	1	19.10	(4.9+5.8)/2	0.30	30.66
Culvert Gap					
Ch.19.10 to 49.10m	1	30.00	(5.8+6.4)/2	0.35	64.05
Ch.49.10 to 79.1m	1	30.00	(6.4+6)/2	0.25	46.50
Ch.79.1 to 109.10m	1	30.00	(6.0+6.4)/2	0.39	72.54
Ch.109.10 to 139.1m	1	30.00	(6.4+5.7)/2	0.40	72.60
Ch.139.1 to 169.1m	1	30.00	(5.7+6.2)/2	0.20	35.70
Ch.169.1 to 199.1m	1	30.00	(6.2+6.2)/2	0.30	55.80
Ch.199.1 to 224.0m	1	24.90	(6.2+6.4)/2	0.35	54.90
Culvert Gap					
Ch.224.0 to 254.0m	1	30.00	(6.4+5.7)/2	0.30	54.45
Ch.254.0 to 284.0m	1	30.00	(5.7+5.9)/2	0.35	60.90
Ch.284.0 to 314.0m	1	30.00	(5.9+5.7)/2	0.36	62.64
Ch.314.0 to 344.0m	1	30.00	(5.7+5.5)/2	0.23	38.64
Ch.344.0 to 374.0m	1	30.00	(5.5+5.4)/2	0.26	42.51
Ch.374.0 to 404.0m	1	30.00	(5.4+5.6)/2	0.40	66.00
Ch.404.0 to 434.0m	1	30.00	(5.6+5.5)/2	0.36	59.94
Ch.434.0 to 464.0m	1	30.00	(5.5+5.2)/2	0.26	41.73
Ch.464.0 to 494.0m	1	30.00	(5.2+5.8)/2	0.29	47.85
Ch.494.0 to 524.0m	1	30.00	(5.8+5.5)/2	0.40	67.80
Ch.524.0 to 533.3m	1	9.30	(5.5+5.0)/2	0.36	17.58
Baba Nagar					
2nd Main Road Near Hindustan Hardware					
Ch.0.00 to 30.0m	1	30.00	(4.5+4.0)/2	0.30	38.25
Ch.30.0 to 60.0m	1	30.00	(4.0+4.1)/2	0.26	31.89
Ch.60.0 to 90.0m	1	30.00	(4.1+4.6)/2	0.31	40.46
Ch.90.0 to 120.0m	1	30.00	(4.6+4.6)/2	0.26	35.88
Ch.120.0 to 150.0m	1	30.00	(4.6+4.8)/2	0.26	36.66
Ch.150.0 to 160.0m	1	10.00	(4.8+4.4)/2	0.30	13.80
Ch.160.0 to 190.0m	1	30.00	(4.4+4.0)/2	0.38	47.88
Ch.190.0 to 220.0m	1	30.00	(5.3+3.3)/2	0.41	52.89
Ch.220.0 to 226.7m	1	6.70	(3.3+3.8)/2	0.26	6.18
Shivapura Layout					
Shiva parvathi Temple Road					
Ch.0.00 to 30.0m	1	30.00	(5.0+5.5)/2	0.30	47.25
Ch.30.0 to 60.0m	1	30.00	(5.5+5.9)/2	0.26	44.46
Ch.60.0 to 90.0m	1	30.00	(5.9+5.7)/2	0.31	53.94
Ch.90.0 to 112.0m	1	22.00	(5.7+4.5)/2	0.26	29.17
Ch.112.0 to 142.0m	1	30.00	(3.9+4.1)/2	0.26	31.20
Ch.142.0 to 172.0m	1	30.00	(4.1+4.2)/2	0.30	37.35
Ch.172.0 to 202.0m	1	30.00	(4.2+4.2)/2	0.38	47.88
Ch.202.0 to 219.0m	1	17.00	(4.2+4.3)/2	0.41	29.62



Handwritten signature and text: **8/16/24**
Assistant Engineer

2113.56

Handwritten signature and text: **8/16/24**
Assistant Executive Engineer
Mysore District Road
Mysore-57

Cross Road Sunrise Nest Apartment						
Beside Road						
Ch 0.00 to 30.0m	1	30.00	(4.4+4.0)/2	0.30	37.80	
Ch 30.0 to 60.0m	1	30.00	(4.0+4.3)/2	0.26	32.37	
Ch 60.0 to 90.0m	1	30.00	(6.3+6.9)/2	0.31	61.38	
Ch 90.0 to 120.0m	1	30.00	(6.9+6.8)/2	0.26	53.43	
Ch 120.0 to 150.0m	1	30.00	(6.8+5.8)/2	0.26	49.14	
Ch 150.0 to 180.0m	1	30.00	(5.8+5.6)/2	0.30	51.30	
Ch 180.0 to 210.0m	1	30.00	(5.6+5.5)/2	0.38	63.27	
Ch 210.0 to 240.0m	1	30.00	(5.5+5.5)/2	0.41	67.65	
Ch 240.0 to 253.0m	1	13.00	(5.5+5.7)/2	0.30	21.84	
6th Cross Road						
Ch 0.00 to 30.0m	1	30.00	(6.2+7.0)/2	0.30	59.40	
Ch 30.0 to 60.0m	1	30.00	(7.0+7.4)/2	0.26	56.16	
Ch 60.0 to 90.0m	1	30.00	(7.4+7.5)/2	0.31	69.29	
Ch 90.0 to 120.0m	1	30.00	(7.5+7.1)/2	0.26	56.94	
Ch 120.0 to 128.0m	1	8.00	(7.1+7.3)/2	0.26	14.98	
5th 'A' Cross Road						
Ch 0.00 to 9.00m	1	9.00	(4.1+4.1)/2	0.38	14.02	
Ch 9.00 to 39.0m	1	30.00	(7.0+6.8)/2	0.30	62.10	
Ch 39.0 to 69.0m	1	30.00	(6.8+6.7)/2	0.26	52.65	
Ch 69.0 to 99.0m	1	30.00	(6.7+6.0)/2	0.29	55.25	
Ch 99.0 to 129.0m	1	30.00	(6.0+7.4)/2	0.18	36.18	
Ch 129.0 to 159.0m	1	30.00	(7.4+7.2)/2	0.26	56.94	
Ch 159.0 to 170.5m	1	11.50	(7.2+7.4)/2	0.37	31.06	
5th 'B' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(6.2+6.8)/2	0.30	58.50	
Ch 30.0 to 58.0m	1	28.00	(6.8+7.0)/2	0.26	50.23	
4th 'A' Cross Road						
Ch 0.00 to 7.00m	1	7.00	(4.3+6.7)/2	0.20	7.70	
Ch 7.00 to 37.0m	1	30.00	(6.7+6.1)/2	0.26	49.92	
Ch 37.0 to 67.0m	1	30.00	(6.1+7.0)/2	0.40	78.60	
Ch 67.0 to 97.0m	1	30.00	(7.0+6.8)/2	0.21	43.47	
Ch 97.0 to 127.0m	1	30.00	(6.8+7.2)/2	0.18	37.80	
Ch 127.0 to 144.7m	1	17.70	(7.2+6.9)/2	0.40	49.91	
4th 'B' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(5.5+5.6)/2	0.30	49.95	
Ch 30.0 to 60.0m	1	30.00	(5.6+5.8)/2	0.32	54.72	
Ch 60.0 to 64.3m	1	4.30	(5.8+5.8)/2	0.26	6.48	
3rd 'A' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(5.3+4.3)/2	0.30	33.20	
Ch 30.0 to 46.30m	1	16.30	(4.3+4.9)/2	0.35	26.24	
3rd 'B' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(4.2+4.1)/2	0.36	44.82	
Ch 30.0 to 60.0m	1	30.00	(4.1+4.4)/2	0.26	33.15	
Ch 60.0 to 67.7m	1	7.70	(4.4+4.4)/2	0.16	5.42	
2nd 'A' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(5.5+5.0)/2	0.18	28.35	
Ch 30.0 to 47.0m	1	17.00	(5.0+5.7)/2	0.16	14.55	
2nd 'B' Cross Road						
Ch 0.00 to 30.0m	1	30.00	(5.6+5.7)/2	0.30	50.85	
Ch 30.0 to 60.0m	1	30.00	(5.7+5.5)/2	0.28	47.04	
Ch 60.0 to 90.0m	1	30.00	(5.5+4.3)/2	0.29	42.63	
Ch 90.0 to 120.0m	1	30.00	(4.3+4.5)/2	0.36	47.52	
Ch 120.0 to 150.0m	1	30.00	(4.5+5.2)/2	0.18	26.19	
Ch 150.0 to 180.0m	1	30.00	(5.2+5.2)/2	0.18	28.08	
Ch 180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.26	40.56	
Ch 210.0 to 216.2m	1	6.20	(5.2+5.2)/2	0.41	13.22	
Cross Road						
					1982-25	



[Signature]
Assistant Engineer

[Signature]
Assistant Executive Engineer
1982-25

Ch.0.00 to 30.0m	1	30.00	$(5.6+5.6)/2$	0.30	50.40
Culvert Gap	1	30.00	$(5.8+5.7)/2$	0.35	60.38
Ch.30.0 to 60.0m	1	5.00	$(5.7+5.7)/2$	0.41	11.69
Ch.60.0 to 65.0m					
Chethan Nilaya # 41					
Ch.0.00 to 30.0m	1	30.00	$(5.7+6.4)/2$	0.30	54.45
Ch.30.0 to 60.0m	1	30.00	$(6.4+5.6)/2$	0.30	54.00
Ch.60.0 to 62.0m	1	2.00	$(5.6+5.6)/2$	0.30	3.36
1st 'A' Cross road					
Ch.0.00 to 30.0m	1	30.00	$(5.3+6.4)/2$	0.30	52.65
Ch.30.0 to 50.7m	1	20.70	$(6.4+6.3)/2$	0.30	39.43
1st 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(5.3+4.9)/2$	0.30	45.90
Ch.30.0 to 60.0m	1	30.00	$(4.9+4.6)/2$	0.30	42.75
Ch.60.0 to 90.0m	1	30.00	$(4.6+4.7)/2$	0.40	55.80
Ch.90.0 to 120.0m	1	30.00	$(4.7+4.9)/2$	0.23	33.12
Ch.120.0 to 148.5m	1	28.50	$(4.9+4.0)/2$	0.28	35.51
Ch.148.5 to 178.5m	1	30.00	$(7.5+7.5)/2$	0.36	81.00
Ch.178.5 to 208.5m	1	30.00	$(7.5+7.4)/2$	0.29	64.82
Ch.208.5 to 210.0m	1	1.50	$(7.4+7.4)/2$	0.32	3.55
Srinivasa Hotel Road					
Ch.0.00 to 30.0m	1	30.00	$(6.3+6.4)/2$	0.30	57.15
Ch.30.0 to 60.0m	1	30.00	$(6.4+6.4)/2$	0.30	57.60
Ch.60.0 to 64.0m	1	4.00	$(6.4+6.4)/2$	0.41	10.50
Sunrise Nest Apartment Road					
Ch.0.00 to 30.0m	1	30.00	$(7.0+6.5)/2$	0.30	60.75
Ch.30.0 to 60.0m	1	30.00	$(6.5+6.3)/2$	0.40	76.80
Ch.60.0 to 90.0m	1	30.00	$(6.3+6.5)/2$	0.39	74.88
Ch.90.0 to 102.0m	1	12.00	$(6.5+6.5)/2$	0.38	29.64
Ch.102.0 to 132.0m	1	30.00	$(2.5+2.8)/2$	0.35	27.83
Ch.132.0 to 162.0m	1	30.00	$(2.5+2.8)/2$	0.40	31.80
Ch.162.0 to 192.0m	1	30.00	$(2.5+2.8)/2$	0.28	22.26
Ch.192.0 to 222.0m	1	30.00	$(1.8+2.1)/2$	0.21	12.29
Ch.222.0 to 224.0m	1	2.00	$(1.8+2.1)/2$	0.18	0.70
Muneshawara Layout					
1st Main Road					
Ch.0.00 to 4.00m	1	4.00	$(7.0+3.9)/2$	0.20	4.36
Ch.4.0 to 34.0m	1	30.00	$(6.2+5.5)/2$	0.35	61.45
Ch.34.0 to 64.0m	1	30.00	$(5.5+5.5)/2$	0.38	62.70
Ch.64.0 to 94.0m	1	30.00	$(5.5+5.0)/2$	0.26	40.95
Ch.94.0 to 96.0m	1	2.00	$(5.0+5.0)/2$	0.29	2.90
4th 'A' Cross road					
Ch.0.00 to 30.00m	1	30.00	$(5.7+5.7)/2$	0.30	51.30
Ch.30.0 to 60.0m	1	30.00	$(5.7+6.1)/2$	0.30	53.10
Ch.60.0 to 64.1m	1	4.10	$(6.1+6.1)/2$	0.45	11.25
Kattigenahalli Govt School Road					
Ch.0.00 to 30.00m	1	30.00	$(6.5+6.9)/2$	0.30	60.30
Ch.30.0 to 54.0m	1	24.00	$(6.9+6.7)/2$	0.30	48.96
3rd Main Road From End					
Ch.0.00 to 30.00m	1	30.00	$(5.1+4.9)/2$	0.30	45.00
Ch.30.0 to 60.0m	1	30.00	$(4.9+5.0)/2$	0.26	38.61
Ch.60.0 to 74.0m	1	14.00	$(5.0+5.0)/2$	0.30	21.00
Road Gap					
Ch.74.0 to 102.0m	1	28.00	$(4.1+4.9)/2$	0.30	37.80
3rd Cross Road From End					
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.5)/2$	0.30	45.90
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.8)/2$	0.30	50.85
Ch.60.0 to 90.0m	1	30.00	$(5.8+5.2)/2$	0.42	69.30
Ch.90.0 to 120.0m	1	30.00	$(5.2+5.8)/2$	0.30	49.50



1906.20
 Assistant Engineer
 K.D.20.4. 20/06/2020

1906.20
 Assistant Executive Engineer
 K.D.20.4. 20/06/2020

Ch.120.0 to 150.0m	1	30.00	(5.8+5.8)/2	0.30	52.20	
Ch.150.0 to 180.0m	1	30.00	(5.8+5.6)/2	0.32	54.72	
Ch.180.0 to 210.0m	1	30.00	(5.6+5.6)/2	0.30	50.40	
Ch.210.0 to 221.0m	1	11.00	(5.6+5.6)/2	0.41	25.26	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(7.2+7.2)/2	0.30	64.80	
Ch.30.0 to 60.0m	1	30.00	(7.2+7.1)/2	0.26	55.77	
Ch.60.0 to 90.0m	1	30.00	(7.1+7.2)/2	0.30	64.35	
Ch.90.0 to 120.0m	1	30.00	(7.2+6.2)/2	0.28	56.28	
Ch.120.0 to 150.0m	1	30.00	(6.2+6.7)/2	0.36	69.66	
Ch.150.0 to 180.0m	1	30.00	(6.7+6.0)/2	0.30	57.15	
Ch.180.0 to 210.0m	1	30.00	(6.0+7.3)/2	0.29	57.86	
Ch.210.0 to 228.0m	1	18.00	(7.3+7.3)/2	0.30	39.42	
2nd Main Road From 4th Cross						
Ch.0.00 to 17.8m	1	17.80	(5.8+5.7)/2	0.30	30.71	
Road Gap		0.00				
Ch.17.8 to 45.8m	1	28.00	(5.7+5.0)/2	0.30	44.94	
Road Gap		0.00				
Ch.45.8 to 73.8m	1	28.00	(5.8+5.6)/2	0.30	47.88	
1st Cross Road From end						
Ch.0.00 to 30.0m	1	30.00	(5.5+5.2)/2	0.30	48.15	
Ch.30.0 to 60.0m	1	30.00	(5.2+5.0)/2	0.30	45.90	
Ch.60.0 to 90.0m	1	30.00	(5.0+4.9)/2	0.31	46.04	
Ch.90.0 to 120.0m	1	30.00	(4.9+4.9)/2	0.30	44.10	
Ch.120.0 to 150.0m	1	30.00	(4.9+4.8)/2	0.26	37.83	
Ch.150.0 to 180.0m	1	30.00	(4.8+5.0)/2	0.28	41.16	
Ch.180.0 to 210.0m	1	30.00	(5.0+5.3)/2	0.30	46.35	
Ch.210.0 to 220.0m	1	10.00	(5.3+5.3)/2	0.36	19.08	
Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.2+4.4)/2	0.36	46.44	
Ch.30.0 to 60.0m	1	30.00	(4.4+4.5)/2	0.30	40.05	
Ch.60.0 to 90.0m	1	30.00	(4.5+4.6)/2	0.31	42.32	
Ch.90.0 to 120.0m	1	30.00	(4.6+5.2)/2	0.30	44.10	
Ch.120.0 to 150.0m	1	30.00	(5.2+4.6)/2	0.26	38.22	
Ch.150.0 to 180.0m	1	30.00	(4.6+4.7)/2	0.28	39.06	
Ch.180.0 to 188.0m	1	8.00	(4.7+4.7)/2	0.30	11.28	
Saptagiri Layout						
Binod Electronics Road/ Arunpandit # 26 'A' 3rd B Cross						
Ch.0.00 to 30.0m	1	30.00	(4.7+5.2)/2	0.20	29.70	
Ch.30.0 to 60.0m	1	30.00	(5.2+6.1)/2	0.41	69.50	
Ch.60.0 to 90.0m	1	30.00	(6.1+6.0)/2	0.30	69.45	
Ch.90.0 to 105.0m	1	15.00	(6.0+6.2)/2	0.29	26.54	
Sri Angenaiya Nilaya # 16,17						
Ch.0.00 to 30.0m	1	30.00	(6.2+6.0)/2	0.29	53.07	
Ch.30.0 to 60.0m	1	30.00	(6.0+6.0)/2	0.36	64.80	
Ch.60.0 to 81.0m	1	21.00	(6.0+5.1)/2	0.31	36.13	
Sri Chowdeshwari Nilaya Front Road #36						
Ch.0.00 to 30.0m	1	30.00	(5.7+5.7)/2	0.29	49.59	
Ch.30.0 to 60.0m	1	30.00	(5.7+6.2)/2	0.36	64.26	
Ch.60.0 to 68.0m	1	8.00	(6.2+6.2)/2	0.31	15.38	
Sri Chowdeshwari Nilaya Right Road #36						
Ch.0.00 to 30.0m	1	30.00	(5.8+6.2)/2	0.29	52.20	
Ch.30.0 to 60.0m	1	30.00	(6.2+5.9)/2	0.28	50.82	
Ch.60.0 to 64.0m	1	4.00	(5.9+5.9)/2	0.31	7.32	
Sri Laxmi Venkateshawara Nilaya # 58						



Handwritten signature and date 15/6/24
 Assistant Engineer
 Bangalore Municipal Corporation

Handwritten signature and date 15/6/24
 Assistant Executive Engineer
 Bangalore Municipal Corporation

Ch.0.00 to 30.0m	1	30.00	(6.1+5.8)/2	0.29	51.77	
Ch.30.0 to 60.0m	1	30.00	(5.8+5.9)/2	0.32	56.16	
Ch.60.0 to 65.0m	1	5.00	(5.9+5.9)/2	0.31	9.15	
1st Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	0.18	26.46	
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	0.38	57.57	
Ch.60.0 to 90.0m	1	30.00	(5.2+5.1)/2	0.29	44.81	
Ch.90.0 to 105.0m	1	15.00	(5.1+5.1)/2	0.30	22.95	
Anantam Nilaya # 42 & 43						
Ch.0.00 to 30.0m	1	30.00	(4.5+5.0)/2	0.18	25.65	
Ch.30.0 to 60.0m	1	30.00	(5.0+4.2)/2	0.38	52.44	
Ch.60.0 to 90.0m	1	30.00	(4.2+4.5)/2	0.29	37.85	
Ch.90.0 to 98.0m	1	8.00	(4.5+4.5)/2	0.30	10.80	
Someshawara Layout						
Sri Siddeshawara General Store Road						
Ch.0.00 to 30.0m	1	30.00	(6.7+6.8)/2	0.30	60.75	
Ch.30.0 to 60.0m	1	30.00	(6.8+6.9)/2	0.28	57.54	
Ch.60.0 to 73.4m	1	13.40	(6.9+6.9)/2	0.36	33.29	
Sri Ramanginaiya Nilaya # 9						
Ch.0.00 to 3.00m	1	3.00	(3.0+3.0)/2	0.28	2.52	
Ch.3.00 to 10.0m	1	7.00	(6.2+5.8)/2	0.35	14.70	
Ch.10.0 to 29.0m	1	19.00	(5.7+5.1)/2	0.28	28.73	
Ch.29.0 to 59.0m	1	30.00	(5.1+6.4)/2	0.36	62.10	
Ch.59.0 to 89.0m	1	30.00	(6.4+6.4)/2	0.21	40.32	
Ch.89.0 to 119.0m	1	30.00	(6.4+6.4)/2	0.19	36.48	
Ch.119.0 to 128.4m	1	9.40	(6.4+6.8)/2	0.45	27.92	
Gangothri Badavani						
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.7+4.1)/2	0.30	39.60	
Ch.30.0 to 51.8m	1	21.80	(4.1+4.3)/2	0.30	27.47	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.4+4.0)/2	0.30	42.30	
Ch.30.0 to 60.0m	1	30.00	(4.0+3.5)/2	0.36	40.50	
Ch.60.0 to 64.0m	1	4.00	(3.5+3.5)/2	0.35	4.90	
3rd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.6+4.5)/2	0.28	42.42	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.35	47.78	
Ch.60.0 to 70.5m	1	10.50	(4.6+4.6)/2	0.34	16.42	
Poojappa Layout						
4th Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+5.2)/2	0.30	45.45	
Ch.30.0 to 60.0m	1	30.00	(5.2+4.6)/2	0.30	44.10	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.5)/2	0.30	40.95	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.3)/2	0.19	25.08	
Ch.120.0 to 150.0m	1	30.00	(4.3+4.5)/2	0.16	21.12	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.6)/2	0.46	62.79	
Ch.180.0 to 210.0m	1	30.00	(4.6+4.7)/2	0.48	66.96	
Ch.210.0 to 240.0m	1	30.00	(4.7+4.9)/2	0.38	54.72	
Ch.240.0 to 270.0m	1	30.00	(4.9+4.7)/2	0.19	27.36	
Ch.270.0 to 300.0m	1	30.00	(4.7+4.2)/2	0.45	60.08	
Ch.300.0 to 330.0m	1	30.00	(4.2+4.2)/2	0.40	50.40	
Ch.330.0 to 347.0m	1	17.00	(4.2+6.0)/2	0.38	32.95	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.8+4.5)/2	0.30	46.35	
Ch.30.0 to 60.0m	1	30.00	(4.5+5.4)/2	0.30	44.55	
Ch.60.0 to 76.5m	1	16.50	(5.4+5.4)/2	0.30	26.73	
Muneshawara Swamy General Store						



[Signature]
12/6/24
Assistant Engineer

[Signature]
12/6/24
Assistant Executive Engineer

Ch.0.00 to 30.0m	1	30.00	(4.4+5.2)/2	0.30	43.20	
Ch.30.0 to 60.0m	1	30.00	(5.2+4.9)/2	0.30	45.45	
Ch.60.0 to 90.0m	1	30.00	(4.9+4.9)/2	0.36	52.92	
Ch.90.0 to 99.0m	1	9.00	(4.9+4.9)/2	0.29	12.79	
Kempegowda Layout						
Main Road						
Ch.0.00 to 30.0m	1	30.00	(5.7+4.8)/2	0.26	40.95	
Ch.30.0 to 60.0m	1	30.00	(4.8+4.4)/2	0.32	44.16	
Ch.60.0 to 90.0m	1	30.00	(4.4+4.8)/2	0.36	49.68	
Ch.90.0 to 120.0m	1	30.00	(4.8+4.8)/2	0.19	27.36	
Ch.120.0 to 150.0m	1	30.00	(4.8+4.5)/2	0.27	37.67	
Ch.150.0 to 180.0m	1	30.00	(4.5+5.8)/2	0.38	58.71	
Ch.180.0 to 183.7m	1	3.70	(5.8+5.8)/2	0.36	7.73	
1st Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.6+4.5)/2	0.29	39.59	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.31	42.32	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.38	52.44	
Ch.90.0 to 120.0m	1	30.00	(4.6+4.7)/2	0.21	29.30	
Ch.120.0 to 142.0m	1	22.00	(4.7+4.7)/2	0.21	21.71	
Cross Road-5						
Ch.0.00 to 30.0m	1	30.00	(4.4+4.4)/2	0.30	39.60	
Ch.30.0 to 60.0m	1	30.00	(4.4+4.9)/2	0.36	50.22	
Ch.60.0 to 62.0m	1	2.00	(4.9+4.9)/2	0.35	3.43	
Cross Road-4 Bilal Imam #103/17						
Ch.0.00 to 30.0m	1	30.00	(4.5+4.5)/2	0.30	40.50	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.26	35.49	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.24	33.12	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.5)/2	0.28	37.80	
Ch.120.0 to 150.0m	1	30.00	(4.5+4.4)/2	0.45	60.08	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.5)/2	0.32	43.20	
Ch.180.0 to 191.2m	1	11.20	(7.7+5.0)/2	0.19	13.51	
Cross Road -3 Guru Krupa # 40						
Ch.0.00 to 30.0m	1	30.00	(5.6+4.2)/2	0.48	70.56	
Ch.30.0 to 60.0m	1	30.00	(4.2+4.5)/2	0.38	49.59	
Ch.60.0 to 90.0m	1	30.00	(4.5+4.8)/2	0.19	26.51	
Ch.90.0 to 93.5m	1	3.50	(4.8+4.8)/2	0.28	4.70	
Cross Road -2						
Ch.0.00 to 30.0m	1	30.00	(4.8+4.2)/2	0.30	40.50	
Ch.30.0 to 56.0m	1	26.00	(4.2+4.2)/2	0.28	30.58	
Cross Road-1						
Ch.0.00 to 30.0m	1	30.00	(4.7+5.5)/2	0.32	48.96	
Ch.30.0 to 60.0m	1	30.00	(5.5+4.5)/2	0.28	42.00	
Ch.60.0 to 90.0m	1	30.00	(4.5+6.1)/2	0.36	57.24	
Ch.90.0 to 93.5m	1	4.00	(6.1+6.1)/2	0.24	5.86	
Kattigenahalli Main Road						
Ch.0.00 to 15.0m	1	15.00	(5.1+3.2)/2	0.35	21.79	
Ch.15.0 to 45.0m	1	30.00	(3.2+3.8)/2	0.26	27.30	
Ch.45.0 to 75.0m	1	30.00	(3.8+4.2)/2	0.28	33.60	
Ch.75.0 to 105.0m	1	30.00	(4.2+4.5)/2	0.31	40.46	
Ch.105.0 to 135.0m	1	30.00	(4.5+4.5)/2	0.29	39.15	
Ch.135.0 to 165.0m	1	30.00	(4.5+3.8)/2	0.28	34.86	
Ch.165.0 to 195.0m	1	30.00	(3.8+4.3)/2	0.26	31.59	
Ch.195.0 to 225.0m	1	30.00	(4.5+4.3)/2	0.30	39.60	
Ch.225.0 to 255.0m	1	30.00	(4.3+4.5)/2	0.30	39.60	
Ch.255.0 to 273.0m	1	18.00	(4.5+3.2)/2	0.30	20.79	
Ch.273.0 to 303.0m	1	30.00	(9.5+9.9)/2	0.41	119.31	
Ch.303.0 to 333.0m	1	30.00	(9.9+9.8)/2	0.30	88.65	
Ch.333.0 to 363.0m	1	30.00	(9.8+9.1)/2	0.30	85.05	
Ch.363.0 to 393.0m	1	30.00	(9.1+8.4)/2	0.26	68.25	



Handwritten signature and date: 18/6/2021
 Printed text: Assistant Engineer
 2029-39

2029-39

Handwritten signature and date: 18/6/2021
 Printed text: Assistant Executive Engineer

Ch.393.0 to 418.0m	1	25.00	(8.4+9.1)/2	0.32	70.00
Ch.418.0 to 448.0m	1	30.00	(5.1+4.6)/2	0.32	46.56
Ch.448.0 to 478.0m	1	30.00	(4.6+4.3)/2	0.26	34.71
Ch.478.0 to 508.0m	1	30.00	(4.3+4.3)/2	0.28	36.12
Ch.508.0 to 538.0m	1	30.00	(4.3+4.1)/2	0.36	45.36
Ch.538.0 to 568.0m	1	30.00	(4.1+3.2)/2	0.39	42.71
Ch.568.0 to 598.0m	1	30.00	(3.2+2.8)/2	0.30	27.00
Ch.598.0 to 628.0m	1	30.00	(3.6+4.1)/2	0.30	34.65
Ch.628.0 to 658.0m	1	30.00	(4.1+3.9)/2	0.30	36.00
Ch.658.0 to 688.0m	1	30.00	(3.9+4.5)/2	0.30	37.80
Ch.688.0 to 718.0m	1	30.00	(4.5+4.9)/2	0.30	42.30
Ch.718.0 to 748.0m	1	30.00	(4.9+4.3)/2	0.32	44.16
Ch.748.0 to 778.0m	1	30.00	(4.3+4.5)/2	0.26	34.32
Ch.778.0 to 808.0m	1	30.00	(4.5+4.5)/2	0.25	33.75
Ch.808.0 to 838.0m	1	30.00	(4.5+4.9)/2	0.36	50.76
Ch.838.0 to 860.0m	1	22.00	(4.9+5.1)/2	0.41	45.10
Dutta town ship					
Main Road					
Ch.0.00 to 30.0m	1	30.00	(7.2+6.2)/2	0.32	64.32
Ch.30.0 to 60.0m	1	30.00	(6.2+7.4)/2	0.26	53.04
Ch.60.0 to 90.0m	1	30.00	(7.4+6.1)/2	0.24	48.60
Ch.90.0 to 120.0m	1	30.00	(6.1+7.4)/2	0.40	81.00
Ch.120.0 to 150.0m	1	30.00	(7.4+7.2)/2	0.32	70.08
Ch.150.0 to 172.0m	1	22.00	(7.2+7.0)/2	0.26	40.61
Ch.172.0 to 186.0m	1	14.00	(7.0+7.8)/2	0.28	29.12
2nd Cross Road SreeKaram Nilaya					
Ch.0.00 to 30.0m	1	30.00	(7+7.3)/2	0.29	62.21
Ch.30.0 to 37.5m	1	7.50	(7.3+7.0)/2	0.30	16.09
Cross Road-1					
Ch.0.00 to 30.0m	1	30.00	(7.0+7.2)/2	0.30	63.90
Ch.30.0 to 60.0m	1	30.00	(7.2+7.0)/2	0.30	63.90
Ch.60.0 to 90.0m	1	30.00	(7.0+7.8)/2	0.45	99.90
Ch.90.0 to 120.0m	1	30.00	(7.8+6.3)/2	0.41	86.72
Ch.120.0 to 150.0m	1	30.00	(6.3+5.9)/2	0.30	54.90
Ch.150.0 to 159.5m	1	9.50	(5.9+6.3)/2	0.26	15.07
Cross Road-2					
Ch.0.00 to 30.0m	1	30.00	(5.3+5.6)/2	0.30	49.05
Ch.30.0 to 60.0m	1	30.00	(5.6+5.6)/2	0.32	53.76
Ch.60.0 to 90.0m	1	30.00	(5.6+5.3)/2	0.26	42.51
Ch.90.0 to 118.0m	1	28.00	(5.3+5.6)/2	0.15	22.89
Cross Road at End					
Ch.0.00 to 30.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.30.0 to 60.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.60.0 to 90.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.90.0 to 120.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.120.0 to 150.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.150.0 to 180.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.180.0 to 210.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.210.0 to 240.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Ch.240.0 to 270.0m	1	30.00	(5.0+5.0)/2	0.30	45.00
Kuvempu Nagar 4th B Cross					
Ch.0.00 to 30.0m	1	30.00	(6.0+5.0)/2	0.30	49.50
Ch.30.0 to 60.0m	1	30.00	(5.0+4.8)/2	0.30	44.10
Ch.60.0 to 82.0m	1	22.00	(4.8+4.8)/2	0.30	31.68
Anjanadri Layout					
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	0.30	44.10
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	0.26	39.39
Ch.60.0 to 90.0m	1	30.00	(5.2+5.2)/2	0.41	63.96



2356-57
 Assistant Engineer
 Bangalore

2356-57
 Assistant Executive Engineer
 Bangalore

Ch.90.0 to 97.0m	1	7.00	$(5.2+5.2)/2$	0.30	10.92
1st Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(6.1+5.5)/2$	0.30	52.20
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.3)/2$	0.30	48.60
Ch.60.0 to 90.0m	1	30.00	$(5.3+5.2)/2$	0.26	40.95
Ch.90.0 to 108.0m	1	18.00	$(5.2+5.6)/2$	0.34	33.05
Road Connecting 1 & 2nd Cross Roads					
Ch.0.00 to 26.0m	1	26.00	$(4.9+5.5)/2$	0.30	40.56
Agrahara Main Road (Thirumenahalli Lake)					
Ch.0.00 to 30.0m	1	30.00	$(7.9+6.5)/2$	0.30	64.80
Ch.30.0 to 60.0m	1	30.00	$(6.5+6.5)/2$	0.30	58.50
Ch.60.0 to 90.0m	1	30.00	$(6.5+5.6)/2$	0.16	29.04
Ch.90.0 to 120.0m	1	30.00	$(5.6+6.0)/2$	0.30	52.20
Ch.120.0 to 150.0m	1	30.00	$(6+6.1)/2$	0.19	34.49
Ch.150.0 to 180.0m	1	30.00	$(6.1+6.5)/2$	0.30	56.70
Ch.180.0 to 210.0m	1	30.00	$(6.5+6.3)/2$	0.45	86.40
Ch.210.0 to 237.7m	1	27.70	$(6.3+6.2)/2$	0.41	70.98
Thirumenahalli (Ward No-05)					
1st Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(6.4+6.3)/2$	0.30	57.15
Ch.30.0 to 60.0m	1	30.00	$(6.3+6.1)/2$	0.19	35.34
Ch.60.0 to 90.0m	1	30.00	$(6.1+7.2)/2$	0.45	89.78
Ch.90.0 to 101.0m	1	11.00	$(7.2+7.2)/2$	0.30	23.76
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(5.8+6.0)/2$	0.18	31.86
Ch.30.0 to 60.0m	1	30.00	$(6.0+6.6)/2$	0.41	77.49
Ch.60.0 to 90.0m	1	30.00	$(6.6+6.8)/2$	0.43	86.43
Ch.90.0 to 120.0m	1	30.00	$(6.8+6.3)/2$	0.26	51.09
Ch.120.0 to 150.0m	1	30.00	$(6.3+5.4)/2$	0.28	49.14
Ch.150.0 to 153.5 m	1	3.50	$(5.4+5.4)/2$	0.30	5.67
MVM Sumo Institution Road					
Ch.0.00 to 30.0m	1	30.00	$(7.0+7.3)/2$	0.30	64.35
Ch.30.0 to 43.3m	1	13.30	$(7.3+7.3)/2$	0.26	25.24
Balaji Layout					
Pristine Woods Apartments					
Ch.0.00 to 30.0m	1	30.00	$(6.8+6.8)/2$	0.30	61.20
Ch.30.0 to 60.0m	1	30.00	$(6.8+6.8)/2$	0.41	83.64
Ch.60.0 to 90.0m	1	30.00	$(6.8+6.7)/2$	0.26	52.65
Ch.90.0 to 120.0m	1	30.00	$(6.7+7.0)/2$	0.28	57.54
Ch.120.0 to 150.0m	1	30.00	$(7.0+7.0)/2$	0.36	75.60
Ch.150.0 to 164.0m	1	14.00	$(7.0+7.0)/2$	0.25	24.50
Main Road					
Ch.0.00 to 30.0m	1	30.00	$(9.0+9.0)/2$	0.30	81.00
Ch.30.0 to 60.0m	1	30.00	$(9.0+9.3)/2$	0.19	52.16
Ch.60.0 to 90.0m	1	30.00	$(9.3+7.2)/2$	0.30	74.25
Ch.90.0 to 120.0m	1	30.00	$(7.2+7.4)/2$	0.41	89.79
Ch.120.0 to 150.0m	1	30.00	$(7.4+7.2)/2$	0.26	56.94
Ch.150.0 to 180.0m	1	30.00	$(7.2+7.2)/2$	0.28	60.48
Ch.180.0 to 195.0m	1	15.00	$(7.2+7.2)/2$	0.36	38.88
Road gap					
Ch.195.0 to 225.0m	1	30.00	$(6.0+4.8)/2$	0.19	30.78
Ch.225.0 to 255.0m	1	30.00	$(4.8+3.8)/2$	0.27	34.83
Ch.255.0 to 285.0m	1	30.00	$(3.8+4.2)/2$	0.42	50.40
1st Cross road Left side					
Ch.0.00 to 30.0m	1	30.00	$(6.0+5.6)/2$	0.30	52.20
Ch.30.0 to 60.0m	1	30.00	$(5.6+6.0)/2$	0.26	45.24
Ch.60.0 to 86.0m	1	26.00	$(6.0+6.0)/2$	0.34	53.04



Engineer

 2351-80

Assistant Executive Engineer

 2351-80

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to [redacted] mains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No. [redacted] Chokkanahalli Vinayakanagara Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements									
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Rate	Amount
12	KSRRB M400-17. Providing ,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix Macadam specifications including pre mixing materials with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.								
	Vijay Nagar Layout								
	5th Main Road From Entrance								
	Ch.0.00 to 30.0m		1	30.00	(5.8+5.9)/2	0.25	43.88		
	Ch.30.0 to 60.0m		1	30.00	(5.9+6.1)/2	0.25	45.00		
	Ch.60.0 to 90.0m		1	30.00	(6.1+5.9)/2	0.25	45.00		
	Ch.90.0 to 120.0m		1	30.00	(5.9+5.9)/2	0.25	44.25		
	Ch.120.0 to 150.0m		1	30.00	(5.9+5.7)/2	0.25	43.50		
	Ch.150.0 to 180.0m		1	30.00	(5.7+5.2)/2	0.25	40.88		
	Ch.180.0 to 210.0m		1	30.00	(5.2+5.2)/2	0.25	39.00		
	Ch.210.0 to 224.0m		1	14.00	(4.4+4.5)/2	0.25	15.58		
	Ch.224.0 to 254.0m		1	30.00	(7.3+6.5)/2	0.25	51.75		
	Ch.254.0 to 284.0m		1	30.00	(6.5+6.4)/2	0.25	48.38		
	Ch.284.0 to 314.0m		1	30.00	(6.4+6.6)/2	0.25	48.75		
	Ch.314.0 to 344.0m		1	30.00	(6.6+7.1)/2	0.25	51.88		
	Ch.344.0 to 374.0m		1	30.00	(7.1+7.0)/2	0.25	52.88		
	Ch.374.0 to 404.0m		1	30.00	(7.0+5.9)/2	0.25	48.38		
	Ch.404.0 to 434.0m		1	30.00	(5.9+6.2)/2	0.25	45.38		
	Ch.434.0 to 464.0m		1	30.00	(6.2+6.2)/2	0.25	46.50		
	Ch.464.0 to 494.0m		1	30.00	(6.2+5.5)/2	0.25	43.88		
	Ch.494.0 to 524.0m		1	30.00	(5.5+5.4)/2	0.25	40.88		
	Ch.524.0 to 554.0m		1	30.00	(5.4+4.8)/2	0.25	38.25		
	Ch.554.0 to 584.0m		1	30.00	(5.4+4.8)/2	0.25	38.25		
	Ch.584.0 to 596.3m		1	12.30	(4.8+4.8)/2	0.25	14.76		
	4th Main Road From End								
	Ch.0.00 to 30.0m		1	30.00	(5.8+6.0)/2	0.25	44.25		
	Ch.30.0 to 60.0m		1	30.00	(5.0+5.8)/2	0.25	40.50		
	Ch.60.0 to 90.0m		1	30.00	(5.0+5.8)/2	0.25	40.50		
	Ch.90.0 to 120.0m		1	30.00	(5.8+5.9)/2	0.25	43.88		
	Ch.120.0 to 150.0m		1	30.00	(5.9+5.8)/2	0.25	43.88		
	Ch.150.0 to 180.0m		1	30.00	(5.8+5.8)/2	0.25	43.50		
	Ch.180.0 to 207.0m		1	27.00	(5.8+5.8)/2	0.25	39.15		
	1st Cross Hasini Grand Appartment Road								
	Ch.0.00 to 30.0m		1	30.00	(5.4+6.0)/2	0.25	42.75		
	Ch.30.0 to 60.0m		1	30.00	(6.0+5.6)/2	0.25	43.50		
	Ch.60.0 to 90.0m		1	30.00	(5.6+5.5)/2	0.25	41.63		
	Ch.90.0 to 120.0m		1	30.00	(5.5+5.5)/2	0.25	41.25		
	Ch.120.0 to 136.0m		1	16.00	(6.1+5.5)/2	0.25	23.20		
	2nd Cross M. Valarmathi Muniratnam #7								
	Ch.0.00 to 30.0m		1	30.00	(5.5+5.6)/2	0.25	41.63		



[Signature]
Assistant Engineer
02.02.2024

14/6/2024
[Signature]
Assistant Executive Engineer
14/6/2024


Ch.30.0 to 60.0m	1	30.00	(5.6+5.9)/2	0.25	43.13
Ch.60.0 to 90.0m	1	30.00	(5.9+6.2)/2	0.25	44.63
Ch.90.0 to 103.5m	1	13.50	(6+5.8)/2	0.25	19.91
3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 25					
Ch.0.00 to 30.0m	1	30.00	(5.3+5.7)/2	0.25	41.25
Ch.30.0 to 60.0m	1	30.00	(5.7+5.8)/2	0.25	43.13
Ch.60.0 to 82.5m	1	22.50	(5.8+4.8)/2	0.25	29.81
4th Cross Amma Residency # 4					
Ch.0.00 to 30.0m	1	30.00	(5.8+5.0)/2	0.25	40.50
Ch.30.0 to 60.0m	1	30.00	(5.0+5.4)/2	0.25	39.00
Ch.60.0 to 76.5m	1	16.50	(5.4+5.8)/2	0.25	23.10
5th Cross #44 VR House					
Ch.0.00 to 30.0m	1	30.00	(5.9+5.3)/2	0.25	42.00
Ch.30.0 to 60.0m	1	30.00	(5.3+5.7)/2	0.25	41.25
Ch.60.0 to 83.4m	1	23.40	(5.7+5.4)/2	0.25	32.47
6th Cross Vaishnavi Beauty Care					
Ch.0.00 to 30.0m	1	30.00	(5.7+5.5)/2	0.25	42.00
Ch.30.0 to 59.6m	1	29.60	(5.5+5.6)/2	0.25	41.07
3rd Main Road From End					
Ch.0.00 to 19.10m	2	19.10	(4.9+5.8)/2	0.25	51.09
Culvert Gap					
Ch.19.10 to 49.10m	2	30.00	(5.8+6.4)/2	0.25	91.50
Ch.49.10 to 79.1m	2	30.00	(6.4+6)/2	0.25	93.00
Ch.79.1 to 109.10m	2	30.00	(6.0+6.4)/2	0.25	93.00
Ch.109.10 to 139.1m	2	30.00	(6.4+5.7)/2	0.25	90.75
Ch.139.1 to 169.1m	2	30.00	(5.7+6.2)/2	0.25	89.25
Ch.169.1 to 199.1m	2	30.00	(6.2+6.2)/2	0.25	93.00
Ch.199.1 to 224.0m	2	24.90	(6.2+6.4)/2	0.25	78.44
Culvert Gap					
Ch.224.0 to 254.0m	1	30.00	(6.4+5.7)/2	0.25	45.38
Ch.254.0 to 284.0m	1	30.00	(5.7+5.9)/2	0.25	43.50
Ch.284.0 to 314.0m	1	30.00	(5.9+5.7)/2	0.25	43.50
Ch.314.0 to 344.0m	1	30.00	(5.7+5.5)/2	0.25	42.00
Ch.344.0 to 374.0m	1	30.00	(5.5+5.4)/2	0.25	40.88
Ch.374.0 to 404.0m	1	30.00	(5.4+5.6)/2	0.25	41.25
Ch.404.0 to 434.0m	1	30.00	(5.6+5.5)/2	0.25	41.63
Ch.434.0 to 464.0m	1	30.00	(5.5+5.2)/2	0.25	40.13
Ch.464.0 to 494.0m	1	30.00	(5.2+5.8)/2	0.25	41.25
Ch.494.0 to 524.0m	1	30.00	(5.8+5.5)/2	0.25	42.38
Ch.524.0 to 533.3m	1	9.30	(5.5+5.0)/2	0.25	12.21
Baba Nagar					
2nd Main Road Near Hindustan Hardware					
Ch.0.00 to 30.0m	1	30.00	(4.5+4.0)/2	0.25	34.88
Ch.30.0 to 60.0m	1	30.00	(4.0+4.1)/2	0.25	30.38
Ch.60.0 to 90.0m	1	30.00	(4.1+4.6)/2	0.25	32.63
Ch.90.0 to 120.0m	1	30.00	(4.6+4.6)/2	0.25	34.50
Ch.120.0 to 150.0m	1	30.00	(4.6+4.8)/2	0.25	35.25
Ch.150.0 to 160.0m	1	10.00	(4.8+4.4)/2	0.25	11.50
Ch.160.0 to 190.0m	1	30.00	(4.4+4.0)/2	0.25	31.50
Ch.190.0 to 220.0m	1	30.00	(5.3+3.3)/2	0.25	32.25
Ch.220.0 to 226.7m	1	6.70	(3.3+3.8)/2	0.25	5.95
Shivapura Layout					
Shiva parvathi Temple Road					



Handwritten signature
Assistant Engineer

Handwritten signature
Assistant Executive Engineer


Ch.0.00 to 30.0m	1	30.00	(5.0+5.5)/2	0.25	39.38
Ch.30.0 to 60.0m	1	30.00	(5.5+5.9)/2	0.25	42.75
Ch.60.0 to 90.0m	1	30.00	(5.9+5.7)/2	0.25	43.50
Ch.90.0 to 112.0m	1	22.00	(5.7+4.5)/2	0.25	28.05
Ch.112.0 to 142.0m	1	30.00	(3.9+4.1)/2	0.25	30.00
Ch.142.0 to 172.0m	1	30.00	(4.1+4.2)/2	0.25	31.13
Ch.172.0 to 202.0m	1	30.00	(4.2+4.2)/2	0.25	31.50
Ch.202.0 to 219.0m	1	17.00	(4.2+4.3)/2	0.25	18.06
Cross Road Sunrise Nest					
Ch.0.00 to 30.0m	1	30.00	(4.4+4.0)/2	0.25	31.50
Ch.30.0 to 60.0m	1	30.00	(4.0+4.3)/2	0.25	31.13
Ch.60.0 to 90.0m	1	30.00	(6.3+6.9)/2	0.25	49.50
Ch.90.0 to 120.0m	1	30.00	(6.9+6.8)/2	0.25	51.38
Ch.120.0 to 150.0m	1	30.00	(6.8+5.8)/2	0.25	47.25
Ch.150.0 to 180.0m	1	30.00	(5.8+5.6)/2	0.25	42.75
Ch.180.0 to 210.0m	1	30.00	(5.6+5.5)/2	0.25	41.63
Ch.210.0 to 240.0m	1	30.00	(5.5+5.5)/2	0.25	41.25
Ch.240.0 to 253.0m	1	13.00	(5.5+5.7)/2	0.25	18.20
6th Cross Road					
Ch.0.00 to 30.0m	1	30.00	(6.2+7.0)/2	0.25	49.50
Ch.30.0 to 60.0m	1	30.00	(7.0+7.4)/2	0.25	54.00
Ch.60.0 to 90.0m	1	30.00	(7.4+7.5)/2	0.25	55.88
Ch.90.0 to 120.0m	1	30.00	(7.5+7.1)/2	0.25	54.75
Ch.120.0 to 128.0m	1	8.00	(7.1+7.3)/2	0.25	14.40
5th 'A' Cross Road					
Ch.0.00 to 9.00m	1	9.00	(4.1+4.1)/2	0.25	9.23
Ch.9.00 to 39.0m	1	30.00	(7.0+6.8)/2	0.25	51.75
Ch.39.0 to 69.0m	1	30.00	(6.8+6.7)/2	0.25	50.63
Ch.69.0 to 99.0m	1	30.00	(6.7+6.0)/2	0.25	47.63
Ch.99.0 to 129.0m	1	30.00	(6.0+7.4)/2	0.25	50.25
Ch.129.0 to 159.0m	1	30.00	(7.4+7.2)/2	0.25	54.75
Ch.159.0 to 170.5m	1	11.50	(7.2+7.4)/2	0.25	20.99
5th 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(6.2+6.8)/2	0.25	48.75
Ch.30.0 to 58.0m	1	28.00	(6.8+7.0)/2	0.25	48.30
4th 'A' Cross Road					
Ch.0.00 to 7.00m	1	7.00	(4.3+6.7)/2	0.25	9.63
Ch.7.00 to 37.0m	1	30.00	(6.7+6.1)/2	0.25	48.00
Ch.37.0 to 67.0m	1	30.00	(6.1+7.0)/2	0.25	49.13
Ch.67.0 to 97.0m	1	30.00	(7.0+6.8)/2	0.25	51.75
Ch.97.0 to 127.0m	1	30.00	(6.8+7.2)/2	0.25	52.50
Ch.127.0 to 144.7m	1	17.70	(7.2+6.9)/2	0.25	31.20
4th 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.5+5.6)/2	0.25	41.63
Ch.30.0 to 60.0m	1	30.00	(5.6+5.8)/2	0.25	42.75
Ch.60.0 to 64.3m	1	4.30	(5.8+5.8)/2	0.25	6.24
3rd 'A' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.3+4.3)/2	0.25	36.00
Ch.30.0 to 46.30m	1	16.30	(4.3+4.9)/2	0.25	18.75
3rd 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(4.2+4.1)/2	0.25	31.13
Ch.30.0 to 60.0m	1	30.00	(4.1+4.4)/2	0.25	31.88
Ch.60.0 to 67.7m	1	7.70	(4.4+4.4)/2	0.25	8.47
2nd 'A' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.5+5.0)/2	0.25	39.38



[Signature]
 Assistant Engineer
 ರಿ.ಎಂ.ಎ. ಪ್ರಾಧಿಕಾರವು ಈ ವಿಷಯ

1728-12
[Signature]
 Assistant Executive Engineer
 ಪ್ರಾಧಿಕಾರವು ಈ ವಿಷಯ
 ರಿ.ಎಂ.ಎ. ಪ್ರಾಧಿಕಾರವು ಈ ವಿಷಯ

Ch.30.0 to 47.0m	1	17.00	(5.0+5.7)/2	0.25	22.74
2nd 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.6+5.7)/2	0.25	42.38
Ch.30.0 to 60.0m	1	30.00	(5.7+5.5)/2	0.25	42.00
Ch.60.0 to 90.0m	1	30.00	(5.5+4.3)/2	0.25	36.75
Ch.90.0 to 120.0m	1	30.00	(4.3+4.5)/2	0.25	33.00
Ch.120.0 to 150.0m	1	30.00	(4.5+5.2)/2	0.25	36.38
Ch.150.0 to 180.0m	1	30.00	(5.2+5.2)/2	0.25	39.00
Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.25	39.00
Ch.210.0 to 216.2m	1	6.20	(5.2+5.2)/2	0.25	8.06
Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.6+5.6)/2	0.25	42.00
Culvert Gap					
Ch.30.0 to 60.0m	1	30.00	(5.8+5.7)/2	0.25	43.13
Ch.60.0 to 65.0m	1	5.00	(5.7+5.7)/2	0.25	7.13
Chethan Nilaya # 41					
Ch.0.00 to 30.0m	1	30.00	(5.7+6.4)/2	0.25	45.38
Ch.30.0 to 60.0m	1	30.00	(6.4+5.6)/2	0.25	45.00
Ch.60.0 to 62.0m	1	2.00	(5.6+5.6)/2	0.25	2.80
1st 'A' Cross road					
Ch.0.00 to 30.0m	1	30.00	(5.3+6.4)/2	0.25	43.88
Ch.30.0 to 50.7m	1	20.70	(6.4+6.3)/2	0.25	32.86
1st 'B' Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.3+4.9)/2	0.25	38.25
Ch.30.0 to 60.0m	1	30.00	(4.9+4.6)/2	0.25	35.63
Ch.60.0 to 90.0m	1	30.00	(4.6+4.7)/2	0.25	34.88
Ch.90.0 to 120.0m	1	30.00	(4.7+4.9)/2	0.25	36.00
Ch.120.0 to 148.5m	1	28.50	(4.9+4.0)/2	0.25	31.71
Ch.148.5 to 178.5m	1	30.00	(7.5+7.5)/2	0.25	56.25
Ch.178.5 to 208.5m	1	30.00	(7.5+7.4)/2	0.25	55.88
Ch.208.5 to 210.0m	1	1.50	(7.4+7.4)/2	0.25	2.78
Srinivasa Hotel Road					
Ch.0.00 to 30.0m	1	30.00	(6.3+6.4)/2	0.25	47.63
Ch.30.0 to 60.0m	1	30.00	(6.4+6.4)/2	0.25	48.00
Ch.60.0 to 64.0m	1	4.00	(6.4+6.4)/2	0.25	6.40
Sunrise Nest Appartment Road					
Ch.0.00 to 30.0m	1	30.00	(7.0+6.5)/2	0.25	50.63
Ch.30.0 to 60.0m	1	30.00	(6.5+6.3)/2	0.25	48.00
Ch.60.0 to 90.0m	1	30.00	(6.3+6.5)/2	0.25	48.00
Ch.90.0 to 102.0m	1	12.00	(6.5+6.5)/2	0.25	19.50
Ch.102.0 to 132.0m	1	30.00	(2.5+2.8)/2	0.25	19.88
Ch.132.0 to 162.0m	1	30.00	(2.5+2.8)/2	0.25	19.88
Ch.162.0 to 192.0m	1	30.00	(2.5+2.8)/2	0.25	19.88
Ch.192.0 to 222.0m	1	30.00	(1.8+2.1)/2	0.25	14.63
Ch.222.0 to 224.0m	1	2.00	(1.8+2.1)/2	0.25	0.98
Muneshawara Layout					
1st Main Road					
Ch.0.00 to 4.00m	1	4.00	(7.0+3.9)/2	0.25	5.45
Ch.4.0 to 34.0m	1	30.00	(6.2+5.5)/2	0.25	43.88
Ch.34.0 to 64.0m	1	30.00	(5.5+5.5)/2	0.25	41.25
Ch.64.0 to 94.0m	1	30.00	(5.5+5.0)/2	0.25	39.38
Ch.94.0 to 96.0m	1	2.00	(5.0+5.0)/2	0.25	2.50
4th 'A' Cross road					
Ch.0.00 to 30.00m	1	30.00	(5.7+5.7)/2	0.25	42.75
Ch.30.0 to 60.0m	1	30.00	(5.7+6.1)/2	0.25	44.25
Ch.60.0 to 64.1m	1	4.10	(6.1+6.1)/2	0.25	6.25



[Signature]
Assistant Engineer
Muneshawara Layout

1397.16
[Signature]
Assistant Executive Engineer
Muneshawara Layout

Kattigenahalli Govt School Road						
Ch.0.00 to 30.00m	1	30.00	$(6.5+6.9)/2$	0.25	50.25	
Ch.30.0 to 54.0m	1	24.00	$(6.9+6.7)/2$	0.25	40.80	
3rd Main Road From End						
Ch.0.00 to 30.00m	1	30.00	$(5.1+4.9)/2$	0.25	37.50	
Ch.30.0 to 60.0m	1	30.00	$(4.9+5.0)/2$	0.25	37.13	
Ch.60.0 to 74.0m	1	14.00	$(5.0+5.0)/2$	0.25	17.50	
Road Gap						
Ch.74.0 to 102.0m	1	28.00	$(4.1+4.9)/2$	0.25	31.50	
3rd Cross Road From End						
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.5)/2$	0.25	38.25	
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.8)/2$	0.25	42.38	
Ch.60.0 to 90.0m	1	30.00	$(5.8+5.2)/2$	0.25	41.25	
Ch.90.0 to 120.0m	1	30.00	$(5.2+5.8)/2$	0.25	41.25	
Ch.120.0 to 150.0m	1	30.00	$(5.8+5.8)/2$	0.25	43.50	
Ch.150.0 to 180.0m	1	30.00	$(5.8+5.6)/2$	0.25	42.75	
Ch.180.0 to 210.0m	1	30.00	$(5.6+5.6)/2$	0.25	42.00	
Ch.210.0 to 221.0m	1	11.00	$(5.6+5.6)/2$	0.25	15.40	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	$(7.2+7.2)/2$	0.25	54.00	
Ch.30.0 to 60.0m	1	30.00	$(7.2+7.1)/2$	0.25	53.63	
Ch.60.0 to 90.0m	1	30.00	$(7.1+7.2)/2$	0.25	53.63	
Ch.90.0 to 120.0m	1	30.00	$(7.2+6.2)/2$	0.25	50.25	
Ch.120.0 to 150.0m	1	30.00	$(6.2+6.7)/2$	0.25	48.38	
Ch.150.0 to 180.0m	1	30.00	$(6.7+6.0)/2$	0.25	47.63	
Ch.180.0 to 210.0m	1	30.00	$(6.0+7.3)/2$	0.25	49.88	
Ch.210.0 to 228.0m	1	18.00	$(7.3+7.3)/2$	0.25	32.85	
2nd Main Road From 4th Cross						
Ch.0.00 to 17.8m	1	17.80	$(5.8+5.7)/2$	0.25	25.59	
Road Gap		0.00				
Ch.17.8 to 45.8m	1	28.00	$(5.7+5.0)/2$	0.25	37.45	
Road Gap		0.00				
Ch.45.8 to 73.8m	1	28.00	$(5.8+5.6)/2$	0.25	39.90	
1st Cross Road From end						
Ch.0.00 to 30.0m	2	30.00	$(5.5+5.2)/2$	0.25	80.25	
Ch.30.0 to 60.0m	2	30.00	$(5.2+5.0)/2$	0.25	76.50	
Ch.60.0 to 90.0m	2	30.00	$(5.0+4.9)/2$	0.25	74.25	
Ch.90.0 to 120.0m	2	30.00	$(4.9+4.9)/2$	0.25	73.50	
Ch.120.0 to 150.0m	2	30.00	$(4.9+4.8)/2$	0.25	72.75	
Ch.150.0 to 180.0m	2	30.00	$(4.8+5.0)/2$	0.25	73.50	
Ch.180.0 to 210.0m	2	30.00	$(5.0+5.3)/2$	0.25	77.25	
Ch.210.0 to 220.0m	2	10.00	$(5.3+5.3)/2$	0.25	26.50	
Main Road						
Ch.0.00 to 30.0m	1	30.00	$(4.2+4.4)/2$	0.25	32.25	
Ch.30.0 to 60.0m	1	30.00	$(4.4+4.5)/2$	0.25	33.38	
Ch.60.0 to 90.0m	1	30.00	$(4.5+4.6)/2$	0.25	34.13	
Ch.90.0 to 120.0m	1	30.00	$(4.6+5.2)/2$	0.25	36.75	
Ch.120.0 to 150.0m	1	30.00	$(5.2+4.6)/2$	0.25	36.75	
Ch.150.0 to 180.0m	1	30.00	$(4.6+4.7)/2$	0.25	34.88	
Ch.180.0 to 188.0m	1	8.00	$(4.7+4.7)/2$	0.25	9.40	
Saptagiri Layout						
Binod Electronics Road/ Arunpandit # 26 'A' 3rd B Cross						
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.2)/2$	0.25	37.13	



[Signature]
Assistant Engineer
B.D. No. 2, Bangalore - 14

1023-70
[Signature]
Assistant Executive Engineer
B.D. No. 2, Bangalore - 14

Ch.30.0 to 60.0m	1	30.00	(5.2+6.1)/2	0.25	42.38
Ch.60.0 to 90.0m	1	30.00	(6.1+6.0)/2	0.25	45.38
Ch.90.0 to 105.0m	1	15.00	(6.0+6.2)/2	0.25	22.88
Sri Angenaiya Nilaya # 16,17					
Ch.0.00 to 30.0m	1	30.00	(6.2+6.0)/2	0.25	45.75
Ch.30.0 to 60.0m	1	30.00	(6.0+6.0)/2	0.25	45.00
Ch.60.0 to 81.0m	1	21.00	(6.0+5.1)/2	0.25	29.14
Sri Chowdeshwari Nilaya Front Road #36					
Ch.0.00 to 30.0m	1	30.00	(5.7+5.7)/2	0.25	42.75
Ch.30.0 to 60.0m	1	30.00	(5.7+6.2)/2	0.25	44.63
Ch.60.0 to 68.0m	1	8.00	(6.2+6.2)/2	0.25	12.40
Sri Chowdeshwari Nilaya Right Road #36					
Ch.0.00 to 30.0m	1	30.00	(5.8+6.2)/2	0.25	45.00
Ch.30.0 to 60.0m	1	30.00	(6.2+5.9)/2	0.25	45.38
Ch.60.0 to 64.0m	1	4.00	(5.9+5.9)/2	0.25	5.90
Sri Laxmi Venkateshawara Nilaya # 58					
Ch.0.00 to 30.0m	1	30.00	(6.1+5.8)/2	0.25	44.63
Ch.30.0 to 60.0m	1	30.00	(5.8+5.9)/2	0.25	43.88
Ch.60.0 to 65.0m	1	5.00	(5.9+5.9)/2	0.25	7.38
1st Main Road					
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	0.25	36.75
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	0.25	37.88
Ch.60.0 to 90.0m	1	30.00	(5.2+5.1)/2	0.25	38.63
Ch.90.0 to 105.0m	1	15.00	(5.1+5.1)/2	0.25	19.13
Anantam Nilaya # 42 & 43					
Ch.0.00 to 30.0m	1	30.00	(4.5+5.0)/2	0.25	35.63
Ch.30.0 to 60.0m	1	30.00	(5.0+4.2)/2	0.25	34.50
Ch.60.0 to 90.0m	1	30.00	(4.2+4.5)/2	0.25	32.63
Ch.90.0 to 98.0m	1	8.00	(4.5+4.5)/2	0.25	9.00
Someshawara Layout					
Sri Siddeshawara General Store Road					
Ch.0.00 to 30.0m	1	30.00	(6.7+6.8)/2	0.25	50.63
Ch.30.0 to 60.0m	1	30.00	(6.8+6.9)/2	0.25	51.38
Ch.60.0 to 73.4m	1	13.40	(6.9+6.9)/2	0.25	23.12
Sri Ramanginaiya Nilaya # 9					
Ch.0.00 to 3.00m	1	3.00	(3.0+3.0)/2	0.25	2.25
Ch.3.00 to 10.0m	1	7.00	(6.2+5.8)/2	0.25	10.50
Ch.10.0 to 29.0m	1	19.00	(5.7+5.1)/2	0.25	25.65
Ch.29.0 to 59.0m	1	30.00	(5.1+6.4)/2	0.25	43.13
Ch.59.0 to 89.0m	1	30.00	(6.4+6.4)/2	0.25	48.00
Ch.89.0 to 119.0m	1	30.00	(6.4+6.4)/2	0.25	48.00
Ch.119.0 to 128.4m	1	9.40	(6.4+6.8)/2	0.25	15.51
Gangothri Badavani					
1st Cross Road					
Ch.0.00 to 30.0m	1	30.00	(4.7+4.1)/2	0.25	33.00
Ch.30.0 to 51.8m	1	21.80	(4.1+4.3)/2	0.25	22.89
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.4+4.0)/2	0.25	35.25
Ch.30.0 to 60.0m	1	30.00	(4.0+3.5)/2	0.25	28.13
Ch.60.0 to 64.0m	1	4.00	(3.5+3.5)/2	0.25	3.50
3rd Cross Road					
Ch.0.00 to 30.0m	1	30.00	(5.6+4.5)/2	0.25	37.88




[Signature]
Assistant Engineer
* 2.20.2 * ಮೈಸೂರು ನಗರ ಸರ್ಕಾರ

1245.35

[Signature]
Assistant Executive Engineer
* 2.20.2 * ಮೈಸೂರು ನಗರ ಸರ್ಕಾರ

Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.25	34.13	
Ch.60.0 to 70.5m	1	10.50	(4.6+4.6)/2	0.25	12.08	
Poojappa Layout						
4th Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+5.2)/2	0.25	37.88	
Ch.30.0 to 60.0m	1	30.00	(5.2+4.6)/2	0.25	36.75	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.5)/2	0.25	34.13	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.3)/2	0.25	33.00	
Ch.120.0 to 150.0m	1	30.00	(4.3+4.5)/2	0.25	33.00	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.6)/2	0.25	34.13	
Ch.180.0 to 210.0m	1	30.00	(4.6+4.7)/2	0.25	34.88	
Ch.210.0 to 240.0m	1	30.00	(4.7+4.9)/2	0.25	36.00	
Ch.240.0 to 270.0m	1	30.00	(4.9+4.7)/2	0.25	36.00	
Ch.270.0 to 300.0m	1	30.00	(4.7+4.2)/2	0.25	33.38	
Ch.300.0 to 330.0m	1	30.00	(4.2+4.2)/2	0.25	31.50	
Ch.330.0 to 347.0m	1	17.00	(4.2+6.0)/2	0.25	21.68	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.8+4.5)/2	0.25	38.63	
Ch.30.0 to 60.0m	1	30.00	(4.5+5.4)/2	0.25	37.13	
Ch.60.0 to 76.5m	1	16.50	(5.4+5.4)/2	0.25	22.28	
Muneshawara Swamy General Store						
Ch.0.00 to 30.0m	1	30.00	(4.4+5.2)/2	0.25	36.00	
Ch.30.0 to 60.0m	1	30.00	(5.2+4.9)/2	0.25	37.88	
Ch.60.0 to 90.0m	1	30.00	(4.9+4.9)/2	0.25	36.75	
Ch.90.0 to 99.0m	1	9.00	(4.9+4.9)/2	0.25	11.03	
Kempegowda Layout						
Main Road						
Ch.0.00 to 30.0m	1	30.00	(5.7+4.8)/2	0.25	39.38	
Ch.30.0 to 60.0m	1	30.00	(4.8+4.4)/2	0.25	34.50	
Ch.60.0 to 90.0m	1	30.00	(4.4+4.8)/2	0.25	34.50	
Ch.90.0 to 120.0m	1	30.00	(4.8+4.8)/2	0.25	36.00	
Ch.120.0 to 150.0m	1	30.00	(4.8+4.5)/2	0.25	34.88	
Ch.150.0 to 180.0m	1	30.00	(4.5+5.8)/2	0.25	38.63	
Ch.180.0 to 183.7m	1	3.70	(5.8+5.8)/2	0.25	5.37	
1st Main Road						
Ch.0.00 to 30.0m	1	30.00	(4.6+4.5)/2	0.25	34.13	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.25	34.13	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.25	34.50	
Ch.90.0 to 120.0m	1	30.00	(4.6+4.7)/2	0.25	34.88	
Ch.120.0 to 142.0m	1	22.00	(4.7+4.7)/2	0.25	25.85	
Cross Road-5						
Ch.0.00 to 30.0m	1	30.00	(4.4+4.4)/2	0.25	33.00	
Ch.30.0 to 60.0m	1	30.00	(4.4+4.9)/2	0.25	34.88	
Ch.60.0 to 62.0m	1	2.00	(4.9+4.9)/2	0.25	2.45	
Cross Road-4 Bilal Imam #103/17						
Ch.0.00 to 30.0m	1	30.00	(4.5+4.5)/2	0.25	33.75	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.25	34.13	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.6)/2	0.25	34.50	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.5)/2	0.25	33.75	
Ch.120.0 to 150.0m	1	30.00	(4.5+4.4)/2	0.25	33.38	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.5)/2	0.25	33.75	
Ch.180.0 to 191.2m	1	11.20	(7.7+5.0)/2	0.25	17.78	
Cross Road -3 Guru Krupa # 40						
Ch.0.00 to 30.0m	1	30.00	(5.6+4.2)/2	0.25	36.75	




15/9/24
Assistant Engineer

1363.00

15/9/24
Assistant Executive Engineer

Ch.30.0 to 60.0m	1	30.00	(4.2+4.5)/2	0.25	32.63
Ch.60.0 to 90.0m	1	30.00	(4.5+4.8)/2	0.25	34.88
Ch.90.0 to 93.5m	1	3.50	(4.8+4.8)/2	0.25	4.20
Cross Road -2					
Ch.0.00 to 30.0m	1	30.00	(4.8+4.2)/2	0.25	33.75
Ch.30.0 to 56.0m	1	26.00	(4.2+4.2)/2	0.25	27.30
Cross Road-I					
Ch.0.00 to 30.0m	1	30.00	(4.7+5.5)/2	0.25	38.25
Ch.30.0 to 60.0m	1	30.00	(5.5+4.5)/2	0.25	37.50
Ch.60.0 to 90.0m	1	30.00	(4.5+6.1)/2	0.25	39.75
Ch.90.0 to 93.5m	1	4.00	(6.1+6.1)/2	0.25	6.10
Kattigenahalli Main Road					
Ch.0.00 to 15.0m	1	15.00	(5.1+3.2)/2	0.25	15.56
Ch.15.0 to 45.0m	1	30.00	(3.2+3.8)/2	0.25	26.25
Ch.45.0 to 75.0m	1	30.00	(3.8+4.2)/2	0.25	30.00
Ch.75.0 to 105.0m	1	30.00	(4.2+4.5)/2	0.25	32.63
Ch.105.0 to 135.0m	1	30.00	(4.5+4.5)/2	0.25	33.75
Ch.135.0 to 165.0m	1	30.00	(4.5+3.8)/2	0.25	31.13
Ch.165.0 to 195.0m	1	30.00	(3.8+4.3)/2	0.25	30.38
Ch.195.0 to 225.0m	1	30.00	(4.5+4.3)/2	0.25	33.00
Ch.225.0 to 255.0m	1	30.00	(4.3+4.5)/2	0.25	33.00
Ch.255.0 to 273.0m	1	18.00	(4.5+3.2)/2	0.25	17.63
Ch.273.0 to 303.0m	1	30.00	(8.9+8.9)/2	0.25	66.75
Ch.303.0 to 333.0m	1	30.00	(8.9+9.1)/2	0.25	67.50
Ch.333.0 to 363.0m	1	30.00	(9.1+9.2)/2	0.25	68.63
Ch.363.0 to 393.0m	1	30.00	(9.1+8.9)/2	0.25	67.50
Ch.393.0 to 418.0m	1	25.00	(8.9+8.9)/2	0.25	55.63
Ch.418.0 to 448.0m	1	30.00	(5.1+4.6)/2	0.25	36.38
Ch.448.0 to 478.0m	1	30.00	(4.6+4.3)/2	0.25	33.38
Ch.478.0 to 508.0m	1	30.00	(4.3+4.3)/2	0.25	32.25
Ch.508.0 to 538.0m	1	30.00	(4.3+4.1)/2	0.25	31.50
Ch.538.0 to 568.0m	1	30.00	(4.1+3.2)/2	0.25	27.38
Ch.568.0 to 598.0m	1	30.00	(3.2+2.8)/2	0.25	22.50
Ch.598.0 to 628.0m	1	30.00	(3.6+4.1)/2	0.25	21.00
Ch.628.0 to 658.0m	1	30.00	(4.1+3.9)/2	0.25	28.88
Ch.658.0 to 688.0m	1	30.00	(3.9+4.5)/2	0.25	30.00
Ch.688.0 to 718.0m	1	30.00	(4.5+4.9)/2	0.25	31.50
Ch.718.0 to 748.0m	1	30.00	(4.9+4.3)/2	0.25	35.25
Ch.748.0 to 778.0m	1	30.00	(4.3+4.5)/2	0.25	34.50
Ch.778.0 to 808.0m	1	30.00	(4.5+4.5)/2	0.25	33.00
Ch.808.0 to 838.0m	1	30.00	(4.5+4.9)/2	0.25	33.75
Ch.838.0 to 860.0m	1	22.00	(4.9+5.1)/2	0.25	25.85
Dutta town ship					
Main Road					
Ch.0.00 to 30.0m	1	30.00	(7.2+6.2)/2	0.25	50.25
Ch.30.0 to 60.0m	1	30.00	(6.2+7.4)/2	0.25	51.00
Ch.60.0 to 90.0m	1	30.00	(7.4+6.1)/2	0.25	50.63
Ch.90.0 to 120.0m	1	30.00	(6.1+7.4)/2	0.25	50.63
Ch.120.0 to 150.0m	1	30.00	(7.4+7.2)/2	0.25	54.75
Ch.150.0 to 172.0m	1	22.00	(7.2+7.0)/2	0.25	39.05
Ch.172.0 to 186.0m	1	14.00	(7.0+7.8)/2	0.25	25.90
2nd Cross Road SreeKaram Nilaya					
Ch.0.00 to 30.0m	1	30.00	(7+7.3)/2	0.25	53.63
Ch.30.0 to 37.5m	1	7.50	(7.3+7.0)/2	0.25	13.41
Cross Road-I					



[Signature]
Assistant Engineer
ಬೆಂಗಳೂರು ಮುಖ್ಯಮಂತ್ರಿಗಳ ಕಛೇರಿ

17-9-69
[Signature]
Assistant Executive Engineer
ಬೆಂಗಳೂರು ಮುಖ್ಯಮಂತ್ರಿಗಳ ಕಛೇರಿ


Ch.0.00 to 30.0m		1	30.00	(7.0+7.2)/2	0.25	53.25	
Ch.30.0 to 60.0m		1	30.00	(7.2+7.0)/2	0.25	53.25	
Ch.60.0 to 90.0m		1	30.00	(7.0+7.8)/2	0.25	55.50	
Ch.90.0 to 120.0m		1	30.00	(7.8+6.3)/2	0.25	52.88	
Ch.120.0 to 150.0m		1	30.00	(6.3+5.9)/2	0.25	45.75	
Ch.150.0 to 159.5m		1	9.50	(5.9+6.3)/2	0.25	14.49	
Cross Road-2							
Ch.0.00 to 30.0m		1	30.00	(5.3+5.6)/2	0.25	40.88	
Ch.30.0 to 60.0m		1	30.00	(5.6+5.6)/2	0.25	42.00	
Ch.60.0 to 90.0m		1	30.00	(5.6+5.3)/2	0.25	40.88	
Ch.90.0 to 118.0m		1	28.00	(5.3+5.6)/2	0.25	38.15	
Cross Road at End							
Ch.0.00 to 30.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.30.0 to 60.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.60.0 to 90.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.90.0 to 120.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.120.0 to 150.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.150.0 to 180.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.180.0 to 210.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.210.0 to 240.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Ch.240.0 to 270.0m		1	30.00	(5.0+5.0)/2	0.25	37.50	
Kuvempu Nagar 4th B Cross							
Ch.0.00 to 30.0m		1	30.00	(6.0+5.0)/2	0.25	36.75	
Ch.30.0 to 60.0m		1	30.00	(5.0+4.8)/2	0.25	36.75	
Ch.60.0 to 82.0m		1	22.00	(4.8+4.8)/2	0.25	26.40	
Anjanadri Layout							
2nd Cross Road							
Ch.0.00 to 30.0m		1	30.00	(4.9+4.9)/2	0.25	36.75	
Ch.30.0 to 60.0m		1	30.00	(4.9+5.2)/2	0.25	37.88	
Ch.60.0 to 90.0m		1	30.00	(5.2+5.2)/2	0.25	39.00	
Ch.90.0 to 97.0m		1	7.00	(5.2+5.2)/2	0.25	9.10	
1st Cross Road							
Ch.0.00 to 30.0m		1	30.00	(6.1+5.5)/2	0.25	43.50	
Ch.30.0 to 60.0m		1	30.00	(5.5+5.3)/2	0.25	40.50	
Ch.60.0 to 90.0m		1	30.00	(5.3+5.2)/2	0.25	39.38	
Ch.90.0 to 108.0m		1	18.00	(5.2+5.6)/2	0.25	24.30	
Road Connecting 1 & 2nd Cross Roads							
Ch.0.00 to 26.0m		1	26.00	(4.9+5.5)/2	0.25	33.80	
Agrahara Main Road (Thirumenahalli Lake)							
Ch.0.00 to 30.0m		1	30.00	(7.9+6.5)/2	0.25	54.00	
Ch.30.0 to 60.0m		1	30.00	(6.5+6.5)/2	0.25	48.75	
Ch.60.0 to 90.0m		1	30.00	(6.5+5.6)/2	0.25	45.38	
Ch.90.0 to 120.0m		1	30.00	(5.6+6.0)/2	0.25	43.50	
Ch.120.0 to 150.0m		1	30.00	(6+6.1)/2	0.25	45.38	
Ch.150.0 to 180.0m		1	30.00	(6.1+6.5)/2	0.25	47.25	
Ch.180.0 to 210.0m		1	30.00	(6.5+6.3)/2	0.25	48.00	
Ch.210.0 to 237.7m		1	27.70	(6.3+6.2)/2	0.25	43.28	
Thirumenahalli (Ward No-05)							
1st Cross Road							
Ch.0.00 to 30.0m		1	30.00	(6.4+6.3)/2	0.25	47.63	
Ch.30.0 to 60.0m		1	30.00	(6.3+6.1)/2	0.25	46.50	
Ch.60.0 to 90.0m		1	30.00	(6.1+7.2)/2	0.25	49.88	
Ch.90.0 to 101.0m		1	11.00	(7.2+7.2)/2	0.25	19.80	
2nd Cross Road							



[Signature]
 Assistant Engineer
 ಕೆ.ಎಂ.ಎ. ಮೈಸೂರು ನಗರ ಪಾಲಿಕೆ

17-22-04
[Signature]
 Assistant Executive Engineer
 ಮೈಸೂರು ನಗರ ಪಾಲಿಕೆ - 11

Ch.0.00 to 30.0m	1	30.00	$(5.8+6.0)/2$	0.25	44.25
Ch.30.0 to 60.0m	1	30.00	$(6.0+6.6)/2$	0.25	47.25
Ch.60.0 to 90.0m	1	30.00	$(6.6+6.8)/2$	0.25	50.25
Ch.90.0 to 120.0m	1	30.00	$(6.8+6.3)/2$	0.25	49.13
Ch.120.0 to 150.0m	1	30.00	$(6.3+5.4)/2$	0.25	43.88
Ch.150.0 to 153.5 m	1	3.50	$(5.4+5.4)/2$	0.25	4.73
MVM Sumo Institution Road					
Ch.0.00 to 30.0m	1	30.00	$(7.0+7.3)/2$	0.25	53.63
Ch.30.0 to 43.3m	1	13.30	$(7.3+7.3)/2$	0.25	24.27
Balaji Layout					
Pristine Woods Apartments					
Ch.0.00 to 30.0m	1	30.00	$(6.8+6.8)/2$	0.25	51.00
Ch.30.0 to 60.0m	1	30.00	$(6.8+6.8)/2$	0.25	51.00
Ch.60.0 to 90.0m	1	30.00	$(6.8+6.7)/2$	0.25	50.63
Ch.90.0 to 120.0m	1	30.00	$(6.7+7.0)/2$	0.25	51.38
Ch.120.0 to 150.0m	1	30.00	$(7.0+7.0)/2$	0.25	52.50
Ch.150.0 to 164.0m	1	14.00	$(7.0+7.0)/2$	0.25	24.50
Main Road					
Ch.0.00 to 30.0m	1	30.00	$(9.0+9.0)/2$	0.25	67.50
Ch.30.0 to 60.0m	1	30.00	$(9.0+9.3)/2$	0.25	68.63
Ch.60.0 to 90.0m	1	30.00	$(9.3+7.2)/2$	0.25	61.88
Ch.90.0 to 120.0m	1	30.00	$(7.2+7.4)/2$	0.25	54.75
Ch.120.0 to 150.0m	1	30.00	$(7.4+7.2)/2$	0.25	54.00
Ch.150.0 to 180.0m	1	30.00	$(7.2+7.2)/2$	0.25	54.00
Ch.180.0 to 195.0m	1	15.00	$(7.2+7.2)/2$	0.25	27.00
Road gap					
Ch.195.0 to 225.0m	1	30.00	$(6.0+4.8)/2$	0.25	40.50
Ch.225.0 to 255.0m	1	30.00	$(4.8+3.8)/2$	0.25	32.25
Ch.255.0 to 285.0m	1	30.00	$(3.8+4.2)/2$	0.25	30.00
1st Cross road Left side					
Ch.0.00 to 30.0m	1	30.00	$(6.0+5.6)/2$	0.25	43.50
Ch.30.0 to 60.0m	1	30.00	$(5.6+6.0)/2$	0.25	43.50
Ch.60.0 to 86.0m	1	26.00	$(6.0+6.0)/2$	0.25	39.00
2nd Cross road Left side					
Ch.0.00 to 30.0m	1	30.00	$(5.2+5.2)/2$	0.25	39.00
Ch.30.0 to 48.30m	1	18.30	$(5.2+5.2)/2$	0.25	23.29
3rd Cross road Left side					
Ch.0.00 to 30.0m	1	30.00	$(6.0+5.8)/2$	0.25	44.25
Ch.30.0 to 60.0m	1	30.00	$(5.8+5.8)/2$	0.25	43.50
Ch.60.0 to 61.0m	1	1.00	$(5.8+5.9)/2$	0.25	1.46
2nd Cross Road Right side					
Ch.0.00 to 30.0m	1	30.00	$(6.2+7.2)/2$	0.25	50.25
Ch.30.0 to 60.0m	1	30.00	$(7.2+7.7)/2$	0.25	55.88
Ch.60.0 to 62.0m	1	2.00	$(7.2+7.8)/2$	0.25	3.75
1st Cross Road Right side					
Ch.0.00 to 30.0m	1	30.00	$(6.2+6.7)/2$	0.25	48.38
Ch.30.0 to 60.0m	1	30.00	$(6.7+6.7)/2$	0.25	50.25
3rd Cross Road Right					
Ch.0.00 to 30.0m	1	30.00	$(5.4+5.4)/2$	0.25	40.50
Ch.30.0 to 58.0m	1	28.00	$(5.4+5.4)/2$	0.25	37.80
Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(4.0+5.8)/2$	0.25	36.75
Ch.30.0 to 31.0m	1	1.00	$(5.8+5.8)/2$	0.25	1.45
4th Cross Right Side					
Ch.0.00 to 30.0m	1	30.00	$(4.0+4.0)/2$	0.25	30.00
Ch.30.0 to 48.0m	1	18.00	$(4.0+4.0)/2$	0.25	18.00



Handwritten signature and text:
 Assistant Engineer
 Bangalore
 20.00.2

Handwritten signature and text:
 Assistant Executive Engineer
 Bangalore
 20.00.2

Om Shakti Hospital Beside Road									
Ch.0.00 to 30.0m		1	30.00	(5.4+4.9)/2	0.25	38.63			
Ch.30.0 to 60.0m		1	30.00	(4.9+5.1)/2	0.25	37.50			
Ch.60.0 to 90.0m		1	30.00	(5.1+5.1)/2	0.25	38.25	120.75		
Ch.90.0 to 95.0m		1	5.00	(5.1+5.1)/2	0.25	6.38			3273453.91
Total Quantity						16194.86	2021.2928		32734561.49

Contractor



Assistant Engineer

Handwritten signature and date 28/9/21
Handwritten text in Kannada: ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾರ್ಗ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ, ಬೆಂಗಳೂರು

Asst. Executive Engineer

Handwritten signature and date 28/9/21
Handwritten text in Kannada: ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾರ್ಗ ಸಂಪನ್ಮೂಲ ಇಲಾಖೆ, ಬೆಂಗಳೂರು

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli
Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
13	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 KG/Sqm using mechanical means complete as per specifications and as per directions of the engineer in charge of the work.							
	Vijay Nagar Layout							
	5th Main Road From Entrance							
	Ch.0.00 to 30.0m	1	30.00	(5.8+5.9)/2		175.50		
	Ch.30.0 to 60.0m	1	30.00	(5.9+6.1)/2		180.00		
	Ch.60.0 to 90.0m	1	30.00	(6.1+5.9)/2		180.00		
	Ch.90.0 to 120.0m	1	30.00	(5.9+5.9)/2		177.00		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.7)/2		174.00		
	Ch.150.0 to 180.0m	1	30.00	(5.7+5.2)/2		163.50		
	Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2		156.00		
	Ch.210.0 to 224.0m	1	14.00	(4.4+4.5)/2		62.30		
	Ch.224.0 to 254.0m	1	30.00	(7.3+6.5)/2		207.00		
	Ch.254.0 to 284.0m	1	30.00	(6.5+6.4)/2		193.50		
	Ch.284.0 to 314.0m	1	30.00	(6.4+6.6)/2		195.00		
	Ch.314.0 to 344.0m	1	30.00	(6.6+7.1)/2		205.50		
	Ch.344.0 to 374.0m	1	30.00	(7.1+7.0)/2		211.50		
	Ch.374.0 to 404.0m	1	30.00	(7.0+5.9)/2		193.50		
	Ch.404.0 to 434.0m	1	30.00	(5.9+6.2)/2		181.50		
	Ch.434.0 to 464.0m	1	30.00	(6.2+6.2)/2		186.00		
	Ch.464.0 to 494.0m	1	30.00	(6.2+5.5)/2		175.50		
	Ch.494.0 to 524.0m	1	30.00	(5.5+5.4)/2		163.50		
	Ch.524.0 to 554.0m	1	30.00	(5.4+4.8)/2		153.00		
	Ch.554.0 to 584.0m	1	30.00	(5.4+4.8)/2		153.00		
	Ch.584.0 to 596.3m	1	12.30	(4.8+4.8)/2		59.04		
	4th Main Road From End							
	Ch.0.00 to 30.0m	1	30.00	(5.8+6.0)/2		177.00		
	Ch.30.0 to 60.0m	1	30.00	(5.0+5.8)/2		162.00		
	Ch.60.0 to 90.0m	1	30.00	(5.0+5.8)/2		162.00		
	Ch.90.0 to 120.0m	1	30.00	(5.8+5.9)/2		175.50		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.8)/2		175.50		
	Ch.150.0 to 180.0m	1	30.00	(5.8+5.8)/2		174.00		
	Ch.180.0 to 207.0m	1	27.00	(5.8+5.8)/2		156.60		
	1st Cross Hasini Grand Appartment Road							
	Ch.0.00 to 30.0m	1	30.00	(5.4+6.0)/2		171.00		
	Ch.30.0 to 60.0m	1	30.00	(6.0+5.6)/2		174.00		
	Ch.60.0 to 90.0m	1	30.00	(5.6+5.5)/2		166.50		
	Ch.90.0 to 120.0m	1	30.00	(5.5+5.5)/2		165.00		
	Ch.120.0 to 136.0m	1	16.00	(6.1+5.5)/2		92.80		
	2nd Cross M. Valarmathi Muniratnam #7							
	Ch.0.00 to 30.0m	1	30.00	(5.5+5.6)/2		166.50		
	Ch.30.0 to 60.0m	1	30.00	(5.6+5.9)/2		172.50		
	Ch.60.0 to 90.0m	1	30.00	(5.9+6)/2		178.50		



Assistant Engineer
B.D. 20.02.2024

6015.24
Assistant Executive Engineer
B.D. 20.02.2024


Ch.90.0 to 103.5m	1	13.50	$(6+5.8)/2$	79.65
3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 25				
Ch.0.00 to 30.0m	1	30.00	$(5.3+5.7)/2$	165.00
Ch.30.0 to 60.0m	1	30.00	$(5.7+5.8)/2$	172.50
Ch.60.0 to 82.5m	1	22.50	$(5.8+4.8)/2$	119.25
4th Cross Amma Residency # 4				
Ch.0.00 to 30.0m	1	30.00	$(5.8+5.0)/2$	162.00
Ch.30.0 to 60.0m	1	30.00	$(5.0+5.4)/2$	156.00
Ch.60.0 to 76.5m	1	16.50	$(5.4+5.8)/2$	92.40
5th Cross #44 VR House				
Ch.0.00 to 30.0m	1	30.00	$(5.9+5.3)/2$	168.00
Ch.30.0 to 60.0m	1	30.00	$(5.3+5.7)/2$	165.00
Ch.60.0 to 83.4m	1	23.40	$(5.7+5.4)/2$	129.87
6th Cross Vaishnavi Beauty Care				
Ch.0.00 to 30.0m	1	30.00	$(5.7+5.5)/2$	168.00
Ch.30.0 to 59.6m	1	29.60	$(5.5+5.6)/2$	164.28
3rd Main Road From End				
Ch.0.00 to 19.10m	1	19.10	$(4.9+5.8)/2$	102.19
Culvert Gap				
Ch.19.10 to 49.10m	1	30.00	$(5.8+6.4)/2$	183.00
Ch.49.10 to 79.1m	1	30.00	$(6.4+6)/2$	186.00
Ch.79.1 to 109.10m	1	30.00	$(6.0+6.4)/2$	186.00
Ch.109.10 to 139.1m	1	30.00	$(6.4+5.7)/2$	181.50
Ch.139.1 to 169.1m	1	30.00	$(5.7+6.2)/2$	178.50
Ch.169.1 to 199.1m	1	30.00	$(6.2+6.2)/2$	186.00
Ch.199.1 to 224.0m	1	24.90	$(6.2+6.4)/2$	156.87
Culvert Gap				
Ch.224.0 to 254.0m	1	30.00	$(6.4+5.7)/2$	181.50
Ch.254.0 to 284.0m	1	30.00	$(5.7+5.9)/2$	174.00
Ch.284.0 to 314.0m	1	30.00	$(5.9+5.7)/2$	174.00
Ch.314.0 to 344.0m	1	30.00	$(5.7+5.5)/2$	168.00
Ch.344.0 to 374.0m	1	30.00	$(5.5+5.4)/2$	163.50
Ch.374.0 to 404.0m	1	30.00	$(5.4+5.6)/2$	165.00
Ch.404.0 to 434.0m	1	30.00	$(5.6+5.5)/2$	166.50
Ch.434.0 to 464.0m	1	30.00	$(5.5+5.2)/2$	160.50
Ch.464.0 to 494.0m	1	30.00	$(5.2+5.8)/2$	165.00
Ch.494.0 to 524.0m	1	30.00	$(5.8+5.5)/2$	169.50
Ch.524.0 to 533.3m	1	9.30	$(5.5+5.0)/2$	48.83
Baba Nagar				
2nd Main Road Near Hindustan Hardware				
Ch.0.00 to 30.0m	1	30.00	$(4.5+4.0)/2$	127.50
Ch.30.0 to 60.0m	1	30.00	$(4.0+4.1)/2$	121.50
Ch.60.0 to 90.0m	1	30.00	$(4.1+4.6)/2$	130.50
Ch.90.0 to 120.0m	1	30.00	$(4.6+4.6)/2$	138.00
Ch.120.0 to 150.0m	1	30.00	$(4.6+4.8)/2$	141.00
Ch.150.0 to 160.0m	1	10.00	$(4.8+4.4)/2$	46.00
Ch.160.0 to 190.0m	1	30.00	$(4.4+4.0)/2$	126.00
Ch.190.0 to 220.0m	1	30.00	$(5.3+3.3)/2$	129.00
Ch.220.0 to 226.7m	1	6.70	$(3.3+3.8)/2$	23.79
Muneshawara Layout				
1st Main Road				
Ch.0.00 to 4.00m	1	4.00	$(7.0+3.9)/2$	21.80



Assistant Engineer
 2020-21
 2020-21

Assistant Executive Engineer
 2020-21
 2020-21

Ch.4.0 to 34.0m	1	30.00	(6.2+5.5)/2	175.50
Ch.34.0 to 64.0m	1	30.00	(5.5+5.5)/2	165.00
Ch.64.0 to 94.0m	1	30.00	(5.5+5.0)/2	157.50
Ch.94.0 to 96.0m	1	2.00	(5.0+5.0)/2	10.00
4th 'A' Cross road				
Ch.0.00 to 30.00m	1	30.00	(5.7+5.7)/2	171.00
Ch.30.0 to 60.0m	1	30.00	(5.7+6.1)/2	177.00
Ch.60.0 to 64.1m	1	4.10	(6.1+6.1)/2	25.01
Kattigenahalli Govt School Road				
Ch.0.00 to 30.00m	1	30.00	(6.5+6.9)/2	201.00
Ch.30.0 to 54.0m	1	24.00	(6.9+6.7)/2	163.20
3rd Main Road From End				
Ch.0.00 to 30.00m	1	30.00	(5.1+4.9)/2	150.00
Ch.30.0 to 60.0m	1	30.00	(4.9+5.0)/2	148.50
Ch.60.0 to 74.0m	1	14.00	(5.0+5.0)/2	70.00
Road Gap				
Ch.74.0 to 102.0m	1	28.00	(4.1+4.9)/2	126.00
3rd Cross Road From End				
Ch.0.00 to 30.0m	1	30.00	(4.7+5.5)/2	153.00
Ch.30.0 to 60.0m	1	30.00	(5.5+5.8)/2	169.50
Ch.60.0 to 90.0m	1	30.00	(5.8+5.2)/2	165.00
Ch.90.0 to 120.0m	1	30.00	(5.2+5.8)/2	165.00
Ch.120.0 to 150.0m	1	30.00	(5.8+5.8)/2	174.00
Ch.150.0 to 180.0m	1	30.00	(5.8+5.6)/2	171.00
Ch.180.0 to 210.0m	1	30.00	(5.6+5.6)/2	168.00
Ch.210.0 to 221.0m	1	11.00	(5.6+5.6)/2	61.60
2nd Cross Road				
Ch.0.00 to 30.0m	1	30.00	(7.2+7.2)/2	216.00
Ch.30.0 to 60.0m	1	30.00	(7.2+7.1)/2	214.50
Ch.60.0 to 90.0m	1	30.00	(7.1+7.2)/2	214.50
Ch.90.0 to 120.0m	1	30.00	(7.2+6.2)/2	201.00
Ch.120.0 to 150.0m	1	30.00	(6.2+6.7)/2	193.50
Ch.150.0 to 180.0m	1	30.00	(6.7+6.0)/2	190.50
Ch.180.0 to 210.0m	1	30.00	(6.0+7.3)/2	199.50
Ch.210.0 to 228.0m	1	18.00	(7.3+7.3)/2	131.40
2nd Main Road From 4th Cross				
Ch.0.00 to 17.8m	1	17.80	(5.8+5.7)/2	102.35
Road Gap		0.00		
Ch.17.8 to 45.8m	1	28.00	(5.7+5.0)/2	149.80
Road Gap		0.00		
Ch.45.8 to 73.8m	1	28.00	(5.8+5.6)/2	159.60
1st Cross Road From end				
Ch.0.00 to 30.0m	1	30.00	(5.5+5.2)/2	160.50
Ch.30.0 to 60.0m	1	30.00	(5.2+5.0)/2	153.00
Ch.60.0 to 90.0m	1	30.00	(5.0+4.9)/2	148.50
Ch.90.0 to 120.0m	1	30.00	(4.9+4.9)/2	147.00
Ch.120.0 to 150.0m	1	30.00	(4.9+4.8)/2	145.50
Ch.150.0 to 180.0m	1	30.00	(4.8+5.0)/2	147.00
Ch.180.0 to 210.0m	1	30.00	(5.0+5.3)/2	154.50
Ch.210.0 to 220.0m	1	10.00	(5.3+5.3)/2	53.00
Main Road				
Ch.0.00 to 30.0m	1	30.00	(4.2+4.4)/2	129.00
Ch.30.0 to 60.0m	1	30.00	(4.4+4.5)/2	133.50
Ch.60.0 to 90.0m	1	30.00	(4.5+4.6)/2	136.50



Assistant Engineer
 ಸಹಾಯಕ ಇಂಜಿನಿಯರ್
 ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದರ್ಶಿ ಸಚಿವರು
 ಸರ್ಕಾರಿ ಕಾರ್ಯದರ್ಶಿ ಸಚಿವರು

6647-46
 Assistant Executive Engineer
 ಸಹಾಯಕ ಅಧ್ಯಕ್ಷ ಇಂಜಿನಿಯರ್
 26/12/2024

Ch.90.0 to 120.0m	1	30.00	$(4.6+5.2)/2$	147.00
Ch.120.0 to 150.0m	1	30.00	$(5.2+4.6)/2$	147.00
Ch.150.0 to 180.0m	1	30.00	$(4.6+4.7)/2$	139.50
Ch.180.0 to 188.0m	1	8.00	$(4.7+4.7)/2$	37.60
Someshawara Layout				
Sri Siddeshawara General Store Road				
Ch.0.00 to 30.0m	1	30.00	$(6.7+6.8)/2$	202.50
Ch.30.0 to 60.0m	1	30.00	$(6.8+6.9)/2$	205.50
Ch.60.0 to 73.4m	1	13.40	$(6.9+6.9)/2$	92.46
Sri Ramanginaiya Nilaya # 9				
Ch.0.00 to 3.00m	1	3.00	$(3.0+3.0)/2$	9.00
Ch.3.00 to 10.0m	1	7.00	$(6.2+5.8)/2$	42.00
Ch.10.0 to 29.0m	1	19.00	$(5.7+5.1)/2$	102.60
Ch.29.0 to 59.0m	1	30.00	$(5.1+6.4)/2$	172.50
Ch.59.0 to 89.0m	1	30.00	$(6.4+6.4)/2$	192.00
Ch.89.0 to 119.0m	1	30.00	$(6.4+6.4)/2$	192.00
Ch.119.0 to 128.4m	1	9.40	$(6.4+6.8)/2$	62.04
Gangothri Badavani				
1st Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(4.7+4.1)/2$	132.00
Ch.30.0 to 51.8m	1	21.80	$(4.1+4.3)/2$	91.56
2nd Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(5.4+4.0)/2$	141.00
Ch.30.0 to 60.0m	1	30.00	$(4.0+3.5)/2$	112.50
Ch.60.0 to 64.0m	1	4.00	$(3.5+3.5)/2$	14.00
3rd Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(5.6+4.5)/2$	151.50
Ch.30.0 to 60.0m	1	30.00	$(4.5+4.6)/2$	136.50
Ch.60.0 to 70.5m	1	10.50	$(4.6+4.6)/2$	48.30
Poojappa Layout				
4th Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(4.9+5.2)/2$	151.50
Ch.30.0 to 60.0m	1	30.00	$(5.2+4.6)/2$	147.00
Ch.60.0 to 90.0m	1	30.00	$(4.6+4.5)/2$	136.50
Ch.90.0 to 120.0m	1	30.00	$(4.5+4.3)/2$	132.00
Ch.120.0 to 150.0m	1	30.00	$(4.3+4.5)/2$	132.00
Ch.150.0 to 180.0m	1	30.00	$(4.5+4.6)/2$	136.50
Ch.180.0 to 210.0m	1	30.00	$(4.6+4.7)/2$	139.50
Ch.210.0 to 240.0m	1	30.00	$(4.7+4.9)/2$	144.00
Ch.240.0 to 270.0m	1	30.00	$(4.9+4.7)/2$	144.00
Ch.270.0 to 300.0m	1	30.00	$(4.7+4.2)/2$	133.50
Ch.300.0 to 330.0m	1	30.00	$(4.2+4.2)/2$	126.00
Ch.330.0 to 347.0m	1	17.00	$(4.2+6.0)/2$	86.70
Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(5.8+4.5)/2$	154.50
Ch.30.0 to 60.0m	1	30.00	$(4.5+5.4)/2$	148.50
Ch.60.0 to 76.5m	1	16.50	$(5.4+5.4)/2$	89.10
Muneshawara Swamy General Store				
Ch.0.00 to 30.0m	1	30.00	$(4.4+5.2)/2$	144.00
Ch.30.0 to 60.0m	1	30.00	$(5.2+4.9)/2$	151.50
Ch.60.0 to 90.0m	1	30.00	$(4.9+4.9)/2$	147.00
Ch.90.0 to 99.0m	1	9.00	$(4.9+4.9)/2$	44.10
Kattigenahalli Main Road				
Ch.0.00 to 15.0m	1	15.00	$(11.6+6.7)/2$	137.25



Assistant Engineer
Kattigenahalli Main Road

5196-21
Assistant Executive Engineer
11/9/24

Ch.15.0 to 45.0m	1	30.00	(6.7+7.3)/2	210.00	
Ch.45.0 to 75.0m	1	30.00	(7.3+9.0)/2	244.50	
Ch.75.0 to 105.0m	1	30.00	(9.0+8.8)/2	267.00	
Ch.105.0 to 135.0m	1	30.00	(8.8+8.6)/2	261.00	
Ch.135.0 to 165.0m	1	30.00	(8.6+8.6)/2	258.00	
Ch.165.0 to 195.0m	1	30.00	(8.6+9.0)/2	264.00	
Ch.195.0 to 225.0m	1	30.00	(9.0+9.7)/2	280.50	
Ch.225.0 to 255.0m	1	30.00	(9.7+9.0)/2	280.50	
Ch.255.0 to 273.0m	1	18.00	(9.0+9.5)/2	166.50	
Ch.273.0 to 303.0m	1	30.00	(9.5+9.9)/2	291.00	
Ch.303.0 to 333.0m	1	30.00	(9.9+9.8)/2	295.50	
Ch.333.0 to 363.0m	1	30.00	(9.8+9.1)/2	283.50	
Ch.363.0 to 393.0m	1	30.00	(9.1+8.4)/2	262.50	
Ch.393.0 to 418.0m	1	25.00	(8.4+9.1)/2	218.75	
Ch.418.0 to 448.0m	1	30.00	(9.1+9.8)/2	283.50	
Ch.448.0 to 478.0m	1	30.00	(9.8+8.4)/2	273.00	
Ch.478.0 to 508.0m	1	30.00	(8.4+9.8)/2	273.00	
Ch.508.0 to 538.0m	1	30.00	(9.8+9.4)/2	288.00	
Ch.538.0 to 568.0m	1	30.00	(9.4+8.1)/2	262.50	
Ch.568.0 to 598.0m	1	30.00	(8.1+7.5)/2	234.00	
Ch.598.0 to 628.0m	1	30.00	(7.5+8.1)/2	234.00	
Ch.628.0 to 658.0m	1	30.00	(8.1+9.2)/2	259.50	
Ch.658.0 to 688.0m	1	30.00	(9.2+7.5)/2	250.50	
Ch.688.0 to 718.0m	1	30.00	(7.5+11.7)/2	288.00	
Ch.718.0 to 748.0m	1	30.00	(11.7+9.0)/2	310.50	
Ch.748.0 to 778.0m	1	30.00	(9.0+8.6)/2	264.00	
Ch.778.0 to 808.0m	1	30.00	(8.6+12.8)/2	321.00	
Ch.808.0 to 838.0m	1	30.00	(12.8+8.7)/2	322.50	
Ch.838.0 to 860.0m	1	22.00	(8.7+8.7)/2	191.40	
Anjanadri Layout					
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	147.00	
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	151.50	
Ch.60.0 to 90.0m	1	30.00	(5.2+5.2)/2	156.00	
Ch.90.0 to 97.0m	1	7.00	(5.2+5.2)/2	36.40	
1st Cross Road					
Ch.0.00 to 30.0m	1	30.00	(6.1+5.5)/2	174.00	
Ch.30.0 to 60.0m	1	30.00	(5.5+5.3)/2	162.00	
Ch.60.0 to 90.0m	1	30.00	(5.3+5.2)/2	157.50	
Ch.90.0 to 108.0m	1	18.00	(5.2+5.6)/2	97.20	
Road Connecting 1st & 2nd Cross Roads					
Ch.0.00 to 26.0m	1	26.00	(4.9+5.5)/2	135.20	
Total Quantity				32357.78	28.9062
					935340.32

Contractor




Assistant Engineer

Asst. Executive Engineer

12/10/2021
12/10/2021
12/10/2021

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.


Date of Pre-Measurement :								
Detailed Measurements								
Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
15	KSRRB 500-7. Providing and applying tack coat using 80/100 grade sqm bitumin(VGIO) in boiler fitted with the spray set distributor at the rate of 0.25KG/Sqm on the existing prepared bituminous (prime surface) clean with the mechanical broom, complete as per specifications. revision.							
	Vijay Nagar Layout							
	5th Main Road From Entrance							
	Ch.0.00 to 30.0m	1	30.00	(5.8+5.9)/2		175.50		
	Ch.30.0 to 60.0m	1	30.00	(5.9+6.1)/2		180.00		
	Ch.60.0 to 90.0m	1	30.00	(6.1+5.9)/2		180.00		
	Ch.90.0 to 120.0m	1	30.00	(5.9+5.9)/2		177.00		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.7)/2		174.00		
	Ch.150.0 to 180.0m	1	30.00	(5.7+5.2)/2		163.50		
	Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2		156.00		
	Ch.210.0 to 224.0m	1	14.00	(4.4+4.5)/2		62.30		
	Ch.224.0 to 254.0m	1	30.00	(7.3+6.5)/2		207.00		
	Ch.254.0 to 284.0m	1	30.00	(6.5+6.4)/2		193.50		
	Ch.284.0 to 314.0m	1	30.00	(6.4+6.6)/2		195.00		
	Ch.314.0 to 344.0m	1	30.00	(6.6+7.1)/2		205.50		
	Ch.344.0 to 374.0m	1	30.00	(7.1+7.0)/2		211.50		
	Ch.374.0 to 404.0m	1	30.00	(7.0+5.9)/2		193.50		
	Ch.404.0 to 434.0m	1	30.00	(5.9+6.2)/2		181.50		
	Ch.434.0 to 464.0m	1	30.00	(6.2+6.2)/2		186.00		
	Ch.464.0 to 494.0m	1	30.00	(6.2+5.5)/2		175.50		
	Ch.494.0 to 524.0m	1	30.00	(5.5+5.4)/2		163.50		
	Ch.524.0 to 554.0m	1	30.00	(5.4+4.8)/2		153.00		
	Ch.554.0 to 584.0m	1	30.00	(5.4+4.8)/2		153.00		
	Ch.584.0 to 596.3m	1	12.30	(4.8+4.8)/2		59.04		
	4th Main Road From End							
	Ch.0.00 to 30.0m	1	30.00	(5.8+6.0)/2		177.00		
	Ch.30.0 to 60.0m	1	30.00	(5.0+5.8)/2		162.00		
	Ch.60.0 to 90.0m	1	30.00	(5.0+5.8)/2		162.00		
	Ch.90.0 to 120.0m	1	30.00	(5.8+5.9)/2		175.50		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.8)/2		175.50		
	Ch.150.0 to 180.0m	1	30.00	(5.8+5.8)/2		174.00		
	Ch.180.0 to 207.0m	1	27.00	(5.8+5.8)/2		156.60		
	1st Cross Hasini Grand Appartment Road							
	Ch.0.00 to 30.0m	1	30.00	(5.4+6.0)/2		171.00		
	Ch.30.0 to 60.0m	1	30.00	(6.0+5.6)/2		174.00		
	Ch.60.0 to 90.0m	1	30.00	(5.6+5.5)/2		166.50		
	Ch.90.0 to 120.0m	1	30.00	(5.5+5.5)/2		165.00		
	Ch.120.0 to 136.0m	1	16.00	(6.1+5.5)/2		92.80		
	2nd Cross M. Valarmathi Muniratnam #7							
	Ch.0.00 to 30.0m	1	30.00	(5.5+5.6)/2		166.50		
	Ch.30.0 to 60.0m	1	30.00	(5.6+5.9)/2		172.50		
	Ch.60.0 to 90.0m	1	30.00	(5.9+6)/2		178.50		



Assistant Engineer
 6015-24 2005-15
 6015-24 2005-15
 6015-24 2005-15

Assistant Executive Engineer
 6015-24 2005-15
 6015-24 2005-15


Ch.90.0 to 103.5m	1	13.50	(6+5.8)/2	79.65
3rd Cross Sri Chowdeshawari Nilaya Laxmi Anjinappa # 25				
Ch.0.00 to 30.0m	1	30.00	(5.3+5.7)/2	165.00
Ch.30.0 to 60.0m	1	30.00	(5.7+5.8)/2	172.50
Ch.60.0 to 82.5m	1	22.50	(5.8+4.8)/2	119.25
4th Cross Amma Residency # 4				
Ch.0.00 to 30.0m	1	30.00	(5.8+5.0)/2	162.00
Ch.30.0 to 60.0m	1	30.00	(5.0+5.4)/2	156.00
Ch.60.0 to 76.5m	1	16.50	(5.4+5.8)/2	92.40
5th Cross #44 VR House				
Ch.0.00 to 30.0m	1	30.00	(5.9+5.3)/2	168.00
Ch.30.0 to 60.0m	1	30.00	(5.3+5.7)/2	165.00
Ch.60.0 to 83.4m	1	23.40	(5.7+5.4)/2	129.87
6th Cross Vaishnavi Beauty Care				
Ch.0.00 to 30.0m	1	30.00	(5.7+5.5)/2	168.00
Ch.30.0 to 59.6m	1	29.60	(5.5+5.6)/2	164.28
3rd Main Road From End				
Ch.0.00 to 19.10m	1	19.10	(4.9+5.8)/2	102.19
Culvert Gap				
Ch.19.10 to 49.10m	1	30.00	(5.8+6.4)/2	183.00
Ch.49.10 to 79.1m	1	30.00	(6.4+6)/2	186.00
Ch.79.1 to 109.10m	1	30.00	(6.0+6.4)/2	186.00
Ch.109.10 to 139.1m	1	30.00	(6.4+5.7)/2	181.50
Ch.139.1 to 169.1m	1	30.00	(5.7+6.2)/2	178.50
Ch.169.1 to 199.1m	1	30.00	(6.2+6.2)/2	186.00
Ch.199.1 to 224.0m	1	24.90	(6.2+6.4)/2	156.87
Culvert Gap				
Ch.224.0 to 254.0m	1	30.00	(6.4+5.7)/2	181.50
Ch.254.0 to 284.0m	1	30.00	(5.7+5.9)/2	174.00
Ch.284.0 to 314.0m	1	30.00	(5.9+5.7)/2	174.00
Ch.314.0 to 344.0m	1	30.00	(5.7+5.5)/2	168.00
Ch.344.0 to 374.0m	1	30.00	(5.5+5.4)/2	163.50
Ch.374.0 to 404.0m	1	30.00	(5.4+5.6)/2	165.00
Ch.404.0 to 434.0m	1	30.00	(5.6+5.5)/2	166.50
Ch.434.0 to 464.0m	1	30.00	(5.5+5.2)/2	160.50
Ch.464.0 to 494.0m	1	30.00	(5.2+5.8)/2	165.00
Ch.494.0 to 524.0m	1	30.00	(5.8+5.5)/2	169.50
Ch.524.0 to 533.3m	1	9.30	(5.5+5.0)/2	48.83
Baba Nagar				
2nd Main Road Near Hindustan Hardware				
Ch.0.00 to 30.0m	1	30.00	(4.5+4.0)/2	127.50
Ch.30.0 to 60.0m	1	30.00	(4.0+4.1)/2	121.50
Ch.60.0 to 90.0m	1	30.00	(4.1+4.6)/2	130.50
Ch.90.0 to 120.0m	1	30.00	(4.6+4.6)/2	138.00
Ch.120.0 to 150.0m	1	30.00	(4.6+4.8)/2	141.00
Ch.150.0 to 160.0m	1	10.00	(4.8+4.4)/2	46.00
Ch.160.0 to 190.0m	1	30.00	(4.4+4.0)/2	126.00
Ch.190.0 to 220.0m	1	30.00	(5.3+3.3)/2	129.00
Ch.220.0 to 226.7m	1	6.70	(3.3+3.8)/2	23.79
Muneshawara Layout				
1st Main Road				
Ch.0.00 to 4.00m	1	4.00	(7.0+3.9)/2	21.80



Assistant Engineer
 00.00.00 00.00.00.00 00.00.00

5243 42 00.00.00 00.00.00
 Assistant Executive Engineer
 00.00.00 00.00.00.00 00.00.00

Ch.4.0 to 34.0m	1	30.00	$(6.2+5.5)/2$	175.50
Ch.34.0 to 64.0m	1	30.00	$(5.5+5.5)/2$	165.00
Ch.64.0 to 94.0m	1	30.00	$(5.5+5.0)/2$	157.50
Ch.94.0 to 96.0m	1	2.00	$(5.0+5.0)/2$	10.00
4th 'A' Cross road				
Ch.0.00 to 30.00m	1	30.00	$(5.7+5.7)/2$	171.00
Ch.30.0 to 60.0m	1	30.00	$(5.7+6.1)/2$	177.00
Ch.60.0 to 64.1m	1	4.10	$(6.1+6.1)/2$	25.01
Kattigenahalli Govt School Road				
Ch.0.00 to 30.00m	1	30.00	$(6.5+6.9)/2$	201.00
Ch.30.0 to 54.0m	1	24.00	$(6.9+6.7)/2$	163.20
3rd Main Road From End				
Ch.0.00 to 30.00m	1	30.00	$(5.1+4.9)/2$	150.00
Ch.30.0 to 60.0m	1	30.00	$(4.9+5.0)/2$	148.50
Ch.60.0 to 74.0m	1	14.00	$(5.0+5.0)/2$	70.00
Road Gap				
Ch.74.0 to 102.0m	1	28.00	$(4.1+4.9)/2$	126.00
3rd Cross Road From End				
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.5)/2$	153.00
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.8)/2$	169.50
Ch.60.0 to 90.0m	1	30.00	$(5.8+5.2)/2$	165.00
Ch.90.0 to 120.0m	1	30.00	$(5.2+5.8)/2$	165.00
Ch.120.0 to 150.0m	1	30.00	$(5.8+5.8)/2$	174.00
Ch.150.0 to 180.0m	1	30.00	$(5.8+5.6)/2$	171.00
Ch.180.0 to 210.0m	1	30.00	$(5.6+5.6)/2$	168.00
Ch.210.0 to 221.0m	1	11.00	$(5.6+5.6)/2$	61.60
2nd Cross Road				
Ch.0.00 to 30.0m	1	30.00	$(7.2+7.2)/2$	216.00
Ch.30.0 to 60.0m	1	30.00	$(7.2+7.1)/2$	214.50
Ch.60.0 to 90.0m	1	30.00	$(7.1+7.2)/2$	214.50
Ch.90.0 to 120.0m	1	30.00	$(7.2+6.2)/2$	201.00
Ch.120.0 to 150.0m	1	30.00	$(6.2+6.7)/2$	193.50
Ch.150.0 to 180.0m	1	30.00	$(6.7+6.0)/2$	190.50
Ch.180.0 to 210.0m	1	30.00	$(6.0+7.3)/2$	199.50
Ch.210.0 to 228.0m	1	18.00	$(7.3+7.3)/2$	131.40
2nd Main Road From 4th Cross				
Ch.0.00 to 17.8m	1	17.80	$(5.8+5.7)/2$	102.35
Road Gap				
Ch.17.8 to 45.8m	1	28.00	$(5.7+5.0)/2$	149.80
Road Gap				
Ch.45.8 to 73.8m	1	28.00	$(5.8+5.6)/2$	159.60
1st Cross Road From end				
Ch.0.00 to 30.0m	1	30.00	$(5.5+5.2)/2$	160.50
Ch.30.0 to 60.0m	1	30.00	$(5.2+5.0)/2$	153.00
Ch.60.0 to 90.0m	1	30.00	$(5.0+4.9)/2$	148.50
Ch.90.0 to 120.0m	1	30.00	$(4.9+4.9)/2$	147.00
Ch.120.0 to 150.0m	1	30.00	$(4.9+4.8)/2$	145.50
Ch.150.0 to 180.0m	1	30.00	$(4.8+5.0)/2$	147.00
Ch.180.0 to 210.0m	1	30.00	$(5.0+5.3)/2$	154.50
Ch.210.0 to 220.0m	1	10.00	$(5.3+5.3)/2$	53.00
Main Road				
Ch.0.00 to 30.0m	1	30.00	$(4.2+4.4)/2$	129.00
Ch.30.0 to 60.0m	1	30.00	$(4.4+4.5)/2$	133.50
Ch.60.0 to 90.0m	1	30.00	$(4.5+4.6)/2$	136.50



Assistant Engineer
26/8/22

6642 46
Assistant Executive Engineer
26/8/22

Ch.90.0 to 120.0m	1	30.00	(4.6+5.2)/2	147.00
Ch.120.0 to 150.0m	1	30.00	(5.2+4.6)/2	147.00
Ch.150.0 to 180.0m	1	30.00	(4.6+4.7)/2	139.50
Ch.180.0 to 188.0m	1	8.00	(4.7+4.7)/2	37.60
Someshawara Layout				
Sri Siddeshawara General Store Road				
Ch.0.00 to 30.0m	1	30.00	(6.7+6.8)/2	202.50
Ch.30.0 to 60.0m	1	30.00	(6.8+6.9)/2	205.50
Ch.60.0 to 73.4m	1	13.40	(6.9+6.9)/2	92.46
Sri Ramanginaiya Nilaya # 9				
Ch.0.00 to 3.00m	1	3.00	(3.0+3.0)/2	9.00
Ch.3.00 to 10.0m	1	7.00	(6.2+5.8)/2	42.00
Ch.10.0 to 29.0m	1	19.00	(5.7+5.1)/2	102.60
Ch.29.0 to 59.0m	1	30.00	(5.1+6.4)/2	172.50
Ch.59.0 to 89.0m	1	30.00	(6.4+6.4)/2	192.00
Ch.89.0 to 119.0m	1	30.00	(6.4+6.4)/2	192.00
Ch.119.0 to 128.4m	1	9.40	(6.4+6.8)/2	62.04
Gangothri Badavani				
1st Cross Road				
Ch.0.00 to 30.0m	1	30.00	(4.7+4.1)/2	132.00
Ch.30.0 to 51.8m	1	21.80	(4.1+4.3)/2	91.56
2nd Cross Road				
Ch.0.00 to 30.0m	1	30.00	(5.4+4.0)/2	141.00
Ch.30.0 to 60.0m	1	30.00	(4.0+3.5)/2	112.50
Ch.60.0 to 64.0m	1	4.00	(3.5+3.5)/2	14.00
3rd Cross Road				
Ch.0.00 to 30.0m	1	30.00	(5.6+4.5)/2	151.50
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	136.50
Ch.60.0 to 70.5m	1	10.50	(4.6+4.6)/2	48.30
Poojappa Layout				
4th Cross Road				
Ch.0.00 to 30.0m	1	30.00	(4.9+5.2)/2	151.50
Ch.30.0 to 60.0m	1	30.00	(5.2+4.6)/2	147.00
Ch.60.0 to 90.0m	1	30.00	(4.6+4.5)/2	136.50
Ch.90.0 to 120.0m	1	30.00	(4.5+4.3)/2	132.00
Ch.120.0 to 150.0m	1	30.00	(4.3+4.5)/2	132.00
Ch.150.0 to 180.0m	1	30.00	(4.5+4.6)/2	136.50
Ch.180.0 to 210.0m	1	30.00	(4.6+4.7)/2	139.50
Ch.210.0 to 240.0m	1	30.00	(4.7+4.9)/2	144.00
Ch.240.0 to 270.0m	1	30.00	(4.9+4.7)/2	144.00
Ch.270.0 to 300.0m	1	30.00	(4.7+4.2)/2	133.50
Ch.300.0 to 330.0m	1	30.00	(4.2+4.2)/2	126.00
Ch.330.0 to 347.0m	1	17.00	(4.2+6.0)/2	86.70
Cross Road				
Ch.0.00 to 30.0m	1	30.00	(5.8+4.5)/2	154.50
Ch.30.0 to 60.0m	1	30.00	(4.5+5.4)/2	148.50
Ch.60.0 to 76.5m	1	16.50	(5.4+5.4)/2	89.10
Muneshawara Swamy General Store				
Ch.0.00 to 30.0m	1	30.00	(4.4+5.2)/2	144.00
Ch.30.0 to 60.0m	1	30.00	(5.2+4.9)/2	151.50
Ch.60.0 to 90.0m	1	30.00	(4.9+4.9)/2	147.00
Ch.90.0 to 99.0m	1	9.00	(4.9+4.9)/2	44.10
Kattigenahalli Main Road				
Ch.0.00 to 15.0m	1	15.00	(11.6+6.7)/2	137.25



ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರ

5/18/21
Assistant Executive Engineer
11/8/21

Ch.15.0 to 45.0m	1	30.00	(6.7+7.3)/2	210.00		
Ch.45.0 to 75.0m	1	30.00	(7.3+9.0)/2	244.50		
Ch.75.0 to 105.0m	1	30.00	(9.0+8.8)/2	267.00		
Ch.105.0 to 135.0m	1	30.00	(8.8+8.6)/2	261.00		
Ch.135.0 to 165.0m	1	30.00	(8.6+8.6)/2	258.00		
Ch.165.0 to 195.0m	1	30.00	(8.6+9.0)/2	264.00		
Ch.195.0 to 225.0m	1	30.00	(9.0+9.7)/2	280.50		
Ch.225.0 to 255.0m	1	30.00	(9.7+9.0)/2	280.50		
Ch.255.0 to 273.0m	1	18.00	(9.0+9.5)/2	166.50		
Ch.273.0 to 303.0m	1	30.00	(9.5+9.9)/2	291.00		
Ch.303.0 to 333.0m	1	30.00	(9.9+9.8)/2	295.50		
Ch.333.0 to 363.0m	1	30.00	(9.8+9.1)/2	283.50		
Ch.363.0 to 393.0m	1	30.00	(9.1+8.4)/2	262.50		
Ch.393.0 to 418.0m	1	25.00	(8.4+9.1)/2	218.75		
Ch.418.0 to 448.0m	1	30.00	(9.1+9.8)/2	283.50		
Ch.448.0 to 478.0m	1	30.00	(9.8+8.4)/2	273.00		
Ch.478.0 to 508.0m	1	30.00	(8.4+9.8)/2	273.00		
Ch.508.0 to 538.0m	1	30.00	(9.8+9.4)/2	288.00		
Ch.538.0 to 568.0m	1	30.00	(9.4+8.1)/2	262.50		
Ch.568.0 to 598.0m	1	30.00	(8.1+7.5)/2	234.00		
Ch.598.0 to 628.0m	1	30.00	(7.5+8.1)/2	234.00		
Ch.628.0 to 658.0m	1	30.00	(8.1+9.2)/2	259.50		
Ch.658.0 to 688.0m	1	30.00	(9.2+7.5)/2	250.50		
Ch.688.0 to 718.0m	1	30.00	(7.5+11.7)/2	288.00		
Ch.718.0 to 748.0m	1	30.00	(11.7+9.0)/2	310.50		
Ch.748.0 to 778.0m	1	30.00	(9.0+8.6)/2	264.00		
Ch.778.0 to 808.0m	1	30.00	(8.6+12.8)/2	321.00		
Ch.808.0 to 838.0m	1	30.00	(12.8+8.7)/2	322.50		
Ch.838.0 to 860.0m	1	22.00	(8.7+8.7)/2	191.40		
Anjanadri Layout						
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+4.9)/2	147.00		
Ch.30.0 to 60.0m	1	30.00	(4.9+5.2)/2	151.50		
Ch.60.0 to 90.0m	1	30.00	(5.2+5.2)/2	156.00		
Ch.90.0 to 97.0m	1	7.00	(5.2+5.2)/2	36.40		
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(6.1+5.5)/2	174.00		
Ch.30.0 to 60.0m	1	30.00	(5.5+5.3)/2	162.00		
Ch.60.0 to 90.0m	1	30.00	(5.3+5.2)/2	157.50		
Ch.90.0 to 108.0m	1	18.00	(5.2+5.6)/2	97.20		
Road Connecting 1 & 2nd Cross Roads						
Ch.0.00 to 26.0m	1	26.00	(4.9+5.5)/2	135.20		
Total Quantity				32357.78	12.8472	415706.81

Contractor



[Handwritten signature]
 Assistant Engineer
 12/10/2021

[Handwritten signature]
 Asst. Executive Engineer
 12/10/2021

77

Name of Work: Package-1 Includes 4 Works of Rs.1100.00 Lakhs Improvements to Roads And Drains at Palannahalli Chokkanahalli Vinayakanagara Dwarakanagara and Surrounding area in ward No-05 Byatarayanapura Sub Division
Package-01 (Old Annuxure-2) Go SI No 102,103,104,105.

Date of Pre-Measurement :

Detailed Measurements

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Rate	Amount
16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 Complete in all respects compete as per specifications MORTH specification No. 507. using 100/120 TPH capacity HMP with sensor paver Gr-II (50mm to 75mm) with 4.5 % VG-30 Bitumen.							
	DBM For Road							
	Vijay Nagar Layout							
	5th Main Road From Entrance							
	Ch.0.00 to 30.0m	1	30.00	(5.8+5.9)/2	0.05	8.78		
	Ch.30.0 to 60.0m	1	30.00	(5.9+6.1)/2	0.05	9.00		
	Ch.60.0 to 90.0m	1	30.00	(6.1+5.9)/2	0.05	9.00		
	Ch.90.0 to 120.0m	1	30.00	(5.9+5.9)/2	0.05	8.85		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.7)/2	0.05	8.70		
	Ch.150.0 to 180.0m	1	30.00	(5.7+5.2)/2	0.05	8.18		
	Ch.180.0 to 210.0m	1	30.00	(5.2+5.2)/2	0.05	7.80		
	Ch.210.0 to 224.0m	1	14.00	(4.4+4.5)/2	0.05	3.12		
	Ch.224.0 to 254.0m	1	30.00	(7.3+6.5)/2	0.05	10.35		
	Ch.254.0 to 284.0m	1	30.00	(6.5+6.4)/2	0.05	9.68		
	Ch.284.0 to 314.0m	1	30.00	(6.4+6.6)/2	0.05	9.75		
	Ch.314.0 to 344.0m	1	30.00	(6.6+7.1)/2	0.05	10.28		
	Ch.344.0 to 374.0m	1	30.00	(7.1+7.0)/2	0.05	10.58		
	Ch.374.0 to 404.0m	1	30.00	(7.0+5.9)/2	0.05	9.68		
	Ch.404.0 to 434.0m	1	30.00	(5.9+6.2)/2	0.05	9.08		
	Ch.434.0 to 464.0m	1	30.00	(6.2+6.2)/2	0.05	9.30		
	Ch.464.0 to 494.0m	1	30.00	(6.2+5.5)/2	0.05	8.78		
	Ch.494.0 to 524.0m	1	30.00	(5.5+5.4)/2	0.05	8.18		
	Ch.524.0 to 554.0m	1	30.00	(5.4+4.8)/2	0.05	7.65		
	Ch.554.0 to 584.0m	1	30.00	(5.4+4.8)/2	0.05	7.65		
	Ch.584.0 to 596.3m	1	12.30	(4.8+4.8)/2	0.05	2.95		171.29
	Deduction for chambers	4		0.28		-1.12		176.12
	4th Main Road From End							
	Ch.0.00 to 30.0m	1	30.00	(5.8+6.0)/2	0.05	8.85		
	Ch.30.0 to 60.0m	1	30.00	(5.0+5.8)/2	0.05	8.10		
	Ch.60.0 to 90.0m	1	30.00	(5.0+5.8)/2	0.05	8.10		
	Ch.90.0 to 120.0m	1	30.00	(5.8+5.9)/2	0.05	8.78		
	Ch.120.0 to 150.0m	1	30.00	(5.9+5.8)/2	0.05	8.78		
	Ch.150.0 to 180.0m	1	30.00	(5.8+5.8)/2	0.05	8.70		
	Ch.180.0 to 207.0m	1	27.00	(5.8+5.8)/2	0.05	7.83		
	1st Cross Hasini Grand Apartment Road							
	Ch.0.00 to 30.0m	1	30.00	(5.4+6.0)/2	0.05	8.55		
	Ch.30.0 to 60.0m	1	30.00	(6.0+5.6)/2	0.05	8.70		
	Ch.60.0 to 90.0m	1	30.00	(5.6+5.5)/2	0.05	8.33		
	Ch.90.0 to 120.0m	1	30.00	(5.5+5.5)/2	0.05	8.25		92.61
	Ch.120.0 to 136.0m	1	16.00	(6.1+5.5)/2	0.05	4.64		



[Signature]
 Assistant Engineer
 0.0.00.0

272.72

[Signature]
 Assistant Executive Engineer
 0.0.00.0


2nd Cross M. Valarmathi						
Muniratnam #7						
Ch.0.00 to 30.0m	1	30.00	$(5.5+5.6)/2$	0.05	8.33	
Ch.30.0 to 60.0m	1	30.00	$(5.6+5.9)/2$	0.05	8.63	
Ch.60.0 to 90.0m	1	30.00	$(5.9+6)/2$	0.05	8.93	
Ch.90.0 to 103.5m	1	13.50	$(6+5.8)/2$	0.05	3.98	
3rd Cross Sri Chowdeshawari						
Nilaya Laxmi Anjinappa # 25						
Ch.0.00 to 30.0m	1	30.00	$(5.3+5.7)/2$	0.05	8.25	
Ch.30.0 to 60.0m	1	30.00	$(5.7+5.8)/2$	0.05	8.63	
Ch.60.0 to 82.5m	1	22.50	$(5.8+4.8)/2$	0.05	5.96	
4th Cross Amma Residency # 4						
Ch.0.00 to 30.0m	1	30.00	$(5.8+5.0)/2$	0.05	8.10	
Ch.30.0 to 60.0m	1	30.00	$(5.0+5.4)/2$	0.05	7.80	
Ch.60.0 to 76.5m	1	16.50	$(5.4+5.8)/2$	0.05	4.62	
5th Cross #44 VR House						
Ch.0.00 to 30.0m	1	30.00	$(5.9+5.3)/2$	0.05	8.40	
Ch.30.0 to 60.0m	1	30.00	$(5.3+5.7)/2$	0.05	8.25	
Ch.60.0 to 83.4m	1	23.40	$(5.7+5.4)/2$	0.05	6.49	
6th Cross Vaishnavi Beauty Care						
Ch.0.00 to 30.0m	1	30.00	$(5.7+5.5)/2$	0.05	8.40	
Ch.30.0 to 59.6m	1	29.60	$(5.5+5.6)/2$	0.05	8.21	
3rd Main Road From End						
Ch.0.00 to 19.10m	1	19.10	$(4.9+5.8)/2$	0.05	5.11	
Culvert Gap						
Ch.19.10 to 49.10m	1	30.00	$(5.8+6.4)/2$	0.05	9.15	
Ch.49.10 to 79.1m	1	30.00	$(6.4+6)/2$	0.05	9.30	
Ch.79.1 to 109.10m	1	30.00	$(6.0+6.4)/2$	0.05	9.30	
Ch.109.10 to 139.1m	1	30.00	$(6.4+5.7)/2$	0.05	9.08	
Ch.139.1 to 169.1m	1	30.00	$(5.7+6.2)/2$	0.05	8.93	
Ch.169.1 to 199.1m	1	30.00	$(6.2+6.2)/2$	0.05	9.30	
Ch.199.1 to 224.0m	1	24.90	$(6.2+6.4)/2$	0.05	7.84	
Culvert Gap						
Ch.224.0 to 254.0m	1	30.00	$(6.4+5.7)/2$	0.05	9.08	
Ch.254.0 to 284.0m	1	30.00	$(5.7+5.9)/2$	0.05	8.70	
Ch.284.0 to 314.0m	1	30.00	$(5.9+5.7)/2$	0.05	8.70	
Ch.314.0 to 344.0m	1	30.00	$(5.7+5.5)/2$	0.05	8.40	
Ch.344.0 to 374.0m	1	30.00	$(5.5+5.4)/2$	0.05	8.18	
Ch.374.0 to 404.0m	1	30.00	$(5.4+5.6)/2$	0.05	8.25	
Ch.404.0 to 434.0m	1	30.00	$(5.6+5.5)/2$	0.05	8.33	
Ch.434.0 to 464.0m	1	30.00	$(5.5+5.2)/2$	0.05	8.03	
Ch.464.0 to 494.0m	1	30.00	$(5.2+5.8)/2$	0.05	8.25	
Ch.494.0 to 524.0m	1	30.00	$(5.8+5.5)/2$	0.05	8.48	
Ch.524.0 to 533.3m	1	9.30	$(5.5+5.0)/2$	0.05	2.44	
Baba Nagar						
2nd Main Road Near Hindustan Hardware						
Ch.0.00 to 30.0m	1	30.00	$(4.5+4.0)/2$	0.05	6.38	
Ch.30.0 to 60.0m	1	30.00	$(4.0+4.1)/2$	0.05	6.08	
Ch.60.0 to 90.0m	1	30.00	$(4.1+4.6)/2$	0.05	6.53	
Ch.90.0 to 120.0m	1	30.00	$(4.6+4.6)/2$	0.05	6.90	
Ch.120.0 to 150.0m	1	30.00	$(4.6+4.8)/2$	0.05	7.05	
Ch.150.0 to 160.0m	1	10.00	$(4.8+4.4)/2$	0.05	2.30	
Ch.160.0 to 190.0m	1	30.00	$(4.4+4.0)/2$	0.05	6.30	
Ch.190.0 to 220.0m	1	30.00	$(5.3+3.3)/2$	0.05	6.45	
Ch.220.0 to 226.7m	1	6.70	$(3.3+3.8)/2$	0.05	1.19	



Assistant Engineer
316.96
31/12/21

Assistant Executive Engineer
31/12/21

		2	0.28	-0.56	
Deduction for chambers					
Muneshawara Layout					
1st Main Road					
Ch.0.00 to 4.00m	1	4.00	$(7.0+3.9)/2$	0.05	1.09
Ch.4.0 to 34.0m	1	30.00	$(6.2+5.5)/2$	0.05	8.78
Ch.34.0 to 64.0m	1	30.00	$(5.5+5.5)/2$	0.05	8.25
Ch.64.0 to 94.0m	1	30.00	$(5.5+5.0)/2$	0.05	7.88
Ch.94.0 to 96.0m	1	2.00	$(5.0+5.0)/2$	0.05	0.50
4th 'A' Cross road					
Ch.0.00 to 30.00m	1	30.00	$(5.7+5.7)/2$	0.05	8.55
Ch.30.0 to 60.0m	1	30.00	$(5.7+6.1)/2$	0.05	8.85
Ch.60.0 to 64.1m	1	4.10	$(6.1+6.1)/2$	0.05	1.25
Kattigenahalli Govt School Road					
Ch.0.00 to 30.00m	1	30.00	$(6.5+6.9)/2$	0.05	10.05
Ch.30.0 to 54.0m	1	24.00	$(6.9+6.7)/2$	0.05	8.16
3rd Main Road From End					
Ch.0.00 to 30.00m	1	30.00	$(5.1+4.9)/2$	0.05	7.50
Ch.30.0 to 60.0m	1	30.00	$(4.9+5.0)/2$	0.05	7.43
Ch.60.0 to 74.0m	1	14.00	$(5.0+5.0)/2$	0.05	3.50
Road Gap					
Ch.74.0 to 102.0m	1	28.00	$(4.1+4.9)/2$	0.05	6.30
3rd Cross Road From End					
Ch.0.00 to 30.0m	1	30.00	$(4.7+5.5)/2$	0.05	7.65
Ch.30.0 to 60.0m	1	30.00	$(5.5+5.8)/2$	0.05	8.48
Ch.60.0 to 90.0m	1	30.00	$(5.8+5.2)/2$	0.05	8.25
Ch.90.0 to 120.0m	1	30.00	$(5.2+5.8)/2$	0.05	8.25
Ch.120.0 to 150.0m	1	30.00	$(5.8+5.8)/2$	0.05	8.70
Ch.150.0 to 180.0m	1	30.00	$(5.8+5.6)/2$	0.05	8.55
Ch.180.0 to 210.0m	1	30.00	$(5.6+5.6)/2$	0.05	8.40
Ch.210.0 to 221.0m	1	11.00	$(5.6+5.6)/2$	0.05	3.08
2nd Cross Road					
Ch.0.00 to 30.0m	1	30.00	$(7.2+7.2)/2$	0.05	10.80
Ch.30.0 to 60.0m	1	30.00	$(7.2+7.1)/2$	0.05	10.73
Ch.60.0 to 90.0m	1	30.00	$(7.1+7.2)/2$	0.05	10.73
Ch.90.0 to 120.0m	1	30.00	$(7.2+6.2)/2$	0.05	10.05
Ch.120.0 to 150.0m	1	30.00	$(6.2+6.7)/2$	0.05	9.68
Ch.150.0 to 180.0m	1	30.00	$(6.7+6.0)/2$	0.05	9.53
Ch.180.0 to 210.0m	1	30.00	$(6.0+7.3)/2$	0.05	9.98
Ch.210.0 to 228.0m	1	18.00	$(7.3+7.3)/2$	0.05	6.57
2nd Main Road From 4th Cross					
Ch.0.00 to 17.8m	1	17.80	$(5.8+5.7)/2$	0.05	5.12
Road Gap		0.00			
Ch.17.8 to 45.8m	1	28.00	$(5.7+5.0)/2$	0.05	7.49
Road Gap		0.00			
Ch.45.8 to 73.8m	1	28.00	$(5.8+5.6)/2$	0.05	7.98
1st Cross Road From end					
Ch.0.00 to 30.0m	1	30.00	$(5.5+5.2)/2$	0.05	8.03
Ch.30.0 to 60.0m	1	30.00	$(5.2+5.0)/2$	0.05	7.65
Ch.60.0 to 90.0m	1	30.00	$(5.0+4.9)/2$	0.05	7.43
Ch.90.0 to 120.0m	1	30.00	$(4.9+4.9)/2$	0.05	7.35
Ch.120.0 to 150.0m	1	30.00	$(4.9+4.8)/2$	0.05	7.28
Ch.150.0 to 180.0m	1	30.00	$(4.8+5.0)/2$	0.05	7.35
Ch.180.0 to 210.0m	1	30.00	$(5.0+5.3)/2$	0.05	7.73
Ch.210.0 to 220.0m	1	10.00	$(5.3+5.3)/2$	0.05	2.65
Main Road					
Ch.0.00 to 30.0m	1	30.00	$(4.2+4.4)/2$	0.05	6.45
Ch.30.0 to 60.0m	1	30.00	$(4.4+4.5)/2$	0.05	6.68



Assistant Engineer

36.64 - 0.56 = 36.08
 Assistant Executive Engineer
 26/8/2024

Ch.60.0 to 90.0m	1	30.00	(4.5+4.6)/2	0.05	6.83	
Ch.90.0 to 120.0m	1	30.00	(4.6+5.2)/2	0.05	7.35	
Ch.120.0 to 150.0m	1	30.00	(5.2+4.6)/2	0.05	7.35	
Ch.150.0 to 180.0m	1	30.00	(4.6+4.7)/2	0.05	6.98	
Ch.180.0 to 188.0m	1	8.00	(4.7+4.7)/2	0.05	1.88	
Someshawara Layout						
Sri Siddeshawara General Store Road						
Ch.0.00 to 30.0m	1	30.00	(6.7+6.8)/2	0.05	10.13	
Ch.30.0 to 60.0m	1	30.00	(6.8+6.9)/2	0.05	10.28	
Ch.60.0 to 73.4m	1	13.40	(6.9+6.9)/2	0.05	4.62	
Sri Ramanginaiya Nilaya # 9						
Ch.0.00 to 3.00m	1	3.00	(3.0+3.0)/2	0.05	0.45	
Ch.3.00 to 10.0m	1	7.00	(6.2+5.8)/2	0.05	2.10	
Ch.10.0 to 29.0m	1	19.00	(5.7+5.1)/2	0.05	5.13	
Ch.29.0 to 59.0m	1	30.00	(5.1+6.4)/2	0.05	8.63	
Ch.59.0 to 89.0m	1	30.00	(6.4+6.4)/2	0.05	9.60	
Ch.89.0 to 119.0m	1	30.00	(6.4+6.4)/2	0.05	9.60	
Ch.119.0 to 128.4m	1	9.40	(6.4+6.8)/2	0.05	3.10	
Gangothri Badavani						
1st Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.7+4.1)/2	0.05	6.60	
Ch.30.0 to 51.8m	1	21.80	(4.1+4.3)/2	0.05	4.58	
2nd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.4+4.0)/2	0.05	7.05	
Ch.30.0 to 60.0m	1	30.00	(4.0+3.5)/2	0.05	5.63	
Ch.60.0 to 64.0m	1	4.00	(3.5+3.5)/2	0.05	0.70	
3rd Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.6+4.5)/2	0.05	7.58	
Ch.30.0 to 60.0m	1	30.00	(4.5+4.6)/2	0.05	6.83	
Ch.60.0 to 70.5m	1	10.50	(4.6+4.6)/2	0.05	2.42	
Poojappa Layout						
4th Cross Road						
Ch.0.00 to 30.0m	1	30.00	(4.9+5.2)/2	0.05	7.58	
Ch.30.0 to 60.0m	1	30.00	(5.2+4.6)/2	0.05	7.35	
Ch.60.0 to 90.0m	1	30.00	(4.6+4.5)/2	0.05	6.83	
Ch.90.0 to 120.0m	1	30.00	(4.5+4.3)/2	0.05	6.60	
Ch.120.0 to 150.0m	1	30.00	(4.3+4.5)/2	0.05	6.60	
Ch.150.0 to 180.0m	1	30.00	(4.5+4.6)/2	0.05	6.83	
Ch.180.0 to 210.0m	1	30.00	(4.6+4.7)/2	0.05	6.98	
Ch.210.0 to 240.0m	1	30.00	(4.7+4.9)/2	0.05	7.20	
Ch.240.0 to 270.0m	1	30.00	(4.9+4.7)/2	0.05	7.20	
Ch.270.0 to 300.0m	1	30.00	(4.7+4.2)/2	0.05	6.68	
Ch.300.0 to 330.0m	1	30.00	(4.2+4.2)/2	0.05	6.30	
Ch.330.0 to 347.0m	1	17.00	(4.2+6.0)/2	0.05	4.34	
Deduction For Chambers	2		0.28		-0.56	
Cross Road						
Ch.0.00 to 30.0m	1	30.00	(5.8+4.5)/2	0.05	7.73	
Ch.30.0 to 60.0m	1	30.00	(4.5+5.4)/2	0.05	7.43	
Ch.60.0 to 76.5m	1	16.50	(5.4+5.4)/2	0.05	4.46	
Muneshawara Swamy General Store						
Ch.0.00 to 30.0m	1	30.00	(4.4+5.2)/2	0.05	7.20	



Assistant Engineer
11/19/2024

Assistant Executive Engineer
11/19/2024

Ch.30.0 to 60.0m		1	30.00	(5.2+4.9)/2	0.05	7.58		
Ch.60.0 to 90.0m		1	30.00	(4.9+4.9)/2	0.05	7.35		
Ch.90.0 to 99.0m		1	9.00	(4.9+4.9)/2	0.05	2.21		
Kattigenahalli Main Road								
Ch.0.00 to 15.0m		1	15.00	(11.6+6.7)/2	0.05	6.86		
Ch.15.0 to 45.0m		1	30.00	(6.7+7.3)/2	0.05	10.50		
Ch.45.0 to 75.0m		1	30.00	(7.3+9.0)/2	0.05	12.23		
Ch.75.0 to 105.0m		1	30.00	(9.0+8.8)/2	0.05	13.35		
Ch.105.0 to 135.0m		1	30.00	(8.8+8.6)/2	0.05	13.05		
Ch.135.0 to 165.0m		1	30.00	(8.6+8.6)/2	0.05	12.90		
Ch.165.0 to 195.0m		1	30.00	(8.6+9.0)/2	0.05	13.20		
Ch.195.0 to 225.0m		1	30.00	(9.0+9.7)/2	0.05	14.03		
Ch.225.0 to 255.0m		1	30.00	(9.7+9.0)/2	0.05	14.03		
Ch.255.0 to 273.0m		1	18.00	(9.0+9.5)/2	0.05	8.33		
Ch.273.0 to 303.0m		1	30.00	(9.5+9.9)/2	0.05	14.55		
Ch.303.0 to 333.0m		1	30.00	(9.9+9.8)/2	0.05	14.78		
Ch.333.0 to 363.0m		1	30.00	(9.8+9.1)/2	0.05	14.18		
Ch.363.0 to 393.0m		1	30.00	(9.1+8.4)/2	0.05	13.13		
Ch.393.0 to 418.0m		1	25.00	(8.4+9.1)/2	0.05	10.94		
Ch.418.0 to 448.0m		1	30.00	(9.1+9.8)/2	0.05	14.18		
Ch.448.0 to 478.0m		1	30.00	(9.8+8.4)/2	0.05	13.65		
Ch.478.0 to 508.0m		1	30.00	(8.4+9.8)/2	0.05	13.65		
Ch.508.0 to 538.0m		1	30.00	(9.8+9.4)/2	0.05	14.40		
Ch.538.0 to 568.0m		1	30.00	(9.4+8.1)/2	0.05	13.13		
Ch.568.0 to 598.0m		1	30.00	(8.1+7.5)/2	0.05	11.70		
Ch.598.0 to 628.0m		1	30.00	(7.5+8.1)/2	0.06	14.27		
Ch.628.0 to 658.0m		1	30.00	(8.1+9.2)/2	0.05	12.98		
Ch.658.0 to 688.0m		1	30.00	(9.2+7.5)/2	0.05	12.53		
Ch.688.0 to 718.0m		1	30.00	(7.5+11.7)/2	0.05	14.40		
Ch.718.0 to 748.0m		1	30.00	(11.7+9.0)/2	0.05	15.53		
Ch.748.0 to 778.0m		1	30.00	(9.0+8.6)/2	0.05	13.20		
Ch.778.0 to 808.0m		1	30.00	(8.6+12.8)/2	0.05	16.05		
Ch.808.0 to 838.0m		1	30.00	(12.8+8.7)/2	0.05	16.13		
Ch.838.0 to 860.0m		1	22.00	(8.7+8.7)/2	0.05	9.57		408.50
Deduction For Chambers		6		0.28		-1.68		
Anjanadri Layout								
2nd Cross Road								
Ch.0.00 to 30.0m		1	30.00	(4.9+4.9)/2	0.05	7.35		
Ch.30.0 to 60.0m		1	30.00	(4.9+5.2)/2	0.05	7.58		
Ch.60.0 to 90.0m		1	30.00	(5.2+5.2)/2	0.05	7.80		
Ch.90.0 to 97.0m		1	7.00	(5.2+5.2)/2	0.05	1.82		
1st Cross Road								
Ch.0.00 to 30.0m		1	30.00	(6.1+5.5)/2	0.05	8.70		
Ch.30.0 to 60.0m		1	30.00	(5.5+5.3)/2	0.05	8.10		
Ch.60.0 to 90.0m		1	30.00	(5.3+5.2)/2	0.05	7.88		
Ch.90.0 to 108.0m		1	18.00	(5.2+5.6)/2	0.05	4.86		
Road Connecting 1 & 2nd Cross Roads								
Ch.0.00 to 26.0m		1	26.00	(4.9+5.5)/2	0.05	6.76		59.76
Total Quantity						1616.54	6663.4144	10771694.24

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer